

**BRITISH RAIL
EASTERN REGION**

LM

38

WEEKLY OPERATING NOTICE

CONTAINING

TEMPORARY SPEED RESTRICTIONS

TEMPORARY ENGINEERING WORKS

SIGNALLING AND
PERMANENT WAY ALTERATIONS

GENERAL INSTRUCTIONS AND NOTICES

AFFECTING EASTERN REGION TRAINCREW
WORKING OVER THE LONDON MIDLAND REGION
(EXCLUDING LONDON, CARLISLE AND WORKINGTON AREAS)

**SATURDAY 10 DECEMBER
TO
FRIDAY 16 DECEMBER 1988
INCLUSIVE**

Traincrew must pay particular attention to works contained in this notice and keep a good look-out for handsignals which may be exhibited in accordance with the Rules and Regulations.

Work at places other than those mentioned may be in progress and Drivers must be on the look-out and be prepared to stop or run at reduced speed when, and where, handsignals may be exhibited.

SECTION A

TEMPORARY SPEED RESTRICTIONS

(Until further notice unless otherwise specified)

Warning Boards and Indicators provided unless otherwise shown.

† indicates that the Warning Boards and Indicators will be moved as the work progresses. Where two speeds are shown for a restriction e.g. 20, the
40

Rule Book, Section U, Clause 1.2 applies

Location	Lines affected	Mileage at or between		Restr- iction m.p.h.	Remarks
		M.	Ch.		

HARTFORD JN TO WINWICK JN

Warning board provided on the Down Main line at 179m. 27chs. applies only to trains travelling towards Walton Old Jn over the Down Helsby line.

Warning board provided on the Up Main line at 181m. 26chs. applies only to trains travelling over the Up Helsby line at Acton Grange Jn.

HOOTON NORTH JN TO WARRINGTON SOUTH JN VIA WALTON OLD JN

1	Frodsham and Frodsham Jn	Down	-	11 00	11 08	30	Condition of track.
2	Frodsham Jn and Frodsham	-	Up	11 08	11 00	30	Condition of track.
3	Acton Grange G.F. No.2 and Norton	-	Up	16 07	15 60	20	Trackwork.
4	Acton Grange Jn and Walton Old Jn	Down Helsby	Up Helsby	16 31	16 40	5	Condition of bridge (No.77)

WINWICK JN TO EARLESTOWN EAST JN (EARLESTOWN LINES)

5	Earlestown South Jn and Winwick Jn	-	Up	186 60	186 20	20	Condition of track.
---	--	---	----	--------	--------	----	------------------------

HEATON NORRIS JN TO GUIDE BRIDGE STATION JN

6	Reddish South and Denton	Single/ Down	Up/ Single	3 00	3 30	20	Trackwork.
---	-----------------------------	-----------------	---------------	------	------	----	------------

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr-	Remarks		
			M.	Ch.	M.		Ch.	m.p.h.
<u>DENTON JN. TO O.A. & G.B. JN.</u>								
7 Ashton Moss South Jn and Denton Jn	-	Up	4	52	4	48	10	Condition of track.

MANCHESTER LONDON ROAD EAST JN TO WINDSOR BRIDGE SOUTH JN

8 Ordsall Lane Jn and Castlefield Jn	-	Up	190 23	189 71	20	Condition of track.
--	---	----	--------	--------	----	------------------------

CASTLEFIELD JN TO LIVERPOOL LIME STREET VIA WARRINGTON

9 Flixton and Irlam	Down	-	26 30	26 20	40	Condition of track.
10 Edge Hill and Wavertree Jn	-	Up Fast	191 13	191 06	20	Trackwork. <u>From 11 00</u> <u>Thursday 15</u> <u>December.</u>

TOTLEY TUNNEL EAST TO STOCKPORT, EDGELEY JN NO. 1

11 Hathersage and Totley Tunnel	-	Up	159 40	158 63	50	Condition of track.
12 Hazel Grove High Level Jn and New Mills South Jn	-	Up	176 41	175 18	20	Trackwork.

NEW MILLS SOUTH JN TO ASHBURYS EAST JN

13 Marple South Tunnel and Strines	-	Up	176 21	175 50	30	Trackwork. <u>From 10 00</u> <u>Monday 12</u> <u>December.</u>
14 Strines and Marple South Tunnel	Down	-	175 70	176 22	20	Condition of track.

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr-	Remarks
			at or between	iction		
M. Ch. M. Ch. m.p.h.						
<u>ROMILEY JN TO HYDE JN</u>						
15 Romiley Jn and Woodley Jn	Down	-	179 09	179 30	20	Trackwork.
<u>HAZEL GROVE HIGH LEVEL JN TO NORTHENDEN JN</u>						
16 Hazel Grove High Level Jn and Northenden Jn	Single		178 60	181 70	30	Condition of track.
17 Hazel Grove High Level Jn and Northenden Jn	Single		35 60	34 70	30	Condition of track.
<u>EDGELEY JN NO.2 TO DEANS_GATE JN</u>						
18 Edgeley Jn No.2 and Northenden Jn	Single		1 61	1 73	20	Condition of track.
<u>DEANS_GATE JN TO HARTFORD JN</u>						
19 Plumley West	Down	-	17 60	17 70	<u>20</u> 50	Condition of track.
20 Lostock Gralam and Plumley West	-	Up	18 66	18 12	<u>20</u> 40	Condition of track.
21 Northwich East Jn and Plumley West	-	Up	19 25	18 66	20	Trackwork.
22 Northwich East Jn and Northwich	Down Main	Up Main	20 30	20 37	<u>20</u> 40	Condition of track.
23 Northwich West Jn and Hartford CLC Jn	Down	-	21 60	22 65	30	Trackwork.

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr- iction m.p.h.	Remarks	
			at or between				
M.	Ch.	M.	Ch.				
<u>HYDE JN TO ARDWICK JN</u>							
24	Fairfield and Guide Bridge Station Jn	-	Up	3 61	4 37	30	Trackwork.
25	Fairfield and Gorton Jn	Down	-	3 01	2 66	20	Condition of track.

DEAL STREET TO EDGE HILL EAST JN

26 Deal Street and Ordsall Lane	Down	-	31 02	30 79	10	Condition of bridge (No. 146).
27 Ordsall Lane and Eccles	Down	-	30 38	30 10	20	Trackwork.
28 Ordsall Lane and Eccles	Down	-	29 00	28 00	50	Condition of track.
29 Patricroft and Barton Moss	Down	-	25 64	25 58	60	Trackwork.
30 Astley and Barton Moss	-	Up	23 12	23 29	50	Trackwork.
31 Earlestown West Jn and St. Helens Jn	Down	Up	12 02	11 54	20	Condition of track. <u>The warning board on the Down line is located at 13m. 01chs.</u>

MANCHESTER VICTORIA EAST JN TO HEBDEN BRIDGE STATION E.R.

32 Littleborough	-	Up	13 68	13 58	20	Platform work.
33 Dean Royd Tunnel and Winterbutlee Tunnel	Down	-	17 00	17 46	20	Trackwork. <u>The warning board is located at 14m. 70chs. on the approach side of Summit West Tunnel.</u>

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage at or between		Restr- iction	Remarks
			M.	Ch. M.	Ch. m.p.h.	

MANCHESTER VICTORIA EAST JN TO HEBDEN BRIDGE STATION E.R. - continued

34	Winterbutlee Tunnel and Dean Royd Tunnel	-	Up	17 46	17 00	20	Condition of track and bridge (No. 96).
35	Todmorden and Winterbutlee Tunnel	-	Up	18 64	18 23	20	Condition of track.
36	Todmorden	Down	Up	19 18	19 30	<u>20</u> 40	Condition of bridge (No.105).

MANCHESTER VICTORIA EAST JN TO MARSDEN

37	Greenfield and Mossley	-	Up	12 50	12 40	40	Condition of track.
----	------------------------	---	----	-------	-------	----	---------------------

MANCHESTER VICTORIA EAST JN TO EUXTON JN

38	Bullfield West and Lostock Jn	Down Main	Up Fast	11 51	11 55	<u>20</u> 70	Condition of bridge (No.17).
39	Chorley Tunnel and Euxton R.O.F.	Down	Up	23 20	23 46	40	Condition of track.

CONONLEY TO CARLISLE PETTERIL BRIDGE JN

40	Cononley LC and Skipton Station South	Down	-	219 13	219 15	20	Trackwork.
41	Settle Jn and Settle Station	Down	-	235 60	236 38	20	Condition of track.

DERBY LONDON ROAD JN TO BIRMINGHAM NEW STREET

42	Wilnecote and Kingsbury S.F.	Down	-	27 50	27 60	<u>20</u> 40	Condition of track.
----	------------------------------	------	---	-------	-------	-----------------	---------------------

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage at or between		Restr- iction	m.p.h.	Remarks
			M.	Ch.	M.	Ch.	

DERBY LONDON ROAD JN TO BIRMINGHAM NEW STREET - continued

43	Washwood Heath and Landor Street Jn	Down Goods	-	40 24	40 34	10	Condition of track. <u>Miniature</u> <u>warning board</u> <u>also provided</u> <u>on Down Main</u> <u>line at 39m.</u> <u>72chs.</u>
----	---	---------------	---	-------	-------	----	---

SHEET STORES JN TO STENSON JN

44	Back Lane LC and Stenson Jn	Down	Up	125 45	125 50	20	Bridgework (No.17).
----	--------------------------------	------	----	--------	--------	----	------------------------

CASTLE BROMWICH JN TO RYECROFT JN

45	Sutton Park and Park Lane Jn	-	Up	36 35	36 06	20	Trackwork. <u>From 00 01</u> <u>Sunday 11</u> <u>December.</u>
46	Ryecroft Jn and Sutton Park G.F.	-	Up	45 00	44 20	20	Condition of track.
47	Aldridge and Ryecroft Jn	Down	Up	47 47	47 53	20	Condition of track.

BESCOT JN TO RYECROFT JN

Warning boards on Down Fast and Down Slow lines at 6m. 02chs. apply only to
trains travelling towards Sutton Park.

ST. PANCRAS TO TAPTON JN E.R. VIA DERBY

48	Radlett Jn and Elstree	-	Up Fast	13 14	13 00	30	Trackwork.
49	Harlington and Leagrave Jn	-	Up Slow	35 27	34 58	40	Trackwork. <u>Until 14 00</u> <u>Sunday 11</u> <u>December.</u>

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr-	Remarks
			at or between	iction		
			M.	Ch. M.	Ch. m.p.h.	
ST. PANCRAS TO TAPTON JN E.R. VIA DERBY - continued						
50 Bedford North Jn and Sharnbrook Jn	Down Slow	-	53 79	54 40	40	Condition of track.
51 Kettering South Jn and Kettering Station Jn	Down Fast	-	71 76	72 07	50	Trackwork. <u>Until 10 00</u> <u>Monday 12</u> <u>December.</u>
52 Kilby Bridge Jn and Wigston South Jn	Down Fast	-	95 06	95 27	<u>20</u> 50	Trackwork. <u>Until 15 00</u> <u>Sunday 11</u> <u>December.</u>
53 Wingfield Tunnel and Stretton G.F.	Down	-	142 60	143 10	<u>20</u> 50	Trackwork and earthwork. <u>Until 12 00</u> <u>Sunday 11</u> <u>December.</u>
54 Wingfield Tunnel and Stretton G.F.	Down	-	142 60	143 10	20	Trackwork and earthwork. <u>From 12 00</u> <u>Sunday 11</u> <u>until 09 00</u> <u>Monday 12</u> <u>December.</u>
55 Wingfield Tunnel and Stretton G.F.	Down	-	142 60	143 10	<u>20</u> 50	Trackwork and earthwork. <u>From 09 00</u> <u>Monday 12</u> <u>until 10 00</u> <u>Friday 16</u> <u>December.</u>
56 Stretton G.F. and Wingfield Tunnel	-	Up	143 10	142 60	20	Trackwork and earthwork. <u>From 00 01</u> <u>until 05 00</u> <u>Monday 12</u> <u>December.</u>
57 Hasland and Chesterfield	Down Goods	Up Goods	144 68	145 15	20	Bridgework (No.80) (SC)

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr- iction m.p.h.	Remarks
			at or between M. Ch. M. Ch.			
<u>WIGSTON NORTH JN TO WATER ORTON EAST JN</u>						
58 Glen Parva GF and Narborough	Down	-	13 69	13 63	40	Condition of track.
59 Narborough and Glen Parva G.F.	-	Up	13 33	† 14 06	20	Trackwork.
60 Nuneaton Midland Jn and Hinckley	-	Up	2 32	2 35	40	Slip.
61 Nuneaton Midland Jn and Hinckley	-	Up	1 27	1 71	20	Trackwork.
62 Arley Tunnel and Daw Mill	Down	Up	6 55	6 20	20	Trackwork.
<u>TRENT JN TO NEWARK CASTLE STATION E.R.</u>						
63 Netherfield Jn and Colwick LC	-	Up	1 15	1 10	30	Trackwork. <u>From 11 30</u> <u>Sunday 11</u> <u>until 12 00</u> <u>Wednesday 14</u> <u>December.</u>
64 Gonalston LC and Thurgarton LC	Down	-	8 45	8 78	<u>20</u> 40	Condition of track.
<u>MANSFIELD JN TO TROWELL JN</u>						
65 Radford Jn and Trowell Jn	Down	Up	127 67	128 40	40	Condition of track.
<u>BOTTESFORD WEST JN TO NETHERFIELD JN</u>						
66 Aslockton and Elton & Orston	-	Up	116 00	115 41	60	Condition of track. (SN)
67 Aslockton LC and Bingham Station	Down	-	117 60	118 00	20	Condition of track. (SN)

SECTION B

TEMPORARY ENGINEERING WORKS

At or between	Lines affected	Remarks
<u>HARTFORD JN TO WINWICK JN</u>		
SUNDAY 11 DECEMBER		
68 Weaver Jn and Hartford Jn	Up Main/Fast BLOCKED	01 30 to 07 00. Track maintenance. 174½ and 171 m.p. <u>Single line working over Down Main line.</u>
69 Weaver Jn and Acton Grange Jn	Down BLOCKED	07 00 to 15 30. Track maintenance. 174½ and 176 m.p. <u>Single line working over Up line.</u>
70 Weaver Jn and Euxton Jn	All	02 30 to 15 30. In connection with overhead line work and engineering work.
71 Acton Grange Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
72 Warrington South Jn and Warrington North Jn	Down Platform Loop and Down Slow BLOCKED	04 00 to 12 00. Track maintenance. 181½ and 182½ m.p. <u>Down trains to travel over Down Fast line.</u>

SALOP GOODS JN TO SYDNEY BRIDGE JN (INDEPENDENT LINES)

SUNDAY 11 DECEMBER

73 Basford Hall Jn and Sydney Bridge Jn	All BLOCKED	07 00 to 16 00. Track maintenance. 156½ and 158½ m.p.
---	----------------	---

WEAVER JN TO RUNCORN ICI SALT WORKS

SUNDAY 11 DECEMBER

74 Weaver Jn and Speke Jn	Down and Up BLOCKED	07 00 to 15 45. Track maintenance. 175 and 183½ m.p.
75 Weaver Jn and Liverpool Lime Street	All	00 40 to 14 50. In connection with engineering work and overhead line work.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

HOOTON NORTH JN TO WARRINGTON SOUTH JN VIA WALTON OLD JN

UNTIL FURTHER NOTICE

76 Little Sutton and Ellesmere Port	Down and Up	07 30 to 18 00. Platform work. (Overpool). 2½ and 2½ m.p. Mechanical equipment in use.
---	-------------	--

SUNDAY 11 DECEMBER

77 Hooton	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
78 Helsby Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
79 Frodsham Jn and Norton	Down and Up BLOCKED	00 30 to 16 00. Bridgework (No.56A) and tunnelwork (Sutton tunnel). 11½ and 13 m.p. <u>Trains diverted.</u>
80 Norton and Warrington South Jn	Down and Up Helsby BLOCKED	00 30 to 16 00. Track maintenance and bridgework (No.78). 15½ and 17m.p. <u>Trains to travel over Main lines.</u>
81 Norton and Walton Old Jn	All	00 30 to 17 00. Signalling work. Points and signals disconnected.
82 Acton Grange Jn	Down and Up Helsby	03 45 to 17 00. Signalling work. Points and signals disconnected.

CREWE NORTH JN TO MANCHESTER PICCADILLY

UNTIL FURTHER NOTICE

83 Chelford	Up Passenger Loop BLOCKED	Condition of track 172 and 171½m.p.
84 Manchester Piccadilly	Platform 11	Platform work and bridgework (No.34). 188½ and 189m.p. Mechanical equipment in use.

FRIDAY/SATURDAY 9/10 DECEMBER

85 Manchester Piccadilly	Platform 11 BLOCKED Platform 10	22 00 to 05 30. Bridgework (No.34A), 188½ and 189m.p. <u>Trains to be replatformed as necessary.</u>
-----------------------------	---------------------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

CREWE NORTH JN TO MANCHESTER PICCADILLY - continued

SATURDAY 10 DECEMBER

86	Ardwick Jn and Manchester Piccadilly	Down Fast connections to Platforms 9, 10, 11 and 13 and Up Slow BLOCKED	00 01 to 05 30. Track maintenance. 188½ and 188½ m.p. <u>Possession to be given up for passage of WTT services to/from Platforms 9 and 10.</u>
----	--------------------------------------	--	--

SUNDAY 11 DECEMBER

87	Alderley Edge and Chelford	Up BLOCKED	01 00 to 08 30. Track maintenance, 175½ and 172½ m.p. <u>Single line working over Down line.</u>
88	Alderley Edge and Chelford	Up	01 00 to 09 30. Signalling work. Points and signals disconnected.
89	Edgeley Jn No.1	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
90	Slade Lane Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
91	Manchester Piccadilly	All	08 00 to 16 00. Signalling work. Points and signals disconnected.

SUNDAY 11 TO MONDAY 12 DECEMBER

92	Ardwick Jn and Manchester Piccadilly	Down and Up East and Platforms 1 and 2 BLOCKED Platforms 3 and 4	00 01 Sun to 05 00 Mon. Track maintenance, overhead line work and signalling work. ½ and 0 m.p.
----	--------------------------------------	--	---

MONDAY 12 DECEMBER

93	Cheadle Hulme and Edgeley Jn No.1	Down/Down Fast BLOCKED	01 15 to 05 00. Track maintenance. 181 and 181½ m.p. <u>Single line working over Up Fast/Up line.</u>
----	-----------------------------------	---------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

CREWE NORTH JN TO CREWE STEEL WORKS

SUNDAY 11 DECEMBER

94	Crewe North Jn and Chester East Jn	Down BLOCKED	01 00 to 15 45)	Track maintenance, drainage and bridgework (Nos. 39, 40 and 56) 159 and 178½m.p.
	Chester East Jn	Up BLOCKED	01 00 to 15 00))
95	Crewe Steel Works	Down	15 45 to 16 45.	Signalling work. Points and signals disconnected.

HEATON NORRIS JN TO GUIDE BRIDGE STATION JN

UNTIL FURTHER NOTICE

96	Heaton Norris Jn and Denton Jn	Down and Up/ Single	08 00 to 17 30.	Bridgework (No.15A) 3 and 3½ m.p. Mechanical equipment in use.
----	--------------------------------------	------------------------	-----------------	--

MANCHESTER LONDON ROAD EAST JN TO WINDSOR BRIDGE SOUTH JN

UNTIL FURTHER NOTICE

97	Manchester Piccadilly	Platforms 13 and 14	Platform work and bridgework (No.34). 188½ and 189m.p. Mechanical equipment in use.
98	Deansgate	Down and Up	Station work. 189½ and 190m.p. Mechanical equipment in use.

FRIDAY/SATURDAY 9/10 AND SATURDAY 10 DECEMBER

99	Manchester Piccadilly	Platform 13 BLOCKED	22 00 Fri to 05 30)	Bridgework (No.34a) 188½ and 189m.p. Trains to be replatformed as necessary. Trains to/from Oxford Road to travel over Down Slow line from Ardwick Jn, Platform 14 and Down Oxford Road line.
		Platform 14	00 01 to 05 30 Sat)	

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

MANCHESTER LONDON ROAD EAST JN TO WINDSOR BRIDGE SOUTH JN - continued

SUNDAY 11 DECEMBER

100	Oxford Road and Cornbrook Jn	Down BLOCKED Up BLOCKED	00 20 to 10 30) Station work) (Deansgate Station)) and overhead line work. 00 20 to 15 30) 189½ and 190m.p.) <u>10 30 to 15 30</u>) <u>Single line working</u>) <u>over Down line.</u>
101	Castlefield Jn and Ordsall Lane Jn	Down and Up BLOCKED	00 20 to 15 30. In connection with engineering work.

TUESDAY 13 TO FRIDAY 16 DECEMBER

102	Castlefield Jn and Ordsall Lane Jn	Down and Up BLOCKED	00 01 to 05 30 daily. Track maintenance. 189½ m.p.
-----	--	------------------------	---

CASTLEFIELD JN TO LIVERPOOL LIME STREET VIA WARRINGTON

UNTIL FURTHER NOTICE

102A	Trafford Park and Urmston	Down and Up	08 00 to 17 00. Bridgework (No.211A). 29½ and 29½ m.p. Mechanical equipment in use.
103	Birchwood Station	Down and Up	00 01 to 16 00. Bridgework (No. 177c). 21½ and 21½m.p. <u>Restricted clearance.</u>
103A	Warrington Up Sidings and Warrington Central	Down Goods Loop BLOCKED	Condition of track. 19½ and 18½m.p.
104	Warrington Central and Warrington Up Sidings	Up Goods Loop BLOCKED	Condition of track. 18½ and 19½ m.p.
104A	Hough Green and Hunts Cross	Down and Up	07 30 to 16 30. Construction work (Halewood new station). 8½ and 8m.p. Mechanical equipment in use.
105	Edge Hill	Platforms 2 and 3	08 00 to 17 00. Platform work. 1½ and 1½m.p. Mechanical equipment in use.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

CASTLEFIELD JN TO LIVERPOOL LIME STREET VIA WARRINGTON - continued

UNTIL FURTHER NOTICE - continued

105A Liverpool Lime Street	Platform 8	08 30 to 16 00. Platform work. 193½ and 193¾ m.p. Mechanical equipment in use.
-------------------------------	------------	--

FRIDAY/SATURDAY 9/10 DECEMBER

106 Castlefield Jn and Trafford Park	All	23 30 to 05 30. In connection with engineering work.
--	-----	---

SATURDAY 10 DECEMBER

107 Warrington Central and Hunts Cross	All	00 01 to 06 30. Signalling work. Points and signals disconnected.
108 Allerton Jn and Wavertree Jn	Down Slow BLOCKED	09 30 to 15 30. Track maintenance. 188½ and 190½ m.p. <u>Down trains to travel over Down Fast line.</u>
109 Edge Hill and Liverpool Lime Street	Up Slow and Platform 1 BLOCKED Down Slow	00 30 to 04 30. Demolition work. Mechanical equipment in use.

SUNDAY 11 DECEMBER

110 Castlefield Jn and Cornbrook Jn	Down BLOCKED Up BLOCKED	00 20 to 10 30) Track maintenance.) 1 and 1½ m.p. and in) connection with 00 20 to 15 30) engineering work.) <u>10 30 to 15 30 Single</u>) <u>line working over Down</u>) <u>line between Oxford</u>) <u>Road and Cornbrook Jn.</u>
111 Castlefield Jn and Trafford Park	All	00 20 to 15 30. In connection with engineering work.
112 Trafford Park West Jn and Glazebrook East Jn	Down	07 30 to 16 00. Track maintenance. 25½ and 25 m.p.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
<u>CASTLEFIELD JN TO LIVERPOOL LIME STREET VIA WARRINGTON - continued</u>		
SUNDAY 11 DECEMBER - continued		
113 Trafford Park West Jn and Glazebrook East Jn	Down	07 30 to 17 00. Signalling work. Points and signals disconnected.
114 Warrington Central and Hunts Cross	All	00 01 to 17 00. Signalling work. Points and signals disconnected.
115 Weaver Jn and Liverpool Lime Street	All	00 40 to 14 50. In connection with engineering work and overhead line work.
116 Allerton Jn and Edge Hill	Down and Up Fast/Main BLOCKED Down Fast BLOCKED	00 45 to 11 45)Overhead line work,)191 and 192m.p.) <u>00 45 to 11 45 Trains</u> 00 45 to 14 50) <u>to travel over Slow</u>) <u>lines Allerton to</u> <u>Wavertree Jn then over 'Up & Down'</u> <u>Reception and No.2 Sidings in Edge</u> <u>Hill D.H.C.S. under Single line</u> <u>working. 11 45 to 14 50 Down trains</u> <u>to travel over Down Fast/Main line.</u> <u>Up trains to travel over No.2 Sidings</u> <u>and 'Up & Down' Reception in Edge</u> <u>Hill D.H.C.S. and over Up Slow line</u> <u>Wavertree to Allerton.</u>
117 Edge Hill D.H.C.S.	Nos.1, 2 and 4 Sidings BLOCKED	07 30 to 16 00. Track maintenance. 191½ and 191½ m.p. <u>No access/exit at Edge Hill End.</u>
118 Edge Hill	Down Hill C.S. BLOCKED Down and Up Wapping Sidings BLOCKED	00 01 to 07 30)Track maintenance.)1½ and ½ m.p.) <u>Possession to be given</u> 00 01 to 16 00) <u>up for passage of ECS</u>) <u>and diverted trains.</u>)
119 Edge Hill	Down and Up Wapping Sidings	00 01 to 17 00. Signalling work. Points and signals disconnected.
120 Edge Hill	All	08 00 to 16 00. Signalling work. Points and signals disconnected.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

CASTLEFIELD JN TO LIVERPOOL LIME STREET VIA WARRINGTON - continued

MONDAY/TUESDAY 12/13 DECEMBER

121	Edge Hill and Liverpool Lime Street	Down Fast BLOCKED	23 00 to 05 30. Track maintenance. 192 and 193½m.p. <u>Down trains to travel over Down Slow line. Access available to/from Gullet Sidings.</u>
-----	---	----------------------	---

MONDAY 12 TO FRIDAY 16 DECEMBER

122	Wavertree Jn and Allerton Jn	Up Slow BLOCKED	09 30 to 15 30 daily. Track maintenance. 190½ and 188½m.p. <u>Up trains to travel over Up Fast line.</u>
-----	------------------------------------	--------------------	--

TUESDAY 13 TO FRIDAY 16 DECEMBER

123	Cornbrook Jn and Oxford Road	Up Liverpool BLOCKED	00 01 to 05 30 daily. Track maintenance. 0½m.p. <u>Single line working over Down Liverpool line.</u>
124	Liverpool Lime Street	Up Slow and Platform 1 BLOCKED	00 05 to 05 00 daily. Track maintenance. Mechanical equipment in use.

WEDNESDAY 14 DECEMBER

125	Liverpool Lime Street and Edge Hill	Up Fast BLOCKED	00 01 to 06 00. Track maintenance. 193½ and 192m.p. <u>Up trains to travel over Up Slow line. Access available to/from Gullet Sidings.</u>
-----	---	--------------------	---

WEDNESDAY/THURSDAY 14/15 DECEMBER

126	Edge Hill and Liverpool Lime Street	Down Slow BLOCKED	23 00 to 05 30. Track maintenance. 192 and 193½m.p. <u>Down trains to travel over Down Fast line.</u>
-----	---	----------------------	--

FRIDAY 16 DECEMBER

127	Liverpool Lime Street and Edge Hill	Up Slow BLOCKED	00 01 to 06 00. Track maintenance. 193½ and 192m.p. <u>Up trains to travel over Up Fast line.</u>
-----	--	--------------------	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

TOTLEY TUNNEL EAST TO STOCKPORT EDGELEY JN NO.1

SUNDAY 11 DECEMBER

128	Earles Sidings and Chinley East Jn	Down and Up BLOCKED	00 15 to 08 00. Track maintenance and bridgework (No.61). 165½ and 172½m.p.
129	New Mills South Jn and Hazel Grove High Level Jn	Down BLOCKED Up BLOCKED	00 30 to 11 00)Track maintenance 175)and 176½m.p. <u>11 00 to 16 00 Single line</u> 00 30 to 16 00)working over Down line.)
130	New Mills South Jn and Hazel Grove High Level Jn	Down and Up	00 30 to 18 00. Signalling work. Points and signals disconnected.

TUESDAY 13 TO FRIDAY 16 DECEMBER

131	Edale and Chinley East Jn	Down BLOCKED	00 30 to 06 30 daily. Track maintenance 169½ and 173½m.p. <u>Single line working over Up line.</u>
-----	---------------------------	-----------------	--

NEW MILLS SOUTH JN TO ASHBURYS EAST JN

UNTIL FURTHER NOTICE

132	Bredbury	Down and Up	08 00 to 16 00. Station work 179½ and 179½m.p. Mechanical equipment in use.
133	Bredbury and Brinnington	Down and Up	08 00 to 18 00. Bridgework (No.70A) 180 and 180½m.p. Mechanical equipment in use.

SUNDAY 11 DECEMBER

134	Romiley Jn and Bredbury	Down and Up BLOCKED	00 01 to 07 40. Track maintenance. 178½ and 178½m.p. <u>Possession to be given up for passage of diverted services.</u>
135	Romiley Jn and Ashburys East Jn	Down and Up BLOCKED	00 01 to 07 30. Bridgework (No.3). 45½ and 45½m.p. <u>Possession to be given up for passage of diverted services.</u>

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

ROMILEY JN TO HYDE JN

UNTIL FURTHER NOTICE

136	Woodley Station	Down and Up	08 00 to 16 00. Station work. 8½ and 9m.p. Mechanical equipment in use.
137	Hyde North Station	Down and Up	08 00 to 16 00. Station work. 6½ and 6¼m.p. Mechanical equipment in use.

EDGELEY JN NO. 2 TO DEANSGATE JN

SUNDAY 11 DECEMBER

138	Edgeley Jn No.2 and Northenden Jn	Single BLOCKED	00 01 to 16 00. 2½ and 3¼m.p.	Track maintenance.
-----	---	-------------------	----------------------------------	--------------------

DEANSGATE JN TO HARTFORD JN

FRIDAY/SATURDAY 9/10 DECEMBER

139	Cornbrook Jn and Altrincham	All	23 30 to 05 30. In connection with engineering work.
-----	-----------------------------------	-----	---

SUNDAY 11 DECEMBER

140	Altrincham and Hale	Down and Up BLOCKED	00 01 to 08 00. Bridgework (No.1) 8 and 8 $\frac{1}{2}$ m.p. <u>Trains diverted.</u>
141	Plumley West and Northwich East Jn	Down BLOCKED Up BLOCKED	00 01 to 11 00)Track maintenance 18)and 19 $\frac{1}{2}$ m.p. <u>00 01</u> 00 01 to 16 00) <u>to 11 00 Trains</u>) <u>diverted. 11 00 to</u>) <u>16 00 Single line</u>) <u>working over Down line.</u>
142	Plumley West and Northwich East Jn	All	00 01 to 17 00. Signalling work. Points and signals disconnected.

MONDAY 12 TO SATURDAY 17 DECEMBER

143	Cornbrook Jn and Altrincham	All	23 30 Mon to Fri to 05 30 Tue to Sat. In connection with engineering work.
-----	--------------------------------	-----	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DEANS_GATE JN TO HARTFORD JN - continued

WEDNESDAY/THURSDAY 14/15 DECEMBER

144 Northwich East Jn and Plumley West	Up BLOCKED	23 20 to 06 40. Track maintenance 19½ and 18m.p. <u>Single line working over Down line.</u>
--	---------------	--

HYDE JN TO ARDWICK JN

UNTIL FURTHER NOTICE

145 Ardwick Station	Up East	08 00 to 16 00. Platform work.
------------------------	---------	--------------------------------

SUNDAY 11 DECEMBER

146 Guide Bridge	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
------------------	-----	--

SUNDAY 11 TO MONDAY 12 DECEMBER

147 Hadfield and Ardwick Jn	All	00 01 Sun to 05 00 Mon. In connection with engineering work.
148 Ashburys West Jn and Ardwick Jn	Down and Up East BLOCKED	00 01 Sun to 05 00 Mon. Track maintenance, overhead line work and signalling work. 1½ and ½m.p.

STALYBRIDGE JN TO GUIDE BRIDGE WEST JN

SUNDAY 11 DECEMBER

149 Stalybridge and Guide Bridge North	Down and Up BLOCKED	07 30 to 16 00. Track maintenance. 1½ and 1m.p.
--	------------------------	--

DEAL STREET TO EDGE HILL EAST JN

UNTIL FURTHER NOTICE

150 Deal Street and Ordsall Lane	Down and Up	08 00 to 17 00. Bridgework (No.145) and platform work (Salford Station) 31 and 30½ m.p.
--	-------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

DEAL STREET TO EDGE HILL EAST JN - continued

UNTIL FURTHER NOTICE - continued

151	St Helens Jn	Connection to/from Bold Colliery BLOCKED	Condition of track. 12m.p. <u>Not</u> <u>available to/from Bold Colliery Sidings.</u>
152	Huyton and Rainhill	Up	08 00 to 16 00. Retaining wall work. 6½ and 6¾m.p.

SUNDAY 11 DECEMBER

153	Deal Street	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
-----	-------------	-----	---

MANCHESTER VICTORIA EAST JN TO HEBDEN BRIDGE STATION (E.R.)

UNTIL FURTHER NOTICE

154	Middleton Jn and Chadderton	"Up and Down" Through Siding BLOCKED	Drainage work. <u>Possession to be given up for passage of Trip No 22.</u>
155	Hebden Bridge Station	Down and Up <u>Between Trains</u>	Platform work. 23m. 50chs. Maintenance equipment in use. <u>Restricted clearance. (See Section 'D').</u> (NS)

SUNDAY 11 DECEMBER

156	Manchester Victoria East Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
157	Littleborough and Hall Royd Jn	Down and Up BLOCKED	00 01 to 15 00. Track maintenance and bridgework (Nos 90, 95 and 105). 15½ and 19½m.p.
158	Littleborough and Hall Royd Jn	All	00 30 to 16 00. Signalling work. Points and signals disconnected.
159	Not used.		

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

MANCHESTER VICTORIA EAST JN TO HEBDEN BRIDGE STATION (E.R.) - continued

SUNDAY 11 DECEMBER - continued

160	Hall Royd Jn and Eastwood	Down and Up BLOCKED	00 01 to 09 00. Tunnelwork (No.113) 20½ and 20¾m.p.
-----	------------------------------	------------------------	--

MONDAY/TUESDAY 12/13 DECEMBER

161	Eastwood and Littleborough	Up BLOCKED	23 50 to 06 40. Track maintenance. 21 and 15m.p. <u>Single line working over Down line.</u>
-----	-------------------------------	---------------	--

162	Hall Royd Jn	Up	23 50 to 07 40. Signalling work. Points and signals disconnected.
-----	--------------	----	--

TUESDAY 13 TO FRIDAY 16 DECEMBER

163	Littleborough and Eastwood	Down BLOCKED	23 50 Tue to Thu to 06 25 Wed to Fri. Track maintenance 15 and 21 m.p. <u>Single line working over Up line.</u>
-----	-------------------------------	-----------------	---

164	Hall Royd Jn	Down	23 50 Tue to Thu to 07 25 Wed to Fri. Signalling work. Points and signals disconnected.
-----	--------------	------	---

WEDNESDAY 14 DECEMBER

165	Hall Royd Jn	All	08 00 to 15 30. Signalling work. Points and signals disconnected.
-----	--------------	-----	--

THURSDAY/FRIDAY 15/16 DECEMBER

166	Littleborough and Hall Royd Jn	Down BLOCKED	23 50 to 06 25. Track maintenance. 15 and 19¼m.p. <u>Single line working over Up line.</u>
-----	--------------------------------------	-----------------	---

MANCHESTER VICTORIA EAST JN TO MARSDEN

UNTIL FURTHER NOTICE

167	Diggle Jn and Marsden	Down and Up Main and Up Goods Loop <u>Between trains</u>	Bridgework (No.44) 18m. 26chs. Crane and mechanical equipment in use. <u>Restricted clearance.</u> (NS)
-----	--------------------------	---	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

MANCHESTER VICTORIA EAST JN TO MARSDEN - continued

SUNDAY 11 DECEMBER

168	Manchester Victoria East Jn	All	08 00 to 16 00. Signalling work Points and signals disconnected.
169	Miles Platting Station Jn and Philips Park No.1	Down and Up BLOCKED	00 10 to 07 30. Track maintenance. 1½ and 1½m.p.
170	Miles Platting Station Jn and Philips Park No.1	Down	00 10 to 08 30. Signalling work. Points and signals disconnected.

PHILIPS PARK NO.1 TO ASHBURYS WEST

UNTIL FURTHER NOTICE

171	Philips Park No.2	Up	08 00 to 16 30. Signal box work, 2 and 2½m.p. <u>Restricted clearance.</u>
-----	----------------------	----	---

MANCHESTER VICTORIA EAST JN TO EUXTON JN

UNTIL FURTHER NOTICE

172	Windsor Bridge	Down Link and Up Fast	Track maintenance 1½ and 1½ m.p. Crane and mechanical equipment in use.
173	Clifton Station	Up Platform	08 00 to 17 00. Demolition work. 4½ and 4½m.p. Mechanical equipment in use.
174	Bolton	Platforms 2, 3 and 4	08 00 to 16 00. Station work and roof work 10½ and 10½m.p.
175	Adlington Station	Down	07 30 to 16 00. Platform work. 19 and 19½ m.p. Mechanical equipment in use.
176	Chorley Station	Down and Up	08 00 to 16 00. Platform work 22 and 22½m.p.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

MANCHESTER VICTORIA EAST JN TO EUXTON JN - continued

FRIDAY/SATURDAY 9/10 DECEMBER

177	Blackrod Jn and Chorley	Up BLOCKED Down <u>Between trains</u>	23 55 to 06 40. Bridgework (Nos.44, 53 and 55) 18½ and 21½m.p. <u>Single line working over Down line.</u>
-----	----------------------------	--	--

SUNDAY 11 DECEMBER

178	Manchester Victoria East Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
179	Manchester Victoria West Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
180	Deal Street	All	08 00 to 16 00. Signalling work. Points and signals disconnected.

SUNDAY 11 TO MONDAY 12 DECEMBER

181	Manchester Victoria West Jn and Deal Street	Down Through, Up Passenger Loop and Platforms 18 and 19 BLOCKED	00 01 Sun to 05 00 Mon. Bridgework (Nos. 146/83) 31 and 31½m.p.
-----	--	--	--

MONDAY 12 AND TUESDAY 13 DECEMBER

182	Lostock Jn and Bullfield West	Up Fast BLOCKED	10 00 to 16 00 daily. Track maintenance. 13½ and 11½m.p. <u>Up trains to travel over Up Slow line.</u>
-----	-------------------------------------	--------------------	--

TUESDAY 13 AND WEDNESDAY 14 DECEMBER

183	Lostock Jn and Blackrod	Down BLOCKED	00 20 to 06 15 daily. Track maintenance 13½ and 15½m.p. <u>Single line working over Up line. 1M43 diverted via Parkside.</u>
-----	----------------------------	-----------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

MANCHESTER VICTORIA EAST JN TO EUXTON JN - continued

WEDNESDAY 14 AND THURSDAY 15 DECEMBER

184	Lostock Jn and Bullfield West	Up Slow BLOCKED	10 00 to 16 00 daily. Track maintenance. 13½ and 11½m.p. <u>Up</u> <u>trains to travel over Up Fast line.</u>
-----	----------------------------------	--------------------	---

WEDNESDAY 14 TO FRIDAY 16 DECEMBER

185	Blackrod and Lostock Jn	Up BLOCKED	23 55 Wed and Thu to 04 55 Thu and Fri. Track maintenance. 15½ and 13½m.p.
-----	----------------------------	---------------	--

THURSDAY 15 DECEMBER

186	Bullfield West and Lostock Jn	Down BLOCKED	00 01 to 05 00. Signalling work. 11½ and 13½m.p.
-----	----------------------------------	-----------------	---

FRIDAY 16 DECEMBER

187	Bullfield West and Blackrod	Down BLOCKED	00 01 to 05 00. Signalling work. 11½ and 17½m.p.
188	Lostock Jn and Bullfield West	Up Fast BLOCKED	10 00 to 16 00. Track maintenance. 13½ and 11½m.p. <u>Up trains to travel</u> <u>over Up Slow line.</u>

BLACKBURN BOLTON BRANCH JN TO BLACKBURN BOLTON JN

UNTIL FURTHER NOTICE

189	Darwen and Blackburn Bolton Jn	Single	08 00 to 16 30. Bridgework (No. 63) 23 and 23½m.p.
-----	--------------------------------------	--------	---

SUNDAY 11 DECEMBER

190	Bromley Cross and Blackburn Bolton Jn	Single BLOCKED	01 30 to 10 30. Track maintenance and bridgework (Nos.48, 49 and 50) 17½ and 21½m.p.
191	Bromley Cross and Blackburn Bolton Jn	Single	07 30 to 16 00. Signalling work. Points and signals disconnected.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

EUXTON JN TO PRESTON FYLDE JN

UNTIL FURTHER NOTICE

192	Leyland	Down Slow	07 30 to 17 00. Platform work. 17½ and 18m.p. <u>Restricted clearance.</u>
193	Preston Ribble Jn Signal PN.71 and Skew Bridge Jn	Up Goods BLOCKED	Condition of track. 21 and 20½m.p. <u>Up Goods line available Preston Ribble Jn to Signal PN.71 for shunting movements.</u>
194	Preston South Jn and Preston North Jn	'Up and Down' Goods Loop <u>Between Trains</u>	08 00 to 16 00. Retaining wall work 21½ and 0½m.p.

SUNDAY 11 DECEMBER

195	Balshaw Lane Jn and Euxton Jn	Down and Up Fast BLOCKED	00 15 to 16 00. Track maintenance. 15½ and 16m.p. Mechanical equipment in use. <u>Trains to travel over Slow lines. Crossing facilities available at Euxton Jn.</u>
	Euxton Jn	Up Slow <u>Between Trains</u>)
196	Euxton Jn and Garstang & Catterall	All	03 00 to 15 30. in connection with overhead line work and engineering work.
197	Skew Bridge Jn and Preston South Jn	Down and Up Slow BLOCKED	06 00 to 14 00. Loading materials. 20½ and 21½m.p. <u>Possession to be given up for passage of East Lancs services over Up Slow line. Down East Lancs services to travel over Down Goods line. W.C.M.L. services to travel over Fast lines.</u>
198	Preston South Jn	All	07 30 to 16 00. Signalling work. Points and signals disconnected.
199	Preston South Jn and Preston North Jn	Down and Up Slow, Up Goods and Platform 2 BLOCKED	07 00 to 15 30. Station work and overhead line work. 21½ and ½m.p.
200	Preston South Jn and Preston North Jn	All	03 00 to 15 00. Signalling work.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

EUXTON JN TO PRESTON FLYDE JN - continued

SUNDAY 11 DECEMBER - continued

201	Preston North Jn	All	07 30 to 16 00. Signalling work. Points and signals disconnected.
202	Preston Fylde Jn and Preston North Jn	Up Slow BLOCKED	03 00 to 08 00. Overhead line work. ¼ and ¼m.p.

WEDNESDAY 14 AND THURSDAY 15 DECEMBER

203	Euxton Jn and Preston Ribbles Jn	Down and Up Fast BLOCKED	03 45 to 06 45 daily. Track maintenance. 16¼ and 20¼m.p. <u>Trains to travel over Slow lines.</u>
-----	--	--------------------------------	---

LANCASTER SOUTH JN TO CARNFORTH NORTH JN

SUNDAY 11 DECEMBER

204	Garstang & Catterall G.F. and Carlisle	All	05 00 to 15 00. In connection with overhead line work.
205	Bay Horse G.F. and Lancaster North Jn	Down and Up BLOCKED	05 30 to 15 30. Track maintenance and loading materials. 15¼ and 21 m.p.
206	Lancaster North Jn and Bay Horse G.F.	Up	05 30 to 16 30. Signalling work. Points and signals disconnected.
207	Morecambe South Jn and Carnforth North Jn	Down and Up BLOCKED	05 00 to 15 00. Track maintenance. 2 and 6 m.p.
208	Carnforth South Jn and Carnforth North Jn	All	07 30 to 16 00. Signalling work. Points and signals disconnected.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LANCASTER SOUTH JN TO CARNFORTH NORTH JN - continued

MONDAY 12 DECEMBER

209	Lancaster North Jn and Bay Horse G.F.	Up BLOCKED	04 20 to 09 00. Track maintenance. 17½ and 15½m.p. Mechanical equipment in use. <u>Sparks will be emitted during grinding operations. Single line working over Down line.</u>
-----	---	---------------	---

PRESTON FLYDE JN TO BLACKPOOL NORTH

UNTIL FURTHER NOTICE

210	Layton Station	Down and Up	08 00 to 16 00. Platform work 16½ and 16½m.p. <u>(See Section C). From 08 00 Monday 12 December.</u>
-----	-------------------	-------------	---

MONDAY 12 TO WEDNESDAY 14 DECEMBER

211	Blackpool North and Poulton-le- Fylde	Up BLOCKED	22 40 Mon and Tue to 05 50 Tue and Wed. Track maintenance 17 and 14½m.p. <u>Single line working over Down line.</u>
-----	--	---------------	---

THURSDAY 15 AND FRIDAY 16 DECEMBER

212	Poulton-le- Fylde and Blackpool North	Down BLOCKED	00 50 to 06 50 daily. Track maintenance. 14½ and 17m.p. <u>Single line working over Up line.</u>
-----	--	-----------------	---

PRESTON SOUTH JN TO STRAND ROAD

SUNDAY 11 DECEMBER

213	Preston South Jn	All	07 30 to 16 00. Signalling work. Points and signals disconnected.
-----	---------------------	-----	--

FARINGTON CURVE JN TO HALL ROYD JN

UNTIL FURTHER NOTICE

214	Pleasington	Down and Up	08 00 to 16 00. Platform work. 7½ and 7½m.p.
-----	-------------	-------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

FARINGTON CURVE JN TO HALL ROYD JN - continued

UNTIL FURTHER NOTICE - continued

215	Cherry Tree Station	Down and Up	08 00 to 16 00. Platform work. 8½ and 8½m.p. <u>(See Section C). From</u> <u>08 00 Monday 12 December.</u>
216	Blackburn	Down Main (Platform 2) and Platform 1 BLOCKED	07 30 to 19 00. Construction work 10½ and 10½m.p. <u>Possession to be</u> <u>given up for passage of trains</u>
217	Church & Oswaldtwistle Station	Up	08 00 to 16 00. Platform work. 14½ and 15m.p. <u>(See Section C). From</u> <u>08 00 Monday 12 December.</u>
218	Huncoat Station	Down and Up	08 00 to 16 00. Platform work. 17½ and 17½m.p. <u>(See Section C).</u> <u>From 08 00 Monday 12 December.</u>

SUNDAY 11 DECEMBER

219	Blackburn Bolton Jn and Blackburn	All	07 30 to 16 00. Signalling work. Points and signals disconnected.
220	Rose Grove	All	07 30 to 16 00. Signalling work. Points and signals disconnected.
221	Not used.		

MONDAY 12 TO FRIDAY 16 DECEMBER

222	Hall Royd Jn and Gannow Jn	Up BLOCKED	21 30 Mon to Thu to 09 15 Tue to Fri. Track maintenance. 30½ and 21m.p.
-----	-------------------------------	---------------	--

TUESDAY 13 DECEMBER

223	Bamber Bridge and Cherry Tree	All	08 00 to 15 30. Signalling work. Points and signals disconnected.
-----	-------------------------------------	-----	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

FARINGTON CURVE JN TO HALL ROYD JN - continued

WEDNESDAY 14 DECEMBER

224 Accrington	All	08 00 to 15 30. Signalling work. Points and signals disconnected.
225 Hall Royd Jn	All	08 00 to 15 30. Signalling work. Points and signals disconnected.

CONONLEY TO CARLISLE PETTERIL BRIDGE JN

UNTIL FURTHER NOTICE

226 Blea Moor	Single	Bridgework (No.66) 247½ and 248m.p.
---------------	--------	-------------------------------------

SUNDAY 11 DECEMBER

227 Blea Moor and Kirkby Stephen	Down and Up BLOCKED	07 00 to 16 30. Bridgework (Nos.69 to 71). 248½ and 249½m.p.
228 Kirkby Stephen and Howe and Co's Sidings	Down and Up BLOCKED	07 00 to 16 30. Bridgework (Nos.280, 287 and 315). 286½ and 295½m.p.

TUESDAY 13 AND WEDNESDAY 14 DECEMBER

229 Settle Jn and Blea Moor	Down BLOCKED	06 30 to 14 00 daily. Track maintenance. 235 and 248m.p. <u>Single line working over Up line.</u>
-----------------------------------	-----------------	---

THURSDAY 15 AND FRIDAY 16 DECEMBER

230 Blea Moor and Settle Jn	Up BLOCKED	11 50 to 17 40 daily. Track maintenance. 248 and 235m.p. <u>Single line working over Down line.</u>
-----------------------------------	---------------	--

SETTLE JN TO CARNFORTH F. & M. JN

UNTIL FURTHER NOTICE

231 Wennington Jn	Crossover BLOCKED	Condition of track.
-------------------	----------------------	---------------------

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

SETTLE JN TO CARNFORTH F. & M. JN - continued

SUNDAY 11 DECEMBER

232 Settle Jn and Carnforth Station Jn	Down and Up BLOCKED	06 00 to 14 30. Bridgework (No.96). 247½ and 247¾m.p.
---	------------------------	--

MONDAY 12 TO FRIDAY 16 DECEMBER

233 Settle Jn and Carnforth Station Jn	Down and Up BLOCKED	21 30 Mon to Thu to 03 30 Tue to Fri. Tunnelwork (No.34) and track maintenance. 235 and ¼m.p.
---	------------------------	---

CARNFORTH EAST JN TO CARNFORTH STATION JN

SUNDAY 11 DECEMBER

234 Settle Jn and Carnforth Station Jn	Down and Up BLOCKED	06 00 to 14 30. Bridgework (No.96). 247½ and 247¾m.p.
---	------------------------	--

MONDAY 12 TO FRIDAY 16 DECEMBER

235 Settle Jn and Carnforth Station Jn	Down and Up BLOCKED	21 30 Mon to Thu to 03 30 Tue to Fri. Tunnelwork (No.34) and track maintenance. 235 and ¼m.p.
---	------------------------	---

DERBY LONDON ROAD JN TO BIRMINGHAM NEW STREET

UNTIL FURTHER NOTICE

236 Proof House Jn and Birmingham New Street	Down and Up Stour BLOCKED	Tunnelwork (Stour tunnel). 112½ and 112¾m.p. <u>Restricted Clearance.</u>
--	---------------------------------	--

SATURDAY/SUNDAY 10/11 DECEMBER

237 Elford G.F.	Down Main and Down Goods Loop BLOCKED	23 30 to 11 45. Track maintenance. 19½ and 19¾m.p.
-----------------	---	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DERBY LONDON ROAD JN TO BIRMINGHAM NEW STREET - continuedSATURDAY/SUNDAY 10/11 DECEMBER - continued

238 Bromford Bridge and Landor Street Jn	All BLOCKED	23 30 to 19 00. Track maintenance. 38½ and 40m.p. Possession to be given up for passage of LD's to/from Saltley LIP.
---	----------------	---

SUNDAY 11 DECEMBER

239 Stenson Jn	Down and Up BLOCKED	00 01 to 11 45. Track maintenance. 4½ and 4¾m.p.
----------------	------------------------	---

240 North Stafford Jn and Clay Mills Jn LC	Down and Up BLOCKED	00 01 to 11 45. Track maintenance. 5½ and 6 m.p.
--	------------------------	---

241 Washwood Heath East Jn and Washwood Heath Sidings No.1 S.F.	All	10 00 to 11 00. Signalling work. Points and signals disconnected.
---	-----	--

242 Birmingham New Street	All	08 00 to 15 45. Signalling work. Points and signals disconnected.
------------------------------	-----	--

243 Birmingham New Street and Church Road	Down and Up Gloucester BLOCKED	00 15 to 12 00. Overhead line work (Church Road Tunnel). 42 and 42½m.p. <u>Reversing facilities for LD's NOT available at North end of Station.</u>
--	--------------------------------------	---

MONDAY 12 TO FRIDAY 16 DECEMBER

244 Saltley	All	08 00 to 16 00 daily. Signalling work.
-------------	-----	--

245 Birmingham New Street	All	08 00 to 16 00 daily. Signalling work.
------------------------------	-----	--

TUESDAY 13 TO FRIDAY 16 DECEMBER

246 Elford and Kingsbury Jn	Up BLOCKED	00 05 to 03 45 daily)Track maintenance 20½ and 29½m.p.)Trains diverted.
	Down BLOCKED	01 30 to 06 10 daily))

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DERBY LONDON ROAD JN TO BIRMINGHAM NEW STREET - continued

WEDNESDAY 14 DECEMBER

247	Melbourne Jn and Sunny Hill	Down Main BLOCKED	00 50 to 06 05. Track maintenance. 1½ and 2m.p. <u>Down trains to travel over Down Goods line.</u>
-----	--------------------------------	----------------------	---

Down Passenger trains are authorised to travel over the Down Goods line
in accordance with General Appendix Instructions.

WEDNESDAY/THURSDAY 14/15 DECEMBER

248	Branston Jn and Leicester Jn	Up Main BLOCKED	23 55 to 04 00. Unloading rails. 12½ and 11½m.p. <u>Single line working over Down Main line.</u>
-----	------------------------------------	--------------------	---

SHEET STORES JN TO STENSON JN

SUNDAY 11 DECEMBER

249	Sheet Stores Jn and Stenson Jn	Down and Up BLOCKED	07 00 to 16 00. Track maintenance. 123½ and 123½m.p.
-----	--------------------------------------	------------------------	---

DRAKELOW EAST CURVE JN TO LEICESTER JN

WEDNESDAY 14 TO FRIDAY 16 DECEMBER

250	Drakelow West Curve Jn and Moirs West Jn	Up BLOCKED	00 01 to 06 00 daily. Track maintenance 125½ and 121½m.p. <u>Possession to be given up for passage of W.T.T. services.</u>
-----	--	---------------	--

CASTLE BROMWICH JN TO RYECROFT JN

SUNDAY 11 DECEMBER

251	Park Lane Jn and Ryecroft Jn	Down and Up BLOCKED	00 01 to 16 00. Track maintenance and signalling work 36 and 47½m.p.
252	Sutton Park G.F. and Park Lane Jn	Up	16 00 to 17 00. Signalling work. Points and signals disconnected.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

BESCOT JN TO RYECROFT JN

SUNDAY 11 DECEMBER

253	Walsall	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
-----	---------	-----	--

MONDAY 12 TO FRIDAY 16 DECEMBER

254	Bescot Jn	All	08 00 to 16 00 daily. Signalling work.
-----	-----------	-----	--

ST PANCRAS TO TAPTON JN ER (VIA DERBY)

UNTIL FURTHER NOTICE

255	Kettering Station and Kettering North Jn	Down Fast	Platform work (platform No.5), 72m.p. <u>Platform 5 out of use. Down stopping trains only must travel over Down Slow line from Kettering South Jn into Platform No.3.</u>
-----	---	-----------	--

SATURDAY 10 DECEMBER

256	Leicester North and Humberstone Road	'Up & Down' Slow BLOCKED	07 00 to 16 00. Bridgework (No.10) 100 and 100½m.p. <u>Trains to travel over Fast lines.</u>
-----	---	--------------------------------	---

257	Ratcliffe Jn and Trent South Jn	Down and Up Goods BLOCKED	07 00 to 20 00. Track maintenance. 118½ and 119m.p. <u>Trains to travel over Main lines.</u>
-----	---------------------------------------	---------------------------------	---

258	Spondon L.C. S.F.	All	00 40 to 23 59. Signalling work. Points and signals disconnected.
-----	----------------------	-----	--

SATURDAY/SUNDAY 10/11 DECEMBER

259	Cricklewood South Jn and Radlett Jn	Down and Up Fast BLOCKED	20 00 to 15 55. Track maintenance 11½ and 13½m.p. <u>Trains to travel over Slow lines.</u>
-----	---	--------------------------------	---

260	Elstree Station and Radlett Jn	Down Slow	21 00 to 12 00. In connection with track maintenance 13 and 13½m.p. Mechanical equipment in use.
-----	--------------------------------------	-----------	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

ST PANCRAS TO TAPTON JN ER (VIA DERBY) - continued

SATURDAY/SUNDAY 10/11 DECEMBER - continued

261	Kettering North Jn and Kilby Bridge Jn	Down and Up Main BLOCKED	23 15 to 15 45. Track maintenance. and bridgework (No.42) 76 and 87½m.p. <u>Trains to travel over Slow lines between Kettering South Jn and Kettering Station Jn then over 'Up & Down' Slow/Corby line and diverted via Manton Jn and Melton Mowbray to Leicester and vice versa.</u>
262	Kilby Bridge Jn and Wigston North Jn	All BLOCKED	23 15 to 15 45. Track maintenance. 94½ and 95½m.p. <u>Trains diverted via Manton.</u>
263	Ambergate Jn and Stretton G.F.	Down and Up BLOCKED	23 00 to 15 45. Track maintenance. 138½ and 143½m.p. <u>Trains diverted via Erewash Valley.</u>
264	Stretton GF and Clay Cross South Jn	Down and Up BLOCKED	23 00 to 15 45. Tunnelwork (Clay Cross tunnel). 146½ and 147½m.p.
SUNDAY 11 DECEMBER			
265	St. Pancras	All	06 30 to 15 30. Signalling work. Points and signals disconnected.
266	Dock Jn and West Hampstead South Jn	Down and Up Fast BLOCKED	00 30 to 15 55. Tunnelwork (Belsize Tunnel) and bridgework (Nos. 26 and 27). 2½ and 3½m.p. <u>Trains to travel over 'Up & Down' Slow/Down and Up Slow lines.</u>
267	Radlett Jn and Cricklewood South Jn	Up fast	15 55 to 17 00. Signalling work. Points and signals disconnected.
268	Leagrave Jn and Flitwick Jn	Down and Up Slow BLOCKED	00 30 to 15 55)Track maintenance and)loading materials.)34½ and 40m.p.) <u>Trains to travel over</u>
	Flitwick Jn and Bedford South Jn	Down and Up Slow	06 00 to 15 55) <u>Fast lines.</u>))

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
<u>ST PANCRAS TO TAPTON JN ER (VIA DERBY) - continued</u>		
SUNDAY 11 DECEMBER - continued		
269 Flitwick Jn and Bedford South Jn	Down and Up Slow BLOCKED	08 30 to 15 55. Overhead line work. 41 and 43m.p. <u>Trains to travel over Fast lines.</u>
270 Leicester North Jn	All	08 00 to 16 00. Signalling work. Points and signals disconnected.
271 Barrow-on-Soar and Loughborough North Jn	Down and Up Slow BLOCKED	07 30 to 16 00. Track maintenance. 109½ and 110½m.p. <u>Trains to travel over Fast lines between Sileby and Loughbrough North Jn.</u>
272 Ratcliffe Jn	All <u>Between trains</u>	07 00 to 16 00. Track maintenance. 118½ and 118½m.p.
273 Ratcliffe Jn	All	07 00 to 16 00. Signalling work. Points and signals disconnected.
274 Derby Station	All	06 00 to 14 00. Signalling work. Points and signals disconnected.
275 Derby Station North Jn and Ambergate Jn	All BLOCKED	00 35 to 15 45. Track maintenance and retaining wall work. 128 and 136½m.p.
276 Wingfield Tunnel and Stretton G.F.	Down and Up	15 45 to 16 45. Signalling work. Points and signals disconnected.
277 Avenue Sidings G.F. and Tapton Jn	Down and Up Goods BLOCKED	06 00 to 16 00. Drainage 144½ and 144½m.p. <u>Trains to travel over Main lines.</u>

SUNDAY/MONDAY 11/12 DECEMBER

278 Cricklewood South Jn and Radlett Jn	Down and Up Fast BLOCKED	22 00 to 05 00. Track maintenance 13 and 13½m.p. <u>Trains to travel over Slow lines.</u>
---	--------------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

ST PANCRAS TO TAPTON JN ER (VIA DERBY) - continued

SUNDAY 11 TO MONDAY 12 DECEMBER

279 Draycott G.F. and Way & Works	All	00 01 Sun to 05 00 Mon. Signalling work. Points and signals disconnected. <u>Ticket working in operation. (See Section 'D').</u>
-----------------------------------	-----	--

MONDAY 12 DECEMBER

280 Ambergate Jn and Stretton G.F.	Down BLOCKED	00 01 to 05 00. Track maintenance. 142½ and 143½m.p. <u>Single line working over Up line.</u>
------------------------------------	-----------------	---

MONDAY 12 TO FRIDAY 16 DECEMBER

281 Cricklewood South Jn and Harpenden Jn	Down and Up Fast BLOCKED	23 25 Mon to Thu to 06 00 Tue to Fri. Track maintenance and overhead line work. 8½ and 24m.p. <u>Trains to travel over Slow lines.</u>
282 Leagrave Jn and Flitwick Jn	Down and Up Slow BLOCKED	10 05 to 15 50 daily. Track maintenance and unloading materials. 34 and 40m.p. <u>Trains to travel over Fast lines.</u>
283 Spondon LC	All	05 00 Mon to 21 00 Fri. Signalling work. Points and signals disconnected.

WEDNESDAY 14 DECEMBER

284 Ambergate Jn and Stretton G.F.	Down BLOCKED	01 00 to 07 05. Track maintenance. 142½ and 143½m.p. <u>Single line working over Up line.</u>
------------------------------------	-----------------	---

WEDNESDAY 14 TO FRIDAY 16 DECEMBER

285 Harrowden Jn and Kettering North Jn	Down Fast BLOCKED	00 30 to 06 30 daily. Track maintenance. 67 and 70½m.p. <u>Down trains to travel over Up Fast line.</u>
---	----------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

ST PANCRAS TO TAPTON JN ER (VIA DERBY) - continued

FRIDAY 16 TO MONDAY 19 DECEMBER

286 Draycott G.F. and Way & Works	All	21 00 Fri to 05 00 Mon. Signalling work. Points and signals disconnected. <u>Ticket working in operation. (See Section 'D').</u>
---	-----	--

WIGSTON NORTH JN TO WATER ORTON EAST JN

UNTIL FURTHER NOTICE

287 Croft Sidings and Hinckley	Down and Up	Bridge (No.10). 5 and 4½ m.p.
288 Hinckley and Nuneaton Midland Jn	Down	Earthwork. 2½ and 2½ m.p.

SATURDAY/SUNDAY 10/11 DECEMBER

289 Wigston Glen Parva and Nuneaton South Jn	Down and Up BLOCKED	22 30 to 11 00. Track maintenance, unloading materials and signalling work. 14½ and 13½ m.p.
290 Nuneaton South Jn	All BLOCKED)23 05 to 15 45. Overhead line work)and track maintenance 96½ and 98m.p.) <u>Possession to be given up for</u>) <u>for passage of Leicester/Birmingham</u>) <u>service and vice versa.</u>)))))
Nuneaton South Jn and Nuneaton North Jn	All BLOCKED	
Nuneaton North Jn	All BLOCKED	

SATURDAY 10 TO MONDAY 12 DECEMBER

291 Abbey Jn and Daw Mill	Down and Up BLOCKED	04 30 Sat to 06 00 Mon. Track maintenance and tunnelwork (Arley tunnel). <u>Trains diverted.</u>
------------------------------	------------------------	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

WIGSTON NORTH JN TO WATER ORTON EAST JN - continued

SUNDAY 11 DECEMBER

292	Glen Parva Jn	Down and Up BLOCKED	00 15 to 11 15. Track maintenance. 14½ and 14¼m.p.
293	Narborough LC and Glen Parva GF	Up	11 00 to 12 00. Signalling work. Points and signals disconnected.
294	Nuneaton	All	07 30 to 15 30. Signalling work. Points and signals disconnected.
295	Abbey Jn and Whitacre Jn	Down and Up BLOCKED	00 01 to 16 00. Track maintenance and unloading materials. 6½ and 0m.p.

MONDAY 12 DECEMBER

296	Arley Tunnel	Down and Up	06 00 to 07 00. Signalling work. Points and signals disconnected.
-----	-----------------	-------------	--

KETTON TO SYSTON SOUTH JN

UNTIL FURTHER NOTICE

297	Manton Tunnel and Oakham LC	Down and Up <u>Between trains</u>	Bridgework (No.43X) 93½ and 93¼m.p.
-----	--------------------------------	--------------------------------------	-------------------------------------

TUESDAY 13 TO FRIDAY 16 DECEMBER

298	Manton Jn and Luffenham Jn LC	Up BLOCKED	22 40 Tue to Thu to 06 20 Wed to Fri. Track maintenance 0 and 4¼m.p. <u>Possession to be given up for passage of 1E77 00 52 Birmingham New Street to Peterborough and 3E01 23 59 Manchester Piccadilly to Peterborough. Other trains to travel over Down line under Single line working.</u>
-----	-------------------------------------	---------------	--

TRENT JN TO NEWARK CASTLE STATION E.R.

UNTIL FURTHER NOTICE

299	Nottingham East Jn and Sneinton LC	Down and Up Main and Down Goods	Bridgework (No. 24X). 0 and 0¼m.p. Crane and mechanical equipment in use.
-----	--	---------------------------------------	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

TRENT JN TO NEWARK CASTLE STATION E.R. - continued

UNTIL FURTHER NOTICE - continued

300	Bleasby LC	Down and Up	Drainage 10½ and 10½m.p. Mechanical equipment in use.
301	Staythorpe Crossing LC and Newark Castle LC	Down and Up	07 00 to 19 00. Bridgework (No. 53A). 16½ m.p.
302	Staythorpe Crossing and Newark Castle	Down and Up <u>Between Trains</u>	08 00 to 17 00. Earthwork. 16m. 77chs. Cranes and mechanical equipment in use. (SC)

SUNDAY 11 DECEMBER

303	Nottingham Station	Platform 4 BLOCKED	06 00 to 14 00. Platform work. 123½ and 123½m.p. <u>Trains to be replatformed as necessary.</u>
304	Colwick LC	Down	10 00 to 12 30. Signalling work. Points and signals disconnected.
305	Colwick LC and Netherfield Jn	Down BLOCKED Up BLOCKED Down <u>Between trains</u> Up <u>Between trains</u>	00 01 to 10 00) Track maintenance. 1 and 1½m.p.) Mechanical equipment in use. <u>11 30 to 13 30</u>) <u>Possession to be given up for passage of</u>) <u>W.T.T. services over</u>) <u>Up line.</u>) 10 00 to 16 00) 13 30 to 16 00)
306	Gonalston LC and Thurgarton LC	Down and Up BLOCKED	06 00 to 13 30. Track maintenance. 8½ and 9 m.p.

MONDAY/TUESDAY 12/13 DECEMBER

307	Netherfield Jn and Lowdham LC	Down and Up BLOCKED	22 30 to 06 00. Track maintenance. 3 and 3½m.p.
-----	-------------------------------	------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

TRENT JN TO NEWARK CASTLE STATION E.R. - continued

MONDAY 12 TO FRIDAY 16 DECEMBER

308	Staythorpe Crossing LC and Newark Castle LC	Down and Up <u>Between trains</u>	08 00 to 18 00 daily. Bridgework (No.53A) 16½ and 16½m.p. Crane and mechanical equipment in use.
-----	--	--------------------------------------	--

TUESDAY 13 TO FRIDAY 16 DECEMBER

309 Netherfield Jn Down and Up 22 30 Tue to Thu to 06 00 Wed to Fri.
and Newark BLOCKED Loading materials 2½ and 16½m.p.
Castle LC

BOTTESFORD WEST JN TO NETHERFIELD JN

UNTIL FURTHER NOTICE

310	Allington Jn and Bingham	All	07 00 to 17 00.	Signalling work. (SN)
-----	-----------------------------	-----	-----------------	--------------------------

SUNDAY 11 DECEMBER

311 Allington Jn Up 01 00 to 14 50)Track renewal. 113m.
and Bingham BLOCKED)75chs. and 114m.
Down 01 00 to 17 00)04chs. Crane and
BLOCKED)mechanical equipment in
use. 01 00 to 14 50
1M74 07 30 Harwich Parkeston Quay
to Manchester Piccadilly diverted
via Luffenham. 14 50 to 17 00 Single
line working over Up line.

312 Rectory Jn Down and Up 07 00 to 16 00. Track maintenance.
BLOCKED 123 $\frac{1}{2}$ and 124m.p. Possession to be
given up for passage of W.T.T.
services.

TRENT EAST JN TO CLAY CROSS SOUTH JN

SUNDAY 11 DECEMBER

313	Bennerley NCB Sidings	All	06 00 to 12 00. Signalling work. Points and signals disconnected.
-----	--------------------------	-----	--

SECTION CSIGNALLING AND PERMANENT WAY ALTERATIONS

* * Items marked thus will not appear in future issues and a note must be
 * taken of them by all concerned.

DETAILS OF WORK REFERRED TO IN SECTION BMONDAY 12 DECEMBER - LAYTON STATION

Whilst platform alterations are taking place, Drivers of trains booked to stop at Layton Station must bring their trains to a stand at the stop boards provided, which will be moved as work progresses.

(41)

MONDAY 12 DECEMBER - BETWEEN FARINGTON CURVE JN AND COLNE

Whilst platform alterations are taking place at Cherry Tree, Church & Oswaldtwistle, Huncoat and Brierfield stations, Drivers of trains booked to stop at the above stations must bring their trains to a stand at the stop boards provided, which will be moved as work progresses.

(41)

DETAILS OF WORK ALREADY CARRIED OUTCREWE

Signals CE.103 (Down Fast), CE.101 (Down Slow) and CY.25 (Up Fast) are no longer capable of displaying double flashing yellow aspects.

(40)

BETWEEN TRAFFORD PARK WEST JN AND TRAFFORD PARK SIDINGS

"Whistle" boards have been erected on the Down and Up lines 400 yards before reaching the staff foot crossing situated at 31m. 41chs.

(39)

CHORLEY

Whilst platform alterations are taking place, Drivers of trains booked to stop at Chorley Station must bring their trains to a stand at the stop boards provided, which will be moved as work progresses.

(40)

SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS - continuedDETAILS OF WORK ALREADY CARRIED OUT - continuedCRICKLEWOOD DEPOT CARRIAGE SIDINGS NORTH END HEADSHUNT

The North End headshunt from sidings 1 to 13 has been taken away.

The connection from the headshunt to the Up Slow line worked by Cricklewood Maintenance Depot Engineering G.F. acts as a trap point when the ground frame is normal. A notice board lettered "Stop and Obtain Instructions" has been provided on the left hand side of the siding line adjacent to this connection.

(39)

MANTON JN

The facing connection between the Up and Down Main lines on the Oakham side of Manton Tunnel at 91m. 05chs. has been named "Manton North Jn".

A fixed warning system has been provided on the Down and Up Main lines between Manton Jn G.F. and Manton North Jn, also on the "Up and Down" Branch line between the connection with the Down Main line and the Down and Up Branch lines.

(39)

NOTTINGHAM STATION

Due to reconstruction work, Platform 4 has been temporarily shortened by 88 yards at the Trent end until further notice.

Drivers of trains booked to stop at Platform 4 must bring their trains to a stand at the Newark end of the platform.

(40)

BETWEEN LANGLEY HILL G.F. AND CODNOR PARK JN

Banner repeater signal for signal TT.97 on the Down Main line and the banner repeater signals for signal TT.96 on the Down Goods line have been taken away.

(39)

SECTION D

GENERAL INSTRUCTIONS AND NOTICES

A thick vertical line denotes new or amended items.

* * Items marked thus will not appear in future issues and a note must be taken of them by all concerned.
*

INSTRUCTIONS TO BE OBSERVED BY DRIVERS, GUARDS AND OTHERS FOR WORKING OVER LONDON MIDLAND REGION LINES (EXCLUDING LONDON AREA) BOOKLET - B.R.30057 - DATED 2 FEBRUARY 1980.

TABLE A : DETAILS OF RUNNING LINES

Running Lines and Signalling System	Location	M.	Ch.	Permanent Speed Restrictions		Remarks
				Down m.p.h.	Up m.p.h.	
<u>KETTON TO SYSTON SOUTH JN</u>						
<u>Page 132</u>						
Between Ketton LC and Luffenham Jn LC						
<u>Delete:-</u>				<u>60</u>	<u>6m.p. and 6½m.p.</u>	(2D)
<u>TRENT TO CLAY CROSS SOUTH JN</u>						
<u>Page 138 (As amended)</u>						
At Long Eaton Town L.C.						
<u>Amend</u> location :- Long Eaton Town LC (CCTV)						
<u>Add:-</u>						Tel at L.C. (2D)

LM-44

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES

* * ENGINEERING OPERATIONS BETWEEN DRAYCOTT G.F. AND DERBY LONDON ROAD JN
 * FROM 00 01 TO 12 00 SUNDAY 11 DECEMBER

During engineering operations involving the disconnection of signalling equipment between Draycott G.F. and Derby London Road Jn., trains will be worked over the Down and Up Main lines in accordance with the following arrangements :-

Each train will be brought to a stand at the appropriate undermentioned signal and the Driver must not proceed until he is instructed to do so by the Handsignalman and is given a printed ticket :-

Signal at which train will be brought to a stand :-

<u>Down Main</u>	<u>Up Main</u>
DY.398	DY.417

After the Driver has been authorised to pass the above signal concerned at Danger, he must proceed cautiously, ignoring any aspect which may be displayed at the following signals :-

Signals to be ignored by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.402	DY.415
DY.404	DY.411
DY.406	DY.405
DY.414	DY.403

NOTE: Spondon level crossing will be closed to road traffic during this period and should be ignored for the purposes of the Rules and Regulations.

On arrival at the appropriate undermentioned signal, the identification plate of which will be illuminated during the hours of darkness, the Driver must act in accordance with the aspect displayed :-

First signal beyond the affected area to be obeyed by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.416	DY.401

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continued

* * ENGINEERING OPERATIONS BETWEEN DRAYCOTT G.F. AND DERBY LONDON ROAD JN
 * FROM 20 00 SUNDAY 11 TO 05 00 MONDAY 12 DECEMBER

During engineering operations involving the disconnection of the signalling equipment between Draycott G.F. and Derby London Road Jn., trains will be worked over the Down and Up Main lines in accordance with the following arrangements :-

Each train will be brought to a stand at the appropriate undermentioned signal and the Driver must not proceed until he is instructed to do so by the Handsignalman and is given a printed ticket :-

Signal at which train will be brought to a stand :-

<u>Down Main</u>	<u>Up Main</u>
DY.404	DY.415

After the Driver has been authorised to pass the above signal concerned at Danger, he must proceed cautiously, ignoring any aspect which may be displayed at the following signals :-

Signals to be ignored by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.406	DY.411
	DY.405
	DY.403

NOTE: Spondon level crossing will be closed to road traffic during this period and should be ignored for the purposes of the Rules and Regulations.

On arrival at the appropriate undermentioned signal, the identification plate of which will be illuminated during the hours of darkness, the Driver must act in accordance with the aspect displayed :-

First signal beyond the affected area to be obeyed by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.414	DY.401

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continuedENGINEERING OPERATIONS BETWEEN DRAYCOTT G.F. AND DERBY LONDON ROAD JN
FROM 21 00 ON FRIDAY 16 DECEMBER TO 08 00 ON SATURDAY 17 DECEMBER

During engineering operations involving the disconnection of the signalling equipment between Draycott G.F. and Derby London Road Jn., trains will be worked over the Down and Up Main lines in accordance with the following arrangements :-

Each train will be brought to a stand at the appropriate undermentioned signal and the Driver must not proceed until he is instructed to do so by the Handsignalman and is given a printed ticket :-

Signal at which train will be brought to a stand :-

<u>Down Main</u>	<u>Up Main</u>
TT.377	DY.417

After the Driver has been authorised to pass the above signal concerned at Danger, he must proceed cautiously, ignoring any aspect which may be displayed at the following signals :-

Signals to be ignored by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.398	DY.415
DY.402	DY.411
DY.404	DY.405
DY.406	DY.403
DY.414	DY.401

NOTE: Spondon level crossing will be closed to road traffic during this period and should be ignored for the purposes of the Rules and Regulations.

On arrival at the appropriate undermentioned signal, the identification plate of which will be illuminated during the hours of darkness, the Driver must act in accordance with the aspect displayed :-

First signal beyond the affected area to be obeyed by Driver :-

<u>Down Main</u>	<u>Up Main</u>
DY.416	TT.378

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continuedTRAINS PROVIDED WITH POWER OPERATED DOORS

In the event of a passenger, pushchair or the like, having been trapped in power operated doors or such doors having irregularly opened during running, full details must at the earliest opportunity be reported to the Area Operations Centre direct by the traincrew or via a Station Supervisor or Signaller.

The Area Operations Centre must currently advise Regional Control of the occurrence.

(2D)

HEBDEN BRIDGE STATION

Platform repairs will be in progress on the Down and Up Platforms, until further notice.

Drivers of trains stopping at Hebden Bridge must work to the instructions of Handsignalmen/notice boards whilst platform work is being carried out.

(UFN)

PRESTON STATION

In accordance with General Appendix Section 1 Page 1/18 Passenger trains may use the Parcels Line Platform and Parcels Siding No.3 at Preston on Sundays from 08 00 to 16 00.

(UFN)

HIGH SPEED RUNNING ON THE WEST COAST MAIN LINE

All staff must now be prepared for high speed running at speeds up to 125 m.p.h. on the Down and Up Fast lines between Euston and Gretna Jn and all times.

REPAIRS IN MOTIVE POWER DEPOTS, CARRIAGE SHEDS, WAGON REPAIR SHEDS AND WAREHOUSES

In connection with work being carried out at the undermentioned places, scaffolding or projections may be provided or unusual excavations may be made in the ground:-

Location	Nature of Work	Duration	Commencing date
Longsight Shed Road No.4	In connection with engineering work.	Until further notice.	-

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedREPAIRS IN MOTIVE POWER DEPOTS, CARRIAGE SHEDS, WAGON REPAIR SHEDS AND WAREHOUSES - continued

In connection with work being carried out at the undermentioned places, scaffolding or projections may be provided or unusual excavations may be made in the ground:-

Location	Nature of Work	Duration	Commencing date
Longsight North and Longsight South Freightliner Depot BLOCKED	Overhead line work. 187 and 187½m.p.	Continuously.	-
Longsight Depot No.5 Shed Road BLOCKED Nos.2,3,4,6 and 7 Shed Roads	In connection with engineering work.	08 30 to 16 00 daily. Sunday 11 to Friday 16 December.	
Blackpool North Carriage Sidings Nos.3 and 5 Roads BLOCKED	Temporary washing plant erected.	Continuously.	
Washwood Heath No.2 Reception Road BLOCKED	Track maintenance.	08 00 to 15 00 daily. Monday 12 to Friday 16 December.	

MP.32/LM
YORK
6 DECEMBER, 1988

C. McKEEVER
Regional Operations Manager

