

BRITISH RAIL
EASTERN REGION

NS

43

WEEKLY OPERATING NOTICE

CONTAINING

TEMPORARY SPEED RESTRICTIONS

TEMPORARY ENGINEERING WORKS

SIGNALLING AND
PERMANENT WAY ALTERATIONS

GENERAL INSTRUCTIONS AND NOTICES

SATURDAY 16 JANUARY

TO

FRIDAY 22 JANUARY 1988

INCLUSIVE

Trainmen must pay particular attention to works contained in this notice and keep a good look-out for handsignals which may be exhibited in accordance with the Rules and Regulations.

Work at places other than those mentioned may be in progress and Drivers must be on the look-out and be prepared to stop or run at reduced speed when, and where, handsignals may be exhibited.

SECTION A

TEMPORARY SPEED RESTRICTIONS

(Until further notice unless otherwise specified)

Warning Boards and Indicators provided unless otherwise shown.

† Indicates that the Warning Boards and Indicators will be moved as the work progresses. Where two speeds are shown for a restriction e.g. $\frac{20}{40}$ the

Rule Book, Section U, Clause 1.2 applies.

★ INDICATES HST TRAINS MAY RUN AT 10 M.P.H. FASTER THAN THE INDICATED WARNING SPEED

★★ INDICATES HST TRAINS MAY RUN AT 20 M.P.H. FASTER THAN THE INDICATED WARNING SPEED

Location	Lines affected		Mileage at or between		Restr- iction m.p.h.	Remarks
			M.	Ch. M.		
<u>SHAFTHOLME JN TO FERRYBRIDGE NORTH JN</u>						
1 Shaftholme Jn and Haywood LC	Down	-	68 45	67 57	20	Condition of track. (86/39)
2 Norton LC and Womersley LC	Down	-	64 60	63 75	30	Condition of track. (86/39)
3 Spring Lodge LC and Knottingley South Jn	Down	Up	61 20	60 40	20	Subsidence. (87/17)
<u>YORK TO SCARBOROUGH</u>						
4 Strensall LC and Flaxton LC	Down	-	6 64	8 52	40	Condition of track. (87/27)
5 Kirkham Abbey and Barton Hill	-	Up	13 58	12 40	30	Condition of track. (87/17)
6 Ganton LC and Seamer West	Down	-	36 26	36 32	40	Condition of track. (86/44)

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location		Lines affected	Mileage at or between		Restr- iction	Remarks	
			M.	Ch. M.	Ob. m.p.h.		
<u>YORK TO SCARBOROUGH - continued</u>							
7	Falsgrave and Seamer West	-	Up	41 33	39 08	30	Condition of track. <u>Until 10 00</u> <u>Wednesday 20</u> <u>January.</u> (87/37)

EASTWOOD TO NORMANTON, GOOSE HILL JN

8 Mytholmroyd and Sowerby Bridge Tunnel	Down	-	27 00	27 20	<u>20</u> 40	Condition of track. (87/33)
9 Elland and Bradley Wood Jn	Down	--	31 76	34 08	30	Condition of track. (87/17)

Warning board at 38m. 07chs. (on Up Fast line) applies only to trains
towards Huddersfield via the Underpass.

10 Horbury Jn and Wakefield Kirkgate West Jn	Down Slow	-	46 20	46 43	40	Condition of track. (86/45)
11 Goose Hill Jn	Down	--	50 25	50 31	10	Condition of track. (85/61)
12 Goose Hill Jn	-	Up	50 31	50 29	10	Condition of track. (86/50)

HEATON LODGE SOUTH JN TO HEATON LODGE EAST JN VIA UNDERPASS

13 Heaton Lodge East Jn and Heaton Lodge South Jn	-	Up	0 60	0 00	<u>20</u> 40	Condition of track. (87/17)
--	---	----	------	------	-----------------	-----------------------------------

DIGGLE JN TO HEATON LODGE JN

14 Standedge Tunnel	Down	Up	17 07	17 44	20	Trackwork. (87/38)
------------------------	------	----	-------	-------	----	-----------------------

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr- iction m.p.h.	Remarks
			at or between M.	Ch. M.		
<u>WINCOBANK JN TO HORBURY JN</u>						
15 Ecclesfield West and Wincobank Jn	-	Up	162 78	162 40	20	Condition of track. (87/22)
16 Barnsley Station Jn and Darton	Down	Up	52 20 †	51 30	20	Subsidence. (86/14)
17 Barnsley Station Jn and Darton	Down	Up	51 30	51 00	20	Subsidence. (86/14)

BARNLEY STATION JN TO HUDDERSFIELD SPRINGWOOD JN

18 Stockmoor and Thurstonland Tunnel	Down	-	5 73	5 59	20	Trackwork. <u>From 20 15</u> <u>Saturday 16</u> <u>January</u> (87/43)
--	------	---	------	------	----	--

ALDWARKE NORTH JN (MID) TO LEEDS NORTH JN

19 Aldwarke South Jn and Aldwarke North Jn	Down Barrow Hill/ Pontefract	Up Pontefract/ Barrow Hill	164 20	164 60	40	Condition of track. (85/64)
--	---------------------------------------	-------------------------------------	--------	--------	----	-----------------------------------

Warning Board at 165m. 45chs. (on Up Main line) applies only to trains
proceeding on Up Pontefract/Barrow Hill line.

20 Goose Hill Jn	Down Fast Down Slow	Up Fast Up Slow	184 50	184 65	10	Condition of track. (85/25)
------------------	------------------------------	--------------------------	--------	--------	----	-----------------------------------

NORMANTON, ALTOFTS JN TO COLTON NORTH JN

21 Castleford Gates LC	Down	Up	21 23	21 21	20	Condition of track. (87/4)
22 Castleford East Jn and Fairburn Tunnel	Down	-	19 60	19 40	30	Condition of track. (86/42)

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected	Mileage		Restr-	Remarks	
		at or between	Ch. M.	Ch. m.p.h.		
<u>NORMANTON, ALTOFTS JN TO COLTON NORTH JN - continued</u>						
23 Sherburn-in-Elmet LC and Sherburn Jn	-	Up	13 00	13 20	<u>30</u> 50	Condition of track. (87/38)

CASTLEFORD WEST JN TO PONTEFRACT WEST JN

24 Cutsyke Jn and Prince of Wales LC	Down	-	58 15	57 30	20	Condition of track. (87/26)
--------------------------------------	------	---	-------	-------	----	--------------------------------

WAKEFIELD KIRKGATE WEST JN TO GOOLE, POTTERS GRANGE JN

25 Crofton East Jn and Streethouse LC	Down	Up	50 43	51 15	20	Subsidence. (87/20)
26 Knottingley West Jn and Knottingley Station	Down	-	58 16	58 35	20	Condition of track. (87/25)
27 Sudforth Lane LC and Whitley Bridge LC	Down	-	62 00	62 40	20	Subsidence and condition of track. (87/32)

DRAK POWER STATION BRANCH

28 Drax Branch Jn and West Bank Hall LC	Down	Up	1 36	1 40	20	Bridgework (No. 7). (87/16)
---	------	----	------	------	----	--------------------------------

ALDWARKE NORTH JN (MID) TO GASCOIGNE WOOD

29 Aldwarke South Jn and Aldwarke North Jn	Down Barrow Hill/ Ponte fract Hill	Up Ponte fract/ Barrow	164 20	164 60	40	Condition of track. (85/64)
--	---------------------------------------	---------------------------	--------	--------	----	--------------------------------

Warning Board at 165m. 45chs. (on Up Main line) applies only to trains proceeding on Up Ponte fract/Barrow Hill line.

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr- iction m.p.h.	Remarks
			at or between M. Ch. M. Ch.			
<u>ALDWARKE NORTH JN (MID) TO GASCOIGNE WOOD - continued</u>						
30 Hickleton and Moorthorpe	Down	Up	12 76	12 17	20	Subsidence. (87/14)
31 Hickleton and Moorthorpe	Down	Up	12 17	11 60	40	Condition of track. (87/41)
32 Pontefract Baghill and Moorthorpe Jn	-	Up	10 23	11 00	20	Trackwork and condition of track. (87/37)
33 Moorthorpe Jn and Pontefract Baghill	Down	-	8 60	7 50	40	Condition of track and bridge (No. 37). (87/41)
34 Ferrybridge and Brotherton Tunnel	Down	Up	1 45	1 18	30	Condition of track and bridge (No. 9). (87/37)

LEEDS TO SKIPTON STATION SOUTH

35 Crossflatts and Keighley Station	Down	Up		210 15	210 21	20	Earthwork. (87/33) <u>Until 09 00</u> <u>Tuesday 19</u> <u>January.</u>
-------------------------------------	------	----	--	--------	--------	----	---

WHITEHALL JN TO BRADFORD INTERCHANGE

36 New Pudsey and Hammerton Street	Down	Up		5 17	5 45	30	Condition of track. (84/51)
------------------------------------	------	----	--	------	------	----	--------------------------------

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected	Mileage at or between				Restr-	Remarks	
		M.	Ch.	M.	Ch.	m.p.h.		
<u>LEEDS TO HULL</u>								
37 Marsh Lane Jn and Leeds East Jn	-	Up	20	20	20	26	10	Bridgework (Marsh Lane Viaduct). Warning boards positioned at signal L.183 on Up Main line, and at signal L.185 on Up Goods line. From 01 00 Sunday 17 January
(87/43)								

Warning board at 17m. 55chs. (on Down line) applies only to trains proceeding over the Down Slow line at Gilberdyke Jn. Until 00 30 Sunday 17 January.

38 Gilberdyke Jn and Broomfleet LC	Down Slow	Up Slow	16	70	14	31	20	Condition of track. (86/38) Until 00 30 Sunday 17 January.
39 Oxmardyke LC and Gilberdyke Jn	-	Up Fast	16	40	17	05	20	Trackwork. (87/42)
40 Broomfleet LC	Down Fast	Up Fast	14	40	14	30	30	Condition of track. (87/1) Until 00 30 Sunday 17 January.
41 Broomfleet LC	Down Main	-	14	40	14	30	30	Condition of track. From 00 30 Sunday 17 January. (87/43)

SECTION A -- TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restr- iction m.p.h.	Remarks
			at or between M. Ch. M. Ch.			
<u>LEEDS TO HULL - continued</u>						
42 Broomfleet LC and Gilberdyke Jn	-	Up Slow	14 31	16 70	20	Condition of track. <u>From 00 30</u> <u>Sunday 17</u> <u>January.</u> (87/43)
43 Broomfleet LC	-	Up Fast	14 30	14 40	30	Condition of track. <u>From 00 30</u> <u>Sunday 17</u> <u>January.</u> (87/43)
<u>THORNE JN TO GILBERDYKE JN</u>						
<u>Warning board at 0m. 57chs. (on Down line) applies only to trains proceeding over the Down Slow line at Gilberdyke Jn. Until 00 30 Sunday 17 January.</u>						
<u>HULL PARAGON TO SEAMER WEST</u>						
44 Thwaite Gates LC and Walton Street LC	-	Up	2 60	2 09	30	Condition of track. (87/8)
45 Beverley Parks LC and Flemingate LC	Down	-	7 24	8 01	30	Condition of track. (86/52)
46 Beverley LC	Down	Up	8 20	- -	20	Trackwork. <u>From 00 01</u> <u>Sunday 17</u> <u>January.</u> (87/43)
47 Arram LC and Beverley North LC	-	Up	9 40	8 62	40	Condition of track. (84/22)
48 Bridlington South and Carnaby	-	Up	30 48	29 46	40	Condition of track. (87/19)

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

		Mileage		Restr-		
		at or between		iction		
Location	Lines affected	M.	Ch. M.	Ch.	m.p.h.	Remarks
<u>HULL PARAGON TO SEAMER WEST - continued</u>						
49	Buckton Lane LC and Speeton LC	Single	35 40	36 38	20	Condition of track. (87/32)
50	Muston LC and Lebberston Road LC	Single	45 45	46 45	30	Condition of track. (86/43)

SECTION B

TEMPORARY ENGINEERING WORKS

At or between	Lines affected	Remarks
<u>DONCASTER, BLACK CARR JN TO SKELTON BRIDGE</u>		
UNTIL FURTHER NOTICE		
51 Retford and Marshgate Jn	All	Construction work (overhead line). 138½ and 156¼m.p. Mechanical equipment in use. (85/54)
52 Doncaster Station	All	Bridgework (No.326) and construction work. 155m. 65chs. and 156m. 09chs. Mechanical equipment in use. <u>Restricted clearance.</u> <u>Until 15 00 Monday 18 January.</u> (86/1)
53 Marshgate Jn and Holgate Jn	All	Construction work (overhead line). 156¼ and 188m.p. (86/32)
54 Daw Lane LC and Shaftholme Jn	Down and Up <u>Between Trains</u>	Bridgework (No. 342A). 159m. 68chs. Crane and mechanical equipment in use. (87/37)
55 Shaftholme Jn and Balne LC	All	08 00 to 16 00. Signalling work. (87/14)
56 Joan Croft Jn and Balne LC	Down and Up <u>Between Trains</u>	07 00 to 17 00. Bridgework (No. 1A). 164m. 61chs. Mechanical equipment in use. (87/37)
57 Joan Croft Jn LC and Temple Hirst Jn	All <u>Between Trains</u>	07 00 to 17 00. Signalling work. (86/52)
58 Balne LC and Temple Hirst Jn	Down and Up <u>Between Trains</u>	Bridgework (No. 5). 166m. 66chs. Cranes and mechanical equipment in use. <u>Restricted clearance.</u> (87/2)
59 Temple Hirst Jn and Colton North Jn	Down and Up <u>Between Trains</u>	07 00 to 17 00. Bridgework (No.13). 173m. 59chs. Crane and mechanical equipment in use. (87/36)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DONCASTER, BLACK CARR JN TO SKELTON BRIDGE - continued

UNTIL FURTHER NOTICE - continued

60	Colton North Jn and Dringhouses Jn	All <u>Between Trains</u>	07 30 to 17 00. Bridgework (No. 7). 186m. 57chs. Crane and mechanical equipment in use. (87/26)
61	York Station	Platform 11 BLOCKED	Repairs to Platform awnings. 188m. 25chs. and 188m. 39chs. Crane and mechanical equipment in use. <u>Trains</u> <u>to be replatformed as necessary.</u> (87/41)
62	York Station	Platform 8A BLOCKED Up Main <u>Between Trains</u>	Platform work. 188m. 30chs. and 0m. 03chs. Crane and mechanical equipment in use. <u>Trains to be replatformed as</u> <u>necessary. (See Section D).</u> <u>Until 16 00 Saturday 16 January.</u> (87/41)
63	York Station	Platform 8A BLOCKED Platform 8B and Up Main <u>Between Trains</u>	08 00 to 16 00. Platform work. 188m. 30chs. and 0m. 03chs. Crane and mechanical equipment in use. <u>Trains</u> <u>to be replatformed as necessary.</u> <u>(See Section D).</u> <u>From 10 00 Monday 17 January.</u> (87/43)
64	York Station and Clifton	All <u>Between Trains</u>	07 00 to 17 00. Signalling work. (86/52)
65	York and Clifton	All <u>Between Trains</u>	07 30 to 18 00. Earthwork and undertrack excavation. Crane and mechanical equipment in use. <u>From 07 30 Saturday 16 January.</u> (87/43)
66	Skelton and Skelton Bridge	All <u>Between Trains</u>	Bridgework (No.10A). 2½m.p. Cranes and mechanical equipment in use. (86/9)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DONCASTER, BLACK CARR JN TO SKELTON BRIDGE - continued

SATURDAY/SUNDAY 16/17 AND SUNDAY 17 JANUARY

67	Joan Croft Jn and Temple Hirst Jn	Down	23 15 Sat to 02 30)Track maintenance,
		<u>Between Trains</u>)trimming
		Up	23 15 Sat to 04 30)vegetation,
		BLOCKED)loading materials
		Down	02 30 to 11 30 Sun)and construction
		BLOCKED)work (overhead
		Up	04 30 to 06 00 Sun)line). 160m.
		<u>Between Trains</u>)48chs. and 169m.
68	Temple Hirst Jn and Hambleton North Jn	Up	06 00 to 09 15 Sun)16chs. Crane and
		BLOCKED)mechanical
		Down)equipment in use.
		<u>Between Trains</u>		
		Down	22 00 Sat to 04 30)Construction work
		BLOCKED)(overhead line).
		Up	23 15 Sat to 02 30)169m. 16chs. and
		<u>Between Trains</u>)174m. 75chs.
		Down	02 30 to 11 30 Sun)Crane and
		BLOCKED)mechanical
		Up	04 30 to 06 15 Sun)equipment in
		<u>Between Trains</u>)use.
		Up	06 15 to 09 15 Sun)
		BLOCKED)

SATURDAY 16 AND SUNDAY 17 JANUARY

69	York Station	Platform 8B <u>Between Trains</u>	08 00 to 18 00 daily. In connection with engineering work.
----	--------------	--------------------------------------	---

SUNDAY 17 JANUARY

70	South Yorkshire Jn and Loversall Carr Jn	Up Fast BLOCKED	07 00 to 17 00. Track maintenance. 155m. 30chs. and 155m. 15chs. <u>Up</u> <u>trains to travel over Down Loco/Up</u> <u>East Slow line.</u>
71	Hambleton North Jn and Colton North Jn	Up Main BLOCKED Down Main BLOCKED Up Main BLOCKED	00 01 to 04 15)Construction work)(overhead line). 03 00 to 09 00)174m. 75chs. and)(183m. 65chs. 06 00 to 09 00))

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

DONCASTER, BLACK CARR JN TO SKELTON BRIDGE - continued

SUNDAY 17 JANUARY - continued

72	Colton North Jn and Dringhouses Jn	Down and Up Leeds BLOCKED	09 00 to 18 00. Construction work (overhead line). 183m. 65chs. and 186m. 67chs. <u>Trains to travel over Normanton/Main lines between Church Fenton North Jn and Holgate Jn</u>
73	York	Platforms 4 and 6, Middle Road and Down and Up Scarborough	08 00 to 16 00. Signalling work. Points and signals disconnected. <u>(See Section 'C').</u>
74	York and Clifton	Station lines 'W', 'X' and 'Y' BLOCKED	00 01 to 10 00. Track maintenance. 0m. 16chs and ¼m.p. <u>Trains to travel over other lines.</u>
75	York and Skelton	Down Main BLOCKED Up Main BLOCKED	03 15 to 08 15) Track maintenance.)0m.p. and 1m. 50chs. 05 30 to 09 15) Mechanical equipment)in use.

MONDAY 18 TO FRIDAY 25 JANUARY

76	Colton North Jn and Holgate Jn	Down Leeds BLOCKED	09 45 to 15 45 daily. Construction work (overhead line). 183m. 65chs. and 188m. 08chs. <u>Down trains to travel over Down Normanton/Main line between Church Fenton North Jn and Holgate Jn. Access available to/from Holgate Sidings.</u>
----	--------------------------------	-----------------------	--

TUESDAY 19 JANUARY

77	York	Engine line BLOCKED Platform 16 <u>Between Trains</u>	07 00 to 17 00. Undertrack excavation. Crane and mechanical equipment in use.
----	------	--	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

SHAFTHOLME JN TO FERRYBRIDGE NORTH JN

SUNDAY 17 JANUARY

78 Shaftholme Jn and Norton LC	Down and Up BLOCKED	11 00 to 20 00. Track maintenance. 65m. 25chs. and 64m. 70chs. Mechanical equipment in use.
-----------------------------------	------------------------	---

TEMPLE HIRST JN TO SELBY SOUTH JN

UNTIL FURTHER NOTICE

79 Brayton LC	Down and Up	07 30 to 16 00. Signalling work. (87/39)
---------------	-------------	---

SUNDAY 17 JANUARY

80 Brayton LC and Canal Jn	Down and Up BLOCKED	07 30 to 17 30. Track maintenance. 173 $\frac{1}{2}$ and 173 $\frac{1}{2}$ m.p.
-------------------------------	------------------------	--

YORK, HOLGATE JN TO SKELTON

UNTIL FURTHER NOTICE

81 York Yard South and York Yard North	Down Goods <u>Between Trains</u>	08 00 to 18 00. Unloading materials and track maintenance. 0m. 25chs. and 0m. 77chs. Cranes and mechanical equipment in use. (87/4)
---	-------------------------------------	---

SUNDAY 17 JANUARY

82 York Yard North and Skelton	All	08 00 to 16 00. Signalling work. Points and signalling disconnected. <u>(See Section 'C').</u>
--------------------------------------	-----	--

YORK YARD SOUTH TO CLIFTON

UNTIL FURTHER NOTICE

83 York Yard South and Clifton	Down and Up <u>Between Trains</u>	07 30 to 18 00. Earthwork and undertrack excavation. 0 and $\frac{1}{2}$ m.p. Crane and mechanical equipment in use. <u>From 07 30 Saturday 16 January.</u> (87/43)
-----------------------------------	--------------------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
<u>YORK TO SCARBOROUGH</u>		
UNTIL FURTHER NOTICE		
84 York Station	Platform 8A BLOCKED Up Main <u>Between Trains</u>	Platform work. 188m. 30chs. and 0m 03chs. (ECML Mileage). Crane and mechanical equipment in use. <u>Trains to be replatformed as necessary.</u> <u>(See Section 'D').</u> <u>Until 16 00 Saturday 16 January.</u> (87/41)
85 York Station	Platform 8A BLOCKED Platform 8B and Up Main <u>Between Trains</u>	08 00 to 16 00. Platform work. 188m. 30chs. and 0m. 03chs. (ECML mileage). Crane and mechanical equipment in use. <u>Trains to be replatformed as necessary. (See Section 'D').</u> <u>From 10 00 Sunday 17 January.</u> (87/43)
86 York and Flaxton LC	Down and Up <u>Between Trains</u>	07 00 to 17 00. Signalling work. (87/15)
87 Weaverthorpe	Down and Up <u>Between Trains</u>	08 00 to 19 00. Earthwork. 32m. 68chs. Crane and mechanical equipment in use. (87/28)
88 Seamer West and Falsgrave	Down and Up <u>Between Trains</u>	Bridgework (Nos. 19A, 19B and 20). 39m. 18chs. and 39m. 52chs. Cranes and mechanical equipment in use. (86/12)
89 Falsgrave and Scarborough	Down and Up <u>Between Trains</u>	06 00 to 18 00. Construction work. 40½ and 40¾m.p. Crane and mechanical equipment in use. <u>Restricted clearance.</u> (87/19)

SATURDAY/SUNDAY 16/17 JANUARY

90 York and Strensall	Down and Up BLOCKED	22 15 to 09 45. Earthwork. 3m. 37chs. and 6m. 48chs. Crane and mechanical equipment in use.
91 Strensall and Barton Hill LC	Down and Up BLOCKED	22 30 to 09 45. Level crossing road repairs (Flaxton LC) and earthwork. 6m. 48chs. and 9m. 21chs. Crane and mechanical equipment in use.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

YORK TO SCARBOROUGH - continued

SATURDAY/SUNDAY 16/17 JANUARY - continued

92	Malton	Down and Up BLOCKED	22 30 to 09 30. 21 and 21½m.p.	Track maintenance.
----	--------	------------------------	-----------------------------------	--------------------

SATURDAY 16 AND SUNDAY 17 JANUARY

93	York Station	Platform 8B	08 00 to 18 00 daily.	In connection
		Between Trains	with engineering work.	

SUNDAY 17 JANUARY

94	York	Platforms 4 and 6, Middle Road and Down and Up Scarborough	08 00 to 16 00. Signalling work. Points and signals disconnected. <u>(See Section 'C').</u>
----	------	---	---

MONDAY 18 TO THURSDAY 21 JANUARY

95	Bootham LC and Strensall	Down and Up BLOCKED	22 30 Mon to Wed to 06 30 Tue to Thu. Track maintenance. 2m. 45chs. and 6m. 19chs.
----	-----------------------------	------------------------	--

96	Barton Hill LC and Kirkham Abbey	Down and Up BLOCKED	22 15 Mon to Wed to 06 30 Tue to Thu. Earthwork and unloading materials. 13m. 29chs. and 13m. 48chs. Crane and mechanical equipment in use.
----	--	------------------------	--

MONDAY 18 TO FRIDAY 22 JANUARY

96A Seamer West and Up	21 45 Mon to Thu)Track renewal.
Falsgrave	BLOCKED	to 06 15 Tue to Fri)39m. 07chs. and
)41m. 32chs.
Down	22 45 Mon to Thu)Mechanical
BLOCKED	to 06 15 Tue to Fri)	equipment in use.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

YORK TO SCARBOROUGH - continued

TUESDAY 19 TO THURSDAY 21 JANUARY

97	Malton and Rillington LC	Down and Up BLOCKED	22 45 Tue and Wed to 06 15 Wed and Thu. Unloading materials 23m. 09chs. and 23m. 39chs. Crane and mechanical equipment in use.
----	-----------------------------	------------------------	---

THURSDAY/FRIDAY 21/22 JANUARY

98	York and Strensall	Down and Up BLOCKED	22 30 to 06 00. Track maintenance. 0m. 05chs. and 6m. 19chs. Mechanical equipment in use.
----	-----------------------	------------------------	---

DONCASTER, MARSHGATE JN TO HOLBECK WEST JN

UNTIL FURTHER NOTICE

99	Marshgate Jn and Hare Park Jn	All <u>Between Trains</u>	Construction work (overhead line). 156m. 28chs. and 171m. 73chs. Mechanical equipment in use. (86/1)
100	Marshgate Jn and Bentley LC	Down and Up <u>Between Trains</u>	07 30 to 19 00. Bridgework (No. 8). 157m. 38chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u> (87/28)
101	Adwick Jn and South Kirkby Jn	Down and Up <u>Between Trains</u>	07 00 to 18 00. Bridgework (No.25) and demolition work (South Elmsall Station). 164m. 48chs. and 165m. 04chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u> (87/22)
102	South Kirkby Jn and Hare Park Jn	Down and Up Main <u>Between Trains</u>	07 00 to 17 00. Bridgework (Nos. 36 and 40). 167m. 54chs. and 169m. 12chs. Cranes and mechanical equipment in use. (87/12)
103	South Kirkby Jn and Holbeck West Jn	All	07 00 to 17 00. Signalling work. (86/18)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DONCASTER, MARSHGATE JN TO HOLBECK WEST JN - continued

UNTIL FURTHER NOTICE - continued

104	Hare Park Jn and Holbeck West Jn	All <u>Between Trains</u>	Construction work (overhead line). 171m. 73chs. and 185m. 01chs. Mechanical equipment in use. (85/57)
105	Wakefield Westgate	All <u>Between Trains</u>	07 00 to 18 00. Construction work. 175m. 38chs. Crane and mechanical equipment in use. (87/20)
106	Balne Lane and Holbeck West Jn	Down and Up <u>Between Trains</u>	07 00 to 20 00. Bridgework (Nos. 12, 17A, 22C, 29, 37 and 40) and earthwork. 177m. 17chs. and 184m. 14chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u> (87/42)

SATURDAY/SUNDAY 16/17 JANUARY

107	Marshgate Jn and Adwick Jn	Down BLOCKED Up BLOCKED	22 45 to 09 00)Construction work) (overhead line), 23 30 to 08 45)earthwork and) track maintenance.) 156m. 28chs. and 160m.) 65chs. Crane and) mechanical equipment) in use. <u>22 45 to</u> <u>23 30 Sat Down trains</u> <u>diverted via Askern.</u> <u>23 30 Sat to 08 45</u> <u>Trains diverted via</u> <u>Askern. 08 45 to 09 00</u> <u>Sun Down trains</u> <u>diverted via Askern.</u>
-----	-------------------------------	----------------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DONCASTER, MARSHGATE JN TO HOLBECK WEST JN - continued

SATURDAY/SUNDAY 16/17 JANUARY - continued

108	South Kirkby Jn and Wakefield Westgate South Jn	Up Main and Up Goods Loop BLOCKED Down Main and Down Goods Loop BLOCKED	23 00 to 08 30 23 15 to 09 15) Drainage, construction) work (overhead line)) and track maintenance.) 165m. 74chs. and 175m.) 38chs. Cranes in use.) 23 00 to 23 15 Sat) Up trains diverted via) Askern or Barnsley,) and Normanton. 23 15) Sat to 08 30 Trains) diverted via Askern or) Barnsley, and) Normanton.
109	Balne Lane and Holbeck West Jn	Up BLOCKED Down BLOCKED	23 00 to 08 00 23 30 to 09 30) Construction work) (overhead line) and) bridgework (No. 20).) 176m. 12chs. and 185m.) 01chs. Crane and) mechanical equipment) in use. 23 00 to 23 30) Sat Up trains diverted) via Normanton. 23 30) Sat to 08 00 Trains) diverted via Normanton.

SUNDAY 17 TO FRIDAY 22 JANUARY

110	Adwick Jn and South Kirkby Jn	Down BLOCKED	23 30 Sun to Thu to 05 30 Mon to Fri.	Construction work (overhead line). 160m. 65chs. and 165m. 74chs. <u>Down</u> <u>trains diverted via Askern.</u>
111	South Kirkby Jn and Hare Park Jn	Down Main and Down Goods Loop BLOCKED	23 30 Sun to Thu to 05 30 Mon to Fri.	Construction work (overhead line). 165m. 74chs. and 171m. 71chs. <u>Certain trains to travel over Up Main</u> <u>line under Single line working.</u> <u>Other trains diverted via Askern or</u> <u>Barnsley, and Normanton.</u>

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

DONCASTER, MARSHGATE JN TO HOLBECK WEST JN - continued

SUNDAY 17 TO FRIDAY 22 JANUARY - continued

112 Balne Lane and Holbeck West Jn	Down and Up BLOCKED	23 30 Sun to Thu to 05 15 Mon to Fri. Construction work (overhead line) and track maintenance. 176m. 12chs. and 185m. 01chs. Mechanical equipment in use. <u>Trains diverted via Normanton</u>
--	------------------------	--

HARE PARK JN TO CROFTON WEST JN

SATURDAY/SUNDAY 16/17 JANUARY

113 Hare Park Jn and Crofton West Jn	Down and Up BLOCKED	23 15 to 16 00. Construction work (overhead line). 171m. 73chs. and 172½m.p. Crane and mechanical equipment in use.
--	------------------------	--

EASTWOOD TO NORMANTON, GOOSE HILL JN

UNTIL FURTHER NOTICE

114 Eastwood	Up Goods Loop BLOCKED	Track renewal. 22¾ and 21½m.p. (LM)
--------------	--------------------------	--

SATURDAY/SUNDAY 16/17 JANUARY

115 Milner Royd Jn and Hebden Bridge	Up BLOCKED	23 45 to 08 30. Track maintenance. 28m. 56chs.
116 Greetland and Elland	Down and Up BLOCKED	22 00 to 07 00. Tunnelwork (Elland Tunnel). 31m. 25chs. and 31m. 44chs. Mechanical equipment in use.

SUNDAY/MONDAY 17/18 JANUARY

117 Thornhill Jn and Healey Mills 'A' Jn	Down and Up Fast BLOCKED	23 00 to 06 00. Track renewal. 41m. 30chs. and 41¾m.p. Mechanical equipment in use. <u>Possession to be given up for passage of trains.</u>
--	-----------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

EASTWOOD TO NORMANTON, GOOSE HILL JN - continued

TUESDAY 19 JANUARY

118	Horbury Station Jn and Horbury Jn	Down Fast BLOCKED	08 00 to 16 00. Track maintenance. 44½ and 45m.p. Mechanical equipment in use. <u>Down trains to travel over Down Slow line.</u>
-----	---	----------------------	--

DIGGLE JN TO HEATON LODGE JN

UNTIL FURTHER NOTICE

119	Diggle Jn and Marsden	Down and Up Main and Up Goods Loop <u>Between Trains</u>	Tunnelwork (Standedge Tunnel) and bridgework (No. 44). 15m. 11chs. and 18m. 26chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u>	(87/36)
-----	--------------------------	---	---	---------

120	Marsden and Huddersfield	Down and Up Main <u>Between Trains</u>	07 00 to 17 00. Bridgework (Nos. 81 and 84) and drainage. 19 $\frac{3}{4}$ m.p. and 24m. 52chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u>	(87/22)
-----	-----------------------------	---	--	---------

SATURDAY/SUNDAY 16/17 AND SUNDAY 17 JANUARY

121	Diggle Jn and Marsden	Up Main BLOCKED Down Main BLOCKED	23 45 Sat to 17 00)	Track renewal and)tunnelwork
			01 45 to 17 00 Sun)	(Standedge Tunnel).
)15m. 11chs. and
)17m. 44chs. Cranes
)and mechanical
)equipment in use.
)08 00 to 17 00
) <u>Sun Trains</u>
) <u>diverted via</u>
) <u>Hebden Bridge.</u>

SUNDAY 17 JANUARY

122	Marsden and Huddersfield	Down BLOCKED)07 30 to 16 30. Bridgework (No. 73)and 81). 23m.p. and 24m. 30chs.) <u>Trains diverted via Hebden Bridge.</u>
	Springwood Jn and Marsden	Up BLOCKED))

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

MIRFIELD EAST JN TO LEEDS, HOLBECK EAST JN

UNTIL FURTHER NOTICE

123	Farnley Branch Jn and Holbeck East Jn	Down and Up	07 00 to 17 00.	Signalling work. (87/15)
-----	---	-------------	-----------------	-----------------------------

SATURDAY/SUNDAY 16/17 AND SUNDAY 17 JANUARY

124	Farnley Branch Jn and Holbeck East Jn	Down <u>Between Trains</u> Up BLOCKED Down BLOCKED	23 15 Sat to 04 00) 23 15 Sat to 08 00) 04 00 to 08 00 Sun)	Construction work (overhead line). 41½m.p. and 42m. 05chs. Mechanical equipment in use.)
-----	--	---	---	--

SUNDAY 17 TO FRIDAY 22 JANUARY

125	Farnley Branch Jn and Holbeck East Jn	Down <u>Between Trains</u> Up BLOCKED Down BLOCKED	23 30 Sun to Thu to 03 45 Mon to Fri 23 30 Sun to Thu to 05 30 Mon to Fri 03 45 to 06 30 Mon to Fri)Construction work (overhead line). 41½m.p. and 42m. 05chs. 0M00 04 10)Leeds to Newton)Heath diverted via)Normanton.)
-----	---	---	--	--

MONDAY 18 TO FRIDAY 22 JANUARY

126	Mirfield East Jn and Batley LC	Down BLOCKED	23 30 Mon to Thu to 06 30 Tue to Fri)Track maintenance.)32m.p. and 32m.)57chs. Mechanical)equipment in use.
	Batley LC and Thornhill LNW Jn	Up BLOCKED	23 30 Mon to Thu to 05 30 Tue to Fri)23 30 Mon to Thu)to 05 30 Tue to)Fri. Trains)diverted via)Normanton.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	----------------	---------

BARNSELY STATION JN TO HUDDERSFIELD, SPRINGWOOD JN

FRIDAY/SATURDAY 15/16 JANUARY

127	Clayton West Jn and Springwood Jn	Up BLOCKED	19 15 to 05 45)	Tunnelwork (Thurstonland Tunnel). 5m. 58chs. and 4m.
		Down BLOCKED	20 15 to 06 30)	63chs. Mechanical equipment in use.

SATURDAY/SUNDAY 16/17 JANUARY

128	Huddersfield Jn and Springwood Jn	Single/Down and Up BLOCKED	22 15 to 22 00.	Track renewal and drainage. 9m. 10chs and 5m. 59chs. Cranes and mechanical equipment in use.
-----	-----------------------------------	----------------------------------	-----------------	---

MONDAY 18 TO SATURDAY 23 JANUARY

129	Clayton West Jn and Springwood Jn	Up BLOCKED	19 15 Mon to Fri to 05 45 Tue to Sat	Tunnelwork (Thurstonland Tunnel. 5m. 48chs. and 4m. 63chs. Mechanical equipment in use.
		Down BLOCKED	20 15 Mon to Fri to 06 30 Tue to Sat	

ALDWARKE NORTH JN (MID) TO LEEDS NORTH JN

UNTIL FURTHER NOTICE

130	Cudworth Station and Royston Jn	Down <u>Between Trains</u>	07 30 to 17 30.	Loading materials. 176½ and 176¾m.p. Crane in use. (87/39)
131	Normanton	All <u>Between Trains</u>	07 00 to 17 00.	Demolition work. 185m. 11chs. Crane and mechanical equipment in use. <u>Restricted</u> clearance. (See Section D). (87/12)
132	Engine Shed Jn and Leeds North Jn	Down and Up	07 00 to 17 00.	Signalling work. (87/15)

SECTION B -- TEMPORARY ENGINEERING WORKS -- continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

ALDWARKE NORTH JN (MID) TO LEEDS NORTH JN -- continued

SUNDAY 17 JANUARY

133	Leeds North Jn All	07 00 to 19 00. Signalling work.
-----	--------------------	----------------------------------

OAKENSHAW SOUTH JN TO CROFTON EAST JN

SATURDAY 16 JANUARY

134	Oakenshaw South Jn and Crofton East Jn	Down and Up BLOCKED 06 00 to 14 00. Loading materials. 181m. 70chs. and 182m. 35chs. Cranes in use.
-----	---	---

NORMANTON, ALTOFTS JN TO COLTON NORTH JN

SATURDAY 16 JANUARY

135	Castleford East Jn and Milford Jn	Down and Up BLOCKED 07 30 to 15 30. Tunnelwork (Fairburn Tunnel). 17m. 53chs and 17m. 49chs. Crane in use.
-----	---	--

SUNDAY 17 JANUARY

136	Colton South Jn and Colton North Jn	Down and Up Leeds BLOCKED 09 00 to 18 00. Construction work (overhead line). 6m. 25chs and 183m. 65chs. <u>Trains to travel over Normanton/Main lines between Church Fenton North Jn and Holgate Jn.</u>
-----	---	--

MONDAY 18 TO FRIDAY 25 JANUARY

137	Colton South Jn and Colton North Jn	Down Leeds BLOCKED 09 45 to 15 45 daily. Construction work (overhead line). 6m. 25chs. and 183m. 65chs. <u>Down trains to travel over Down Normanton/Main line between Church Fenton North Jn and Holgate Jn.</u>
-----	---	---

CASTLEFORD WEST JN TO PONTEFRACT WEST JN

UNTIL FURTHER NOTICE

138	Cutsyke Jn and Prince of Wales LC	Down 07 00 to 17 00. Loading materials. 59 and 58m.p. Crane in use.
-----	---	---

(87/36)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

CASTLEFORD EAST JN TO ALLERTON MAIN BOWERS OPENCAST

TUESDAY 19 JANUARY

139	Castleford East Jn and Ledston	Single	08 00 to 17 00. Signalling work. <u>(See Section 'C')</u> .
-----	--------------------------------------	--------	--

WAKEFIELD KIRKGATE WEST JN TO GOOLE, POTTERS GRANGE JN

SUNDAY 17 JANUARY

140	Crofton East Jn and Pontefract West Jn	Down and Up <u>Between Trains</u> Down and Up BLOCKED	06 00 to 10 00)Track maintenance. 51½ and 54¼m.p. 10 00 to 20 00)Crane and mechanical equipment in use.
141	Hensall LC and Drax Branch Jn	Down and Up BLOCKED	00 01 to 20 00. In connection with engineering work between Drax Branch Jn and Drax Power Station.

DRAX POWER STATION BRANCH

SUNDAY 17 JANUARY

142	Drax Branch Jn and Drax Power Station	Down and Up BLOCKED	00 01 to 20 00. Bridgework (No. 7). 1m. 38chs. Crane and mechanical equipment in use.
-----	--	------------------------	---

ALDWARKE NORTH JN (MID) TO GASCOIGNE WOOD

UNTIL FURTHER NOTICE

143	Moorthorpe Jn	Up	00 01 to 07 30)	Track maintenance.
	and Ferrybridge	<u>Between Trains</u>)5½ and 3¼m.p.
	South Jn	Down	00 01 to 03 30)	Mechanical equipment
		<u>Between Trains</u>)in use.
		Down	03 30 to 07 30)	(86/14)
		BLOCKED)	

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

ALDWARKE NORTH JN (MID) TO GASCOIGNE WOOD - continued

SATURDAY/SUNDAY 16/17 JANUARY

144	Dearne Jn and Moorthorpe	Down BLOCKED Up BLOCKED	23 00 to 09 00)Loading and unloading materials. 15m. 53chs. 23 00 to 08 00)and 14m. 67chs.)Mechanical equipment in)use. <u>Trains diverted</u>) <u>in Barnsley.</u>
145	Moorthorpe Jn and Ferrybridge South Jn	Down and Up BLOCKED	23 15 to 16 00. Loading rails and track maintenance. 10m. 58chs and 10m. 12chs. Crane and mechanical equipment in use.

SUNDAY 17 JANUARY

146	Moorthorpe and Moorthorpe Jn	Down and Up BLOCKED	00 01 to 07 00. In connection with engineering work between Moorthorpe Jn and Ferrybridge South Jn. <u>Trains</u> diverted via Barnsley.
-----	------------------------------------	------------------------	---

LEEDS TO SKIPTON STATION SOUTH

UNTIL FURTHER NOTICE

147	Leeds	All <u>Between Trains</u>	07 00 to 17 00. Signalling work. Crane and mechanical equipment in use. (87/31)
148	Leeds and Whitehall Jn	All <u>Between Trains</u>	Construction work (overhead line). 20m. 47chs. and 0m. 25chs. Mechanical equipment in use. (86/47)
149	Leeds and Kirkstall Jn	All	07 00 to 17 00. Signalling work. (87/15)
150	Shipley Bingley Jn and Keighley Station Jn	Down and Up <u>Between Trains</u>	07 30 to 20 00. Earthwork. 207m. 10chs. and 209 ³ / ₄ m.p. Crane and mechanical equipment in use. (86/35)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO SKIPTON STATION SOUTH - continued

UNTIL FURTHER NOTICE - continued

151	Keighley Station Jn and Steeton Station LC	Down and Up <u>Between Trains</u>	07 00 to 18 00. Earthwork. 212 $\frac{1}{2}$ m.p. Crane and mechanical equipment in use. (86/30)
152	Steeton LC	Down and Up <u>Between Trains</u>	07 00 to 18 00. Earthwork. 215m.p. and 215m. 05chs. Mechanical equipment in use. (86/28)
153	Steeton LC and Kildwick LC	Down and Up <u>Between Trains</u>	08 00 to 18 00. Bridgework (No.76B). 215m. 04chs. Cranes and mechanical equipment in use. (86/16)
154	Cononley	Down and Up	08 00 to 16 00. Signalling work. (87/38)

SATURDAY/SUNDAY 16/17 JANUARY

155	Leeds North Jn and Whitehall Jn	All <u>Between Trains</u>	23 45 to 07 15. Construction work (overhead line) and signalling work. 0m. 05chs. and 0m. 25chs. Mechanical equipment in use.
156	Steeton LC and Kildwick LC	Down and Up BLOCKED	23 30 to 14 00. Bridgework (No. 76B). 215m. 04chs. Crane and mechanical equipment in use. <u>Possession to be given up for passage of OM00 03 15 Leeds to Skipton over Down line and 1M36 22 00 Glasgow Central to Nottingham over Up line.</u>

SUNDAY 17 JANUARY

157	Leeds North Jn	All	07 00 to 19 00. Signalling work.
-----	----------------	-----	----------------------------------

WEDNESDAY 20 AND THURSDAY 21 JANUARY

158	Leeds Station	Platform 8 and Through Road BLOCKED	00 01 to 05 30 daily. Track renewal. 20m. 47chs. <u>Trains to travel over other lines and be replatformed as necessary.</u>
-----	---------------	---	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO SKIPTON STATION SOUTH - continued

FRIDAY 22 JANUARY

159	Leeds Station Platform 9 and Through Road BLOCKED	00 01 to 05 30. Track renewal. 20m. 47chs. <u>Trains to travel over other lines and be replatformed as necessary.</u>
-----	--	--

WHITEHALL JN TO BRADFORD INTERCHANGE

UNTIL FURTHER NOTICE

160	Whitehall Jn and Wortley West Jn	Down and Up <u>Between Trains</u>	Construction work (overhead line). 42m. 23chs. and ½m.p. Mechanical equipment in use. (86/47)
161	Whitehall Jn and Bramley	Down and Up	07 00 to 17 00. Signalling work. (87/15)
162	Wortley West Jn and Hammerton Street	Down and Up <u>Between Trains</u>	06 00 to 18 00. Earthwork. 5m. 53chs. Crane and mechanical equipment in use. (87/22)

SATURDAY/SUNDAY 16/17 AND SUNDAY 17 JANUARY

163	Whitehall Jn and Wortley West Jn	Up <u>Between Trains</u> Down BLOCKED Up BLOCKED	23 45 Sat to 04 00)Construction work) (overhead line). 23 45 Sat to 07 15)42m. 23chs and)0m. 50chs. 04 00 to 07 15 Sun)Mechanical)equipment in use.
-----	--	---	---

MONDAY 18 TO FRIDAY 22 JANUARY

164	Whitehall Jn and Wortley West Jn	Down and Up BLOCKED	00 45 to 04 00 daily. Construction work (overhead line). 42m. 23chs and 0m. 50chs. <u>Possession to be given up for passage of 1L30 03 00 Leeds to Bradford Interchange over Down line.</u>
-----	--	------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

WORTLEY JN TO YORK (SKELTON) VIA HARROGATE

UNTIL FURTHER NOTICE

165	Wortley Jn and Headingley	Down and Up	07 00 to 17 00. Signalling work. (87/15)
166	Rigton LC and Harrogate	Down and Up <u>Between Trains</u>	08 00 to 18 00. Bridgework (No.37B). 16m. 22chs. Crane and mechanical equipment in use. (87/42)

SATURDAY/SUNDAY 16/17 JANUARY

167	Horsforth and Rigton LC	Up BLOCKED Down BLOCKED	22 45 to 08 15)Track renewal. 5m.)64chs. and 7m. 75chs. 23 30 to 09 00)Cranes in use.)
-----	----------------------------	----------------------------------	---

MONDAY 18 TO FRIDAY 22 JANUARY

168	Horsforth and Rigton LC	Up BLOCKED Down BLOCKED	22 45 Mon to Thu to)Track renewal. 06 15 Tue to Fri)5m. 64chs. and 7m.)75chs. Mechanical 23 30 Mon to Thu)equipment in use. to 06 00 Tue to Fri)
-----	----------------------------	--------------------------------------	---

THURSDAY/FRIDAY 21/22 JANUARY

169	Rigton LC and Harrogate	Down and Up BLOCKED	23 45 to 06 45. Track maintenance. 14m.p. and 15m. 10chs. Mechanical equipment in use.
-----	----------------------------	------------------------	--

LEEDS TO HULL

UNTIL FURTHER NOTICE

170	Leeds	All <u>Between Trains</u>	07 00 to 17 00. Signalling work. Crane and mechanical equipment in use. (87/31)
171	Leeds and Marsh Lane Jn	All	07 00 to 17 00. Signalling work. (87/15)

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO HULL - continued

UNTIL FURTHER NOTICE - continued

172	Leeds East Jn and Marsh Lane Jn	Down and Up <u>Between Trains</u>	Construction work (overhead line). 20m. 26chs. and 19m. 45chs. Crane and mechanical equipment in use. (87/27)
173	Neville Hill East Jn and Peckfield	Down and Up <u>Between Trains</u>	07 00 to 17 00. Bridgework (No.30). 17m. 50chs. Crane and mechanical equipment in use. <u>Restricted</u> <u>clearance.</u> (87/29)
174	Ferriby and Hessle Station	Down and Up	07 00 to 17 00. Bridgework (Nos. 17 and 12). 7m. 25chs. and 5m. 12chs. Mechanical equipment in use. (87/28)

FRIDAY 15 TO MONDAY 18 JANUARY

175 Gilberdyke Jn All 23 00 Fri to 07 00 Mon. Signalling
and Broomfleet work. Points and signals
disconnected. (See Sections 'C' and
'D'.)

SATURDAY/SUNDAY 16/17 JANUARY

176	Hemingbrough and Howden	Up BLOCKED Down BLOCKED	23 50 to 07 30)Drainage. 27m. 41chs.)and 26m.79chs. Crane 23 50 to 09 30)in use. <u>Possession to</u> <u>be given up for passage</u> <u>of 1D20 02 45 Leeds to</u> <u>Hull over Down line.</u>
-----	----------------------------	----------------------------------	--

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO HULL - continued

SATURDAY 16 TO MONDAY 18 JANUARY

177	Gilberdyke Jn and Broomfleet	Down Fast	18 00 Sat to 00 30)Earthwork,
		BLOCKED	Sun)construction work,
		Down Slow)platform work
		<u>Between Trains</u>)(Gilberdyke and
)Broomfleet
		Up Fast	18 00 Sat to 06 30)Stations) and track
		BLOCKED	Mon)renewal. 17m.p.
		Up Slow)and 14m. 33chs.
		<u>Between Trains</u>)Crane and
)mechanical
		Down Main	09 30 Sun to 06 30)equipment in use.
		<u>Between Trains</u>	Mon)18 00 Sat to
)00 30 Sun.
)Trains to travel
)over Slow lines.
)00 30 to 09 30
)Sun. Possession
)to be given up
)for passage of
)1D20 02 45 Leeds
)to Hull over Down
)Main line. Up
)trains to travel
)over Up Slow line.
)09 30 to 23 00 Sun.
)Down trains calling
)at Gilberdyke to
)use shortened
)former Down
)Slow line platform
)then shunt to
)Down Main line.
)Up trains to
)travel over Up
)Slow line. 23 00
)Sun to 06 30 Mon.
)Up trains to
)travel over Up Slow
)line. (See
)Sections 'C' and
)'D').

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO HULL - continued

SUNDAY 17 JANUARY

178	Leeds East Jn and Marsh Lane Jn	Up Main BLOCKED	01 00 to 15 45. Construction work (overhead line), track maintenance and bridgework (Marsh Lane Viaduct). 20m. 26chs. and 19m. 48chs. Crane and mechanical equipment in use. <u>01 00 to 10 00 ECS Trains to/from Neville Hill to travel over Down Main/Goods Loop/Depot Arrival line under single line working between Leeds East Jn and Neville Hill West Jn. Other trains diverted via Methley Jn.</u>
179	Marsh Lane Jn and Neville Hill West Jn	Down and Up Main BLOCKED	01 00 to 15 45. Construction work (overhead line) and drainage. 19m. 48chs. and 18m. 74chs. Crane and mechanical equipment in use. <u>ECS trains to/from Neville Hill to travel over Down Main/Goods Loop/Depot Arrival line under single line working between Leeds East Jn and Neville Hill West Jn. Other trains diverted via Methley Jn.</u>
180	Neville Hill West Jn and Micklefield Jn	Down and Up Main BLOCKED	01 00 to 15 45. Track maintenance. 18m. 73chs. and 10m. 70chs. Mechanical equipment in use. <u>Trains diverted via Methley Jn.</u>

TUESDAY 19 TO FRIDAY 22 JANUARY

181	Anlaby Road Jn and Hull Paragon	Down and Up BLOCKED	00 15 to 05 15 daily. Track maintenance. $\frac{3}{4}$ m.p. and 0m. 18chs. Mechanical equipment in use. <u>Possession to be given up for passage of trains.</u>
-----	---------------------------------------	------------------------	---

WEDNESDAY 20 AND THURSDAY 21 JANUARY

182	Leeds Station	Platform 8 and Through Road BLOCKED	00 01 to 05 30 daily. Track renewal 20m. 47chs. <u>Trains to travel over other lines and to be replatformed as necessary.</u>
-----	---------------	---	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

LEEDS TO HULL - continued

FRIDAY 22 JANUARY

183	Leeds Station	Platform 9 and Through Road BLOCKED	00 01 to 05 30. Track renewal. 20m. 47chs. <u>Trains to travel over other lines and to be replatformed as necessary.</u>
-----	---------------	---	---

MICKLEFIELD JN TO CHURCH FENTON NORTH JN

SUNDAY 17 JANUARY

184	Micklefield Jn and Church Fenton Station	Down and Up BLOCKED	01 00 to 15 45. Track maintenance. 15m. 55chs. and 11 $\frac{1}{2}$ m.p. Mechanical equipment in use. <u>Trains diverted via Methley Jn.</u>
-----	--	------------------------	--

HULL PARAGON TO SEAMER WEST

UNTIL FURTHER NOTICE

185	Cottingham North LC	Down and Up	07 00 to 17 00. Level crossing work. 4m. 17chs. (87/22)
186	Filey LC and Seamer West	Single/ Down and Up <u>Between Trains</u>	Bridgework (No. 45). 50m. 28chs. Crane and mechanical equipment in use. (86/12)

SATURDAY 16 TO SUNDAY 17 JANUARY

187	Bempton LC	Single	08 00 Sat to 20 00 Sun. Signalling work. <u>(See Section 'C').</u>
-----	------------	--------	---

SATURDAY/SUNDAY 16/17 JANUARY

188	Bridlington South and Bridlington Quay	Down and Up BLOCKED	23 45 to 18 00. Track maintenance. 30 $\frac{1}{2}$ m.p. and 31m. 06chs.
-----	---	------------------------	---

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
---------------	-------------------	---------

HULL PARAGON TO SEAMER WEST - continued

SATURDAY 16 TO MONDAY 18 JANUARY

189	Beverley and Driffield	Down and Up <u>Between Trains</u> Down and Up BLOCKED	18 00 to 23 59 Sat 23 59 Sat to 05 30 Mon)Level crossing)road repairs (Beverley LC))and drainage.)8½m.p. Crane)and mechanical)equipment in)use.
-----	---------------------------	--	--	---

TUESDAY 19 TO FRIDAY 22 JANUARY

190	Hull Paragon and West Parade North Jn	Down and Up BLOCKED	00 15 to 06 00 daily.	Track maintenance. 0m. 18chs. and ¾m.p. Mechanical equipment in use. <u>Possession to be given up for passage of trains.</u>
-----	---	------------------------	-----------------------	---

WEDNESDAY/THURSDAY 20/21 JANUARY

191	Burton Agnes LC and Carnaby LC	Down and Up BLOCKED	23 00 to 06 00.	Track maintenance. 26m. 02chs.
-----	--------------------------------------	------------------------	-----------------	-----------------------------------

SECTION CSIGNALLING AND PERMANENT WAY ALTERATIONS

* * Items marked thus will not appear in future issues and a note must be
 * taken of them by all concerned.

DETAILS OF WORK REFERRED TO IN SECTION BSUNDAY 17 JANUARY - YORK STATION

Platform lines No. 4 and No. 6 and the Middle Road together with all associated signals or signal routes will be abolished.

(46)

SUNDAY 17 JANUARY - BETWEEN YORK YARD NORTH AND SKELTON

Up Arrival Lines 1 & 2 and the Up Shunting line will be taken out of use pending removal. All associated signals or signal routes will be abolished.

(46)

SUNDAY 17 JANUARY - BEMPTON LEVEL CROSSING AT 34m 43chs

Bempton Gate Box and all signals worked therefrom will be abolished. The crossing will be converted to one with automatic half barriers. Telephone communication will be provided between the crossing and Bridlington Quay signal box.

Signalling Alterations

A new Up direction 2-aspect (Red/Green) colour light automatic signal plated BQ52 will be provided 27 yards before reaching the level crossing for the purpose of regulating stopping trains at Bempton Station.

A new Up direction 2-aspect colour light Distant plated BQ52R will be provided 1500 yards before reaching new BQ52 signal.

(46)

SUNDAY 17 AND MONDAY 18 JANUARY - BETWEEN GILBERDYKE AND BROOMFLEET

The Down Slow line will be taken out of use pending removal. The adjacent Down Fast line will become the Down Main.

All signalling associated with the former Down Slow line will be abolished. The facing connection - Down main to Down Slow (Gilberdyke) and Down Slow to Down Main (Broomfleet) will be secured out of use in the normal position pending removal.

New Down Main platforms will be brought into use at Gilberdyke and Broomfleet Stations. The Down Slow Platform at Gilberdyke will be used as a temporary Bay Platform until the new Down Main Platform is commissioned on Monday, 18 January.

(46)

SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS - continuedDETAILS OF WORK REFERRED TO IN SECTION B - continuedTUESDAY 19 JANUARY - CASTLEFORD EAST JUNCTION - LEDSTON - ALLERTON MAIN

Ledston signal box, together with all signals worked therefrom will be abolished.

The throughout line between Castleford East Junction and Allerton Main will be worked in accordance with the "ONE TRAIN WORKING" Regulations (the Train staff will be retained in Castleford Station signal box when not in use).

The following signals will also be abolished:-

Castleford Station Down Branch Starting (C8)
 Castleford Station Up Branch Home (C9)
 Up Branch Distant.

A reflectorised Up Branch Distant board will be provided on the site of the former Up Branch Home signal C9. An A.W.S. track inductor will be provided 200 yards before reaching this Distant board.

Automatic Warning System

The inductor situated between the Up Branch 3-aspect signal C10 and the junction points between the branch line and Down Normanton, will be resited 200 yards on the approach side of signal C10.

This inductor and the one 200 yards before reaching the reflectorised Distant board are not suppressed in the Down direction, but an A.W.S. Cancel board will be provided 200 yards after passing each inductor in the Down direction.

(46)

DETAILS OF WORK ALREADY CARRIED OUTBETWEEN SOUTH ELMSALL AND SOUTH KIRKBY JN

Up doncaster signal L656 and Down Doncaster L657 have been onverted from automatic to controlled signals.

(New Item) (46)

MOORTHORPE STATION

The main to main crossover at 11m. 35chs. has been temporarily removed and plain line installed.

(UFN)

SECTION C - SIGNALLING AND PERMANENT WAY ALTERATIONS - continued

DETAILS OF WORK ALREADY CARRIED OUT - continued

DONCASTER SOUTH YORKSHIRE JUNCTION

A temporary level crossing has been brought into use across the Down/Up West Slow No. 2 line at 155m 56chs (adjacent to Bridge No. 325).

The crossing is protected by hand-operated lockable barriers. A crossing keeper (in telephone communication with Doncaster Power Signalbox) is in attendance.

(UFN)

BETWEEN DRINGHOUSES JUNCTION AND YORK HOLGATE JUNCTION

The trailing connection in the Down Main from Dringhouses yard Up Receptions has been removed and plain line installed.

(44)

SHERBURN JN

The facing connection from the Up Main to Down Branch (towards Gascoigne Wood) at 13m. 22chs. has been temporarily removed and plain line installed.

(UFN)

GENERAL INSTRUCTIONS AND NOTICES

* * Items marked thus will not appear in future issues and a note must be taken of them by all concerned.

*

TABLE A : DETAILS OF RUNNING LINES

Running Lines and Signalling System	Location	M. Ch.	Permanent Speed Restrictions		Remarks
			Down m.p.h.	Up m.p.h.	
<u>BRODSWORTH COLLIERY BRANCH</u>					
<u>Page 55</u>					
<u>Delete</u> all details between Castle Hills North Jn and Brodsworth Colliery and <u>substitute</u> :-					
'	Castle Hills North Jn	158 67			Line controlled by Doncaster Signal box.
'	(See page 53)				
'					
'A		158 62			
'		00 00			

NS-38

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continued

EASTERN REGION SECTIONAL APPENDIX (NORTHERN AREA) - continued

Running Lines and Signalling System	Location	M. Ch.	Permanent Speed Restrictions		Remarks
			Down m.p.h.	Up	
<u>BRODSWORTH COLLIERY BRANCH - continued</u>					
<u>Page 55 - continued</u>					
<u>Delete</u> all details between Castle Hills North Jn and Brodsworth Colliery and <u>substitute</u> :- continued					
' ' ' ' O'T* ' ' —	Castle Hills West Jn (See below)	0 19			* See page 165. (2.D)
	Brodsworth Colliery	1 44			
<u>WAKEFIELD KIRKGATE WEST JN TO GOOLE, POTTERS GRANGE JN</u>					
<u>Page 82</u>					
Between Knottingley (K) LC and Sudforth Lane LC					
<u>Amend</u> :-					
					C. Up at 59m. 46chs. 40 yards beyond signal K.428. (2.D)

Running Lines and Signalling System	Location	M. Ch.	Permanent Speed Restrictions		Remarks
			Down m.p.h.	Up m.p.h.	
CASTLEFORD EAST JN TO ALLERTON MAIN BOWERS OPENCAST					
Page 79					
Delete all details between Castleford East Jn and Allerton Main and substitute :-					
Castleford East Jn (See page 77)		6 17			Controlled by Castleford Station Signal box.
			10	10	
				5½m.p. and 5¼m.p.	
Leeds Road (Wood End) LC (NCB)					
Allerton Main (Bowers Opencast Stop Board)		3 22	15	15	Between GF and Leeds Road LC Stop Board
					(W.e.f. Tuesday 19 January) (2.D)

NS-40

Running Lines and Signalling System	Location	M. Ch.	Permanent Speed Restrictions		Remarks
			Down m.p.h.	Up m.p.h.	
<div><div>●●●</div><div>▲▲▲</div><div>USUFDM</div><div>●●●</div></div>	<u>LEEDS TO HULL</u> <u>Pages 100 and 101</u> <u>Delete all details between Gilberdyke Jn and Broomfleet and substitute :-</u>				
	Gilberdyke Jn (See page 104)	17 07	<u>20</u>	<u>20</u>	<u>All connections Fast to Slow and Slow to Fast 11½m.p. and 14½m.p.</u>
				<u>35</u>	<u>To Thorne Jn line.</u>
				<u>60</u>	<u>17m. 06chs. and 17m. 14chs.</u>
	Gilberdyke	16 76			
Oxmardyke LC	16 22				
Broomfleet LC	14 33		<u>30</u>	<u>Slow line 14m. 33chs. and 17m. 07chs.</u>	
				<u>(W.e.f. Sunday 17 January)</u> (2.D)	

NS-41

EASTERN REGION SECTIONAL APPENDIX (NORTHERN AREA) - continued

Running Lines and Signalling System	Location	M. Ch.	Permanent Speed Restrictions		Remarks
			Down m.p.h.	Up m.p.h.	
<u>HULL TO SEAMER WEST</u> <u>Page 107</u> At Bempton LC Amend Bempton LC (AHB)					<u>(W.e.f. Sunday 17 January)</u> (2.D)

NS--42

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continued

INSTRUCTIONS FOR M.G.R. TRAIN WORKING
AT COLLIERIES, POWER STATIONS AND
OTHER UNLOADING TERMINALS

Page 7 and 8

BRODSWORTH COLLIERY

South Bunker

Add:-

12. The Guard must then subsequently advise the Bunker Operator the train is ready to depart.

North Bunker

Delete Paragraph 6.

(2.D)

MISCELLANEOUS NOTICES

REPRINT OF RULE BOOK AND OTHER ASSOCIATED OPERATING PUBLICATIONS

1. The Rule Book (BR 87109) dated 1st October, 1972 and the associated Extracts Book (BR 87109/4) will be superseded by revised publications which will come into operation on Saturday 4 June, 1988. The revised Rules will be issued wholly or partly in the three publications shown under:-

- a) The complete Rule Book (BR 87109) containing Sections 'A' to 'U' inclusive.

This is to be issued to Drivers, Guards, Shunters, Signalmen, S & T Technicians and Persons in Charge of Stations, Depots or Yards. It is also to be issued to any person appointed as a Pilotman, Person in Charge of a Possession or Engineering Supervisor in charge of work within a possession, or any person required to be in charge of work undertaken in Section 'S' or Section 'T'.

- (b) The Rule Book, Sections 'A', 'B' and 'P' (BR 87110)

This is to be issued to other employees who undertake duties on or near the line, including Crossing Keepers, Handsignalmen, Lookoutmen, Points Operators and any person in charge of a platform.

- c) The Rule Book, Section 'A' (BR 87110/1)

This is to be issued to employees who are not required to undertake duties on or near the line.

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continuedREPRINT OF RULE BOOK AND OTHER ASSOCIATED OPERATING PUBLICATIONS - continued

These publications will be accompanied by Acknowledgement Slips/ Explanatory Leaflets drawing attention to the principal changes in each as follows:-

- | | |
|-------------|---|
| BR 87109/41 | Acknowledgement Slip/Explanatory Leaflet for the complete Rule Book. |
| BR 87110/2 | Acknowledgement Slip/Explanatory Leaflet for the Rule Book Sections 'A', 'B' and 'P'. |
| BR 87110/3 | Acknowledgement Slip/Explanatory Leaflet for the Rule Book Section 'A'. |

2. Consequential amendments will also be made to the following publications. These will also apply from Saturday 4 June, 1988 and will be issued as follows:-

(a) General Appendix (BR 29944)

An 'Alterations and Additions - Issue No. 9' (BR 29944/36) will be published.

(b) Regulations for Train Signalling and Signalmen's General Instructions (BR 30062)

The following will be re-issued incorporating alterations issued hitherto and consequential amendments arising from the Rule Book reprint:-

- | | | |
|------------|---|--|
| BR 30062 | - | Signalmen's General Instructions |
| | | Regulations for Train Signalling:- |
| BR 30062/1 | - | by the Track Circuit Block System |
| BR 30062/2 | - | by the Absolute Block System |
| BR 30062/3 | - | on Single Lines by the Electric Token Block System |
| BR 30062/4 | - | on Single Lines by the Tokenless Block System |
| BR 30062/5 | - | Instructions in respect of Trains conveying Out-of Gauge Loads |

3. Distribution of these publications from the Printers will begin in January, 1988. They should be made available to the employees concerned immediately upon receipt at the nominated locations.

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continuedREPRINT OF RULE BOOK AND OTHER ASSOCIATED OPERATING PUBLICATIONS - continued

4. These publications are being issued well before the introductory date of Saturday 4 June, 1988. It is essential that employees familiarise themselves with the revised Rules, Regulations and instructions in readiness for their introduction.

(UFN)

CLASS 141, 142, 143 AND 144 DIESEL UNITS

On routes where the above trains are authorised to run, if a train does not pass over a section of line for more than three hours and the first train after that period is a class 141, 142, 143 or 144 train the Signaller must:-

1. Specially watch the passage of the train over each section of line.
2. Not permit any conflicting or following movement and in addition, on a route setting panel, not cancel the route until he is satisfied that the train has passed clear.

The above must be applied on the Temple Hirst Jn. to Selby line irrespective of the time since the last train.

(UFN)

CLASS 142, 143 AND 144 DIESEL UNITS - FLEET OPERATIONAdd:-

In addition to the lists appearing in the PON, the above units are authorised to run over the following additional lines:-

Lincoln Central - Newark Northgate
 Lincoln Central - Sleaford
 Sleaford - Boston - Skegness
 Lincoln Central - Wrawby Jn
 Grantham - Sleaford
 Pyewipe Jn - Boultham Jn
 Allington Jn - Barkston East Jn
 Allington Jn - Grantham

(2D)

MARSHGATE DEPOT

From 07 30 Monday 18 January 1987, the Sidings into Marshgate Depot will be protected by gates. Prior arrangements must be made with the gate keeper (tel. ext. 027-25547) for access into the depot.

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continued

MISCELLANEOUS NOTICES - continued

WAKEFIELD WESTGATE STATION

Platform repairs/construction work are in progress on the Down Platform (No. 2), until further notice.

Drivers of trains stopping at the Down Platform must work to the instructions of Handsignalmen/notice boards whilst platform work is being carried out.

(UFN)

YORK STATION

In connection with reconstruction work, Platform 8A has been shortened by approximately 100 yards from Signal Y.132 southwards. Drivers of trains stopping at Platform 8A must work to the instructions of Handsignalmen and/or notice boards whilst platform work is being carried out.

(UFN)

BETWEEN WAKEFIELD KIRKGATE AND GOOSE HILL JN

Open-cast blasting is taking place at the former St. John's Colliery between 10 00 and 16 00 each day.

Blasting may be heard or the effects seen, but this will not affect the running of the railway.

(UFN)

NORMANTON STATION

Drivers of trains stopping at Normanton Station must follow the instructions of handsignalmen and/or notice boards whilst demolition work is in progress.

(UFN)

YORK YARD NORTH

Until further notice, a 5 m.p.h. SPEED RESTRICTION will apply to the following movements :-

Up Goods line (from Skelton) to and from the P. Way Yard etc.,

Up Shunt line/Up Arrival lines to and from the Up Goods Independent line (to York Yard South) or the P. Way Yard etc.,

through the slip connection between the Up Goods line and Up Shunt line/Up Arrival lines and the Up Goods Independent line and P. Way Yard etc. between lm. 03chs. and lm. 04chs. adjacent to the signal box.

(UFN)

SECTION D - GENERAL INSTRUCTIONS AND NOTICES - continuedMISCELLANEOUS NOTICES - continuedDIGGLE JN LMR TO HEATON LODGE JN

Lineside drilling work is being carried out adjacent to the Up Line between Springwood Jn. and Marsden at approx. 22½m.p.

(UFN)

REPAIRS IN MOTIVE POWER DEPOTS, CARRIAGE SHEDS, WAGON REPAIR SHEDS AND WAREHOUSES ETC.

In connection with work being carried out at the undermentioned places, scaffolding or projections may be provided or unusual excavations may be made in the ground:-

Location	Nature of Work	Duration	Commencing date
York L.I.P., No. 1B Road, Museum line, Tank Road and Fuel Road BLOCKED Nos. 2 and 3 Sidings, Fuel Run-Round Road, Crane Road and Through Road	Earthwork and drainage.	U.F.N.	-

MP.32/NS
YORK
8 JANUARY 1988

C. McKEEVER
Regional Operations Manager

