



British Rail

S

EASTERN REGION

No.17

**TEMPORARY SPEED RESTRICTIONS
PERMANENT WAY OPERATIONS
SIGNAL ALTERATIONS
APPENDIX INSTRUCTIONS ETC.**

**AFFECTING EASTERN REGION TRAINMEN
WORKING OVER LONDON TRANSPORT
AND SOUTHERN REGION.**

**SATURDAY 22 APRIL
TO
FRIDAY 28 APRIL 1972
INCLUSIVE**

Trainmen must pay particular attention to works contained in this notice and keep a good look-out for hand signals, which will be exhibited at the various localities in accordance with the Rules and Regulations. Work at places other than those mentioned may be in progress of which it may not have been possible to give previous notice, and drivers must be on the look-out and be prepared to stop or run at reduced speed when and where hand signals may be exhibited.

SECTION A

TEMPORARY SPEED RESTRICTIONS

Location of Work at or between	Lines affected	Mileage at or between		Speed Restriction	Remarks
		M. Chs.	M. Chs.		
				m.p.h.	

LONDON TRANSPORT

Temporary speed restrictions may be eased or withdrawn earlier than shown. At the start of the speed restriction, a sign will display figures indicating the maximum permissible speed in miles per hour. A second sign will display the letter "T" to indicate that normal speed may be resumed from that point. Warning boards are not provided.

Certain signs will not be illuminated when the traction current is switched off.

SOUTHERN REGION

Temporary speed restrictions may be eased or withdrawn earlier than shown. Trainmen must, therefore, be prepared to find a higher speed (which may be the permanent speed restriction) indicated at the warning board and indicators and they must work to such speed.

Warning boards and indicators provided unless otherwise shown.

In the case of items marked * the warning board(s) and indicators will be moved as the work progresses.

In the case of items marked † the warning board(s) will be lit by propane gas.

LATCHMERE JUNCTION TO HITHER GREEN VIA NUNHEAD

Nunhead and Peckham Rye	Up	5 30	5 0	20	Blanketing.
-------------------------	----	------	-----	----	-------------

CLAPHAM JN. 'C' TO LATCHMERE JN.

*Clapham Jn. 'C' and West London Jn.	Up Windsor Local	3 70	3 65	30	Pending permanent restrictions.
Clapham Jn. 'A'	Down and Up Windsor Through	3 65	3 70	<u>15</u> 30	Track renewals. Commencing 10 00 Thursday 27 April.

BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE

Gipsy Hill	Up Crystal Palace	8 15	7 67	50	Condition of track.
Purley	Down Through	13 18	13 22	15	Point and crossing renewals.
Purley	Down and Up Through	13 38	13 41	15	Point and crossing renewals. The warning board situated on the Down Through line applies only to trains travelling in the Coulsdon North direction.
Star Lane and Earlswood	Down and Up Quarry	18 62	18 78	<u>20</u> 40	Bridgeworks.

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location of Work at or between	Lines affected	Mileage at or between		Speed Restriction	Remarks
		M. Chs.	M. Chs.	m.p.h.	
SOUTHERN REGION – continued					
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE – continued					
Merstham Tunnel and Merstham	Down and Up Redhill	20 40	20 53	<u>20</u> 40	Bridge works. The Warning Board on the Down Redhill line is situated adjacent to signal ZC 3 on the London Side of Merstham Tunnel at 19 m.p.
BRICKLAYERS ARMS TO CRYSTAL PALACE					
Honor Oak Park and Forest Hill	Down Local	5 20	5 58	<u>15</u> 30	Track renewals.
Gatwick Airport	Up Through	26 58	26 36	15	Track renewals. Commencing 10 00 Monday 24 April.
KEW EAST JN. TO EARLEY					
Sunningdale	Down	26 66	26 78	40	Track renewals. Commencing 23 50 Saturday 22, until 15 00 Wednesday 26 April.
Wokingham	Down and Up	61 58	61 62	20	Track renewals. Commencing 07 00 Sunday 23, until 15 00 Tuesday 25 April.
Winnersh and Earley	Down and Up	65 00	65 15	15	Bridgework.
VIRGINIA WATER TO MICHELDEVER					
* Brookwood and Farnborough	Down Slow	27 72	29 48	20	Track renewal.
Fleet and Farnborough	Up Fast and Up Slow	34 12	34 08	15	Bridgeworks.

SECTION B

TEMPORARY ENGINEERING WORKS

(For details of Signalling or Permanent Way Alterations see Section C)

Where any work involves fixing, removing or repairing of signals, or the protection of the running line during renewals, repairs and obstructions. Handsignalmen will be provided by the Engineer to act in accordance with the Rules and Regulations.

Material may be lying about and disconnections may be made as required.

Unless otherwise shown, work will be carried out as traffic permits.

Although the S notice commences on Saturday of each week, items may be included which are shown to commence on the previous night, and were not available for inclusion in the previous notice.

All concerned must therefore not assume that items shown to commence before the operative date of each notice will have been published in the previous one, and on Friday nights must refer to both the current and following notices.

At or between	Lines affected	Remarks
LONDON TRANSPORT		
CITY WIDENED LINES		
DAILY UNTIL FURTHER NOTICE		
Moorgate	No. 5 Engine Spur (BLOCKED)	Storage of materials.
Moorgate	Both	Development over station.
SATURDAY to SUNDAY 22 to 23 APRIL		
Moorgate	All	Continuous. Reconstructing station.
SUNDAY 23 APRIL		
E.R. and L.M.R. Boundaries to Moorgate	All	09 00 to 17 00. Track maintenance.
TUESDAY to FRIDAY 22 to 28 APRIL		
Moorgate	All	Continuous. Reconstructing station.

SOUTHERN REGION

LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD

DAILY UNTIL FURTHER NOTICE

All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
Hither Green	All	00 05 to 17 00 (each Sun) 00 05 to 05 00 and 10 00 to 16 00 (Weekdays). Work in connection with resignalling also testing equipment.
SATURDAY 22 APRIL		
Hither Green	Down and Up Slow (BLOCKED)	14 00 to 18 00. Station reconstruction between 7m. 6chs. and 7¼ m.p. Trains to travel on Fast lines.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD—continued		
SUNDAY 23 APRIL		
Factory Jn., Brixton and Canterbury Road Jn.	00 35 to 03 55 and 04 40 to 06 00 Down Main, Down Local, (BLOCKED) 00 50 to 05 45 Up Local, Up Main, Up Fast, Up Slow, (BLOCKED)	00 35 to 06 00. Turning rails and renewing timbers on bridge No.20. Crane in use.
Factory Jn.	All	00 05 to 07 30. Overhauling mechanical locking.
Canterbury Road and Nunhead	Down and Up (BLOCKED)	00 50 to 06 30. Turning rails. Crane in use.
Hither Green	Down Slow (BLOCKED)	08 00 to 17 00. Station reconstruction between 7 m. 5 chs. and 7¼ m.p. Trains to travel on Fast lines.
Hither Green	All	01 30 to 02 30. Testing standby signalling supply.
MONDAY to FRIDAY 24 to 28 APRIL		
Parks Bridge Jn. and Grove Park	Down Fast (BLOCKED)	} 10 45 to 15 15 (daily). Station reconstruction between 7 m. 6 chs. and 7¼ m.p. Trains to travel on Slow lines.
Hither Green	Up Fast (BLOCKED)	
CLAPHAM JN. 'C' TO LATCHMERE JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment.
Clapham Jn. 'A' and Clapham Jn. 'C'	47 and 48 Sidings	Continuous. Altering walking routes and demolition.
Clapham Jn. 'A'	All	00 05 to 05 20 (Mon to Sat). 00 05 to 07 20 (Sun). Maintenance of point and signalling equipment.
Clapham Jn. 'C'	All	00 05 to 07 20 (Sun). 00 05 to 05 20 (weekdays). Overhauling lever springs and contacts.
Clapham Jn. 'A' and Wimbledon 'A'	All	09 00 to 15 30 (Mon to Fri). 00 05 to 16 00 (Sat). 00 05 to 17 00 (Sun). Maintenance of point and signal equipment.
MONDAY to THURSDAY 24 to 27 APRIL		
Point Pleasant Jn. and West London Jn.	Up Local (BLOCKED)	23 30 (Mon to Wed) to 05 30 (Tue to Thu). Trolley- ing and renewing conductor rails. Trains to travel on Through line.
FRIDAY 28 APRIL		
Point Pleasant and West London Jn.	Up Windsor Through (BLOCKED)	00 05 to 05 30. Alterations to conductor rail between 3½ and 4 m.p. and repairs to Clapham Jn. roofs and gutters and painting valances. Ladders and trestles in use. Trains to travel on Windsor Local line.

SECTION B - TEMPORARY ENGINEERING WORKS - continued

At or between	Lines affected	Remarks
SOUTHERN REGION-continued		
CLAPHAM JN. 'A' TO LONGHEDGE JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment.
BRIXTON TO WEST NORWOOD JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
SUNDAY 23 APRIL		
Brixton and Herne Hill	Down and Up Main (BLOCKED)	00 50 to 05 45. Trolleying, renewing point and crossing at Herne Hill and repairs to bridge No. 350 at Brixton.
LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (Weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
Clapham Jn. 'B'	All	00 05 to 05 00 (Tue to Fri). 00 05 to 07 00 (Sun). Overhauling power frame locks and contacts.
SATURDAY 22 APRIL		
Clapham Jn. 'B' and Balham	Down and Up Local (BLOCKED)	00 35 to 04 50. Adjusting rails and cleaning and repairing drains. Trains to travel on Through lines.
Streatham Jn.	All	00 05 to 05 00. Overhauling and repairing lever frame and equipment.
SUNDAY 23 APRIL		
Balham and Thornton Heath	Down and Up Local (BLOCKED)	00 05 to 07 00. Repairing steelwork on bridge at 6m. 30chs. Trolleys in use. Ladders and trestles erected. Trains to travel on Through lines and Through Spur lines. Trains between Streatham and Streatham Common not affected.
Streatham Jn.	All	00 05 to 07 00. Overhauling and repairing lever frame and equipment.
Gloucester Road Jn.	Down Selhurst Local Spur	00 05 to 07 00. Renewing point connections.
Selhurst and Norwood Jn.	Access Road (BLOCKED)	00 30 to 06 00. Renewing conductor rails. Trolleys in use. Trains to travel over in and out Electric roads.
Selhurst and St. James Jn.	Down and Up Selhurst and West Croydon Spurs (BLOCKED)	01 15 to 06 00. Loading material train. Crane working. Trains from Selhurst to travel on Through lines. Trains between Norwood Jn. and West Croydon cannot pass.

SECTION B—TEMPORARY ENGINEERING WORKS—continued

At or between	Lines affected	Remarks
SOUTHERN REGION—continued		
LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON—continued		
TUESDAY to FRIDAY 25 to 28 APRIL		
Balham and Selhurst	Down and Up Through (BLOCKED)	00 15 to 05 00. Drainage between 5m.p. and 5m. 70chs. Trolleys in use. Trains to travel on Local lines. Trains to and from Mitcham Jn/Haydons Road direction to travel on Local Spur lines.
Streatham Jn.	All	00 05 to 05 00. Overhauling and repairing lever frame.
 BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
Coulsdon North	All	00 05 to 06 00 (Sat), 00 05 to 17 00 (Sun), 10 00 to 16 00 (Mon to Fri). Rewiring signal box.
Coulsdon North	All	00 05 to 07 00 (Tue to Sat), 00 05 to 16 00 (Sun). Renewing cables.
Coulsdon North and Merstham	Down and Up Redhill	Falling chalk in Star Bridge Cutting between 18¼ and 19 m.p.
Merstham	Down and Up Redhill	Constructing M25 Motorway Bridge. Cranes working, mechanical plant in use.
Redhill 'A'	All	00 05 to 17 00 (each Sun). 10 00 to 16 00 (each Mon to Fri). Renewing point rodding and connections.
Coulsdon North and Earlswood	Down and Up Quarry	Falling chalk in Star Lane Intermediate Cutting between 16¼ and 17¼ m.p.
Earlswood	All	00 05 to 07 00 (Tue to Sat), 00 05 to 16 00 (Sun). Renewing cables.
Earlswood	All	00 05 to 17 00 (Sun). 10 00 to 16 00 (Mon to Fri). Renewing point rodding and connections.
SATURDAY 22 APRIL		
Streatham Hill and West Norwood Jn.	Down and Up Crystal Palace (BLOCKED)	00 05 to 05 00. Changing point and crossing timbers. Trolleys in use. Trains diverted via Selhurst.
Bromley Jn. and Norwood Jn.	Down Crystal Palace Spur (BLOCKED)	00 15 to 05 00. Trolleying materials. Trains diverted via Selhurst.
Crystal Palace and Beckenham Jn.	Down and Up Crystal Palace (BLOCKED)	00 15 to 05 00. Plasser tamping and lining. Trains diverted via Streatham Common and Selhurst.
Norwood Jn.	Down local	00 15 to 05 00. Trolleying materials.
South Croydon and East Croydon	Up Local (BLOCKED)	01 00 to 06 30. Repairing retaining wall. Ladders and trestles erected. Trains to travel on Through line and via East Croydon Up loop to regain Local line.

SECTION B—TEMPORARY ENGINEERING WORKS — continued

At or between	Lines affected	Remarks
SOUTHERN REGION — continued		
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE — continued		
SATURDAY 22 APRIL — continued		
South Croydon and Coulsdon North	Down and Up Through and Purley Middle Siding (BLOCKED)	00 10 to 05 00. Preparing for point and crossing renewals. Trolleys in use. Down trains to travel on Local line. Up trains to travel on Quarry line from Earlswood to Coulsdon North and then Local line.
Coulsdon North and Earlswood	Down Quarry (BLOCKED)	00 55 to 06 20. Changing baseplates and trolleying materials. Ladders and trestles erected. Trains diverted via Redhill.
Earlswood and Three Bridges	Down and Up Through (BLOCKED)	23 50 (Sat) to 06 20 (Sun). Changing sleepers and removing point heaters. Trolleys in use. Trains to travel on Local lines.
SATURDAY to SUNDAY 22 to 23 APRIL		
Coulsdon North and Earlswood	Down Quarry (BLOCKED)	23 55 (Sat) to 07 25 (Sun). Cleaning drains. Trains diverted via Redhill.
SATURDAY to MONDAY 22 to 24 APRIL		
Purley	Up Siding (BLOCKED)	08 00 (Sat) to 08 00 (Mon). Stabling ballast trains. Siding to be kept clear of all vehicles.
SUNDAY to MONDAY 23 to 24 APRIL		
Purley Oaks and Purley	Down and Up Through, Purley Middle Siding (BLOCKED)	00 10 (Sun) to 04 00 (Mon). Point and crossing renewals. Crane and mechanical excavators in use. Down trains to travel on Local line between South Croydon and Coulsdon North. Up trains to travel via Quarry line from Earlswood and on Local line between Coulsdon North and South Croydon. For other alterations see Special Traffic Notice.
SUNDAY 23 APRIL		
Streatham Hill and West Norwood Jn.	Down and Up Crystal Palace (BLOCKED)	00 05 to 06 30. Changing point and crossing timbers. Trolleys in use. Trains diverted via Selhurst.
Crystal Palace and Norwood Jn.	Down Crystal Palace and Down Crystal Palace Spur (BLOCKED)	00 10 to 07 00. Changing rails, repairing bridge. Plasser tamping and lining. Trains diverted via Selhurst. Ladders and trestles erected.
South Croydon and East Croydon	Up Local (BLOCKED)	00 30 to 07 15. Repairing retaining wall. Ladders and trestles erected. Trains to travel on Through line.
Coulsdon North	Up Through	08 00 to 17 00. Overhauling signal fittings.
TUESDAY to FRIDAY 25 to 28 APRIL		
West Norwood Jn. and Gipsy Hill	Down and Up Crystal Palace (BLOCKED)	00 10 to 05 00 (daily) Loading materials and renovating station platforms. Trains diverted via Streatham Common and Selhurst.
Crystal Palace and Beckenham Jn.	Down and Up Crystal Palace (BLOCKED)	00 10 to 05 00 (daily) Plasser tamping and lining. Trains diverted via Streatham Common and Selhurst.
South Croydon and East Croydon	Up Local (BLOCKED)	01 00 to 06 30 (daily) Repairing retaining wall. Ladders and trestles erected. Trains to travel on Through line.
Earlswood and Three Bridges	Down and Up Through (BLOCKED)	00 40 to 06 00 (daily). Loading material train (Thu/Fri) preparing for track renewals. Trains to travel on Local lines.

SECTION B — TEMPORARY ENGINEERING WORKS — continued

At or between	Lines affected	Remarks
SOUTHERN REGION—continued		
BRICKLAYERS ARMS TO CRYSTAL PALACE		
DAILY UNTIL FURTHER NOTICE		
All Signal boxes	All	00 05 to 17 00 (Sun), 00 05 to 05 00 (weekdays); 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
New Cross Gate	All	00 05 to 05 00 (Mon to Sat) 00 05 to 07 00 (Sun). Overhauling electric lever locks. All signals in this area will be approach controlled displaying one yellow aspect only.
SATURDAY 22 APRIL		
Bricklayers Arms Jn. and Norwood Jn.	Down Local (BLOCKED)	00 15 to 05 00. Trolleying materials. Trains to travel on Through line.
Norwood Jn.	Down Local	00 15 to 05 00. Trolleying materials.
SUNDAY 23 APRIL		
London Bridge and Norwood Jn.	Down and Up Through (BLOCKED)	00 05 to 06 00. Changing rails and timbers between 1½m.p. and 2m. 58chs. Trolleys in use. Trains to travel on Local line.
KEW EAST JN. TO EARLEY		
DAILY UNTIL FURTHER NOTICE		
Barnes and Reading	Down and Up	Preparing for colour light signalling.
All signal boxes between New Kew Jn. and Feltham Jn.	All	09 30 to 15 30. each Friday. Overhauling signal machines.
Old Kew Jn. and Hounslow Jn.	All	00 05 to 17 00 (Sun). 09 00 to 15 30 (Weekdays SX) Overhauling Sykes locking and instruments.
Staines	All	00 05 to 08 00 (Each Sun). Overhauling locking.
All signal boxes between Egham and Whitton Jn.	All	10 00 to 15 30 (Fri). Changing and overhauling signal machines.
Sunningdale	Down	07 30 to 16 30. Repairs to Down platform between 26m. 67chs. and 26m. 76chs.
Wokingham	Down and Up	09 00 to 16 00 (except Sats) 00 05 to 16 00 (Sun). Overhauling and renewing gate connections.
Winnersh and Earley	Down and Up	07 00 to 19 00. Construction of new underbridge. near 65m.p.
Wokingham and Earley	All	00 05 to 17 00 (Sun) 09 00 to 16 00 (Weekdays SX). Changing pole route to cables.
Wokingham and Earley	Down and Up	Continuous. Bridgeworks. Mechanical plant in use.
FRIDAY to SATURDAY 21 to 22 APRIL		
Sunningdale	Down (BLOCKED)	23 50 (Fri) to 05 30 (Sat). Unloading material between 26¼ and 27 m.p.
Wokingham	Down and Up	23 30 (Fri) to 05 30 (Sat). Preparing for abolition of points and crossings between 61½m.p. and 61m. 70 chs.
SATURDAY 22 APRIL		
Wokingham	All	00 10 to 06 00. Testing cables at Waterloo and Star Lane crossing barriers. Waterloo and Star Lane crossing barriers manned.

SECTION B—TEMPORARY ENGINEERING WORKS—continued

At or between	Lines affected	Remarks
SOUTHERN REGION—continued		
KEW EAST JN. TO EARLEY — continued		
SATURDAY 22 APRIL — continued		
Wokingham and Reading	Down	00 10 to 06 00. Trolleying materials and installing block joints and sole plates.
Earley and Wokingham	Up	
SATURDAY to SUNDAY 22 to 23 APRIL		
Barnes and Feltham Jn.	23 20 (Sat) to 07 00 (Sun) Up (BLOCKED) 00 30 to 07 30 (Sun) Down (BLOCKED)	23 20 (Sat) to 07 30 (Sun). Trolleying materials, installing block joints and changing sole plates.
Virginia Water and Sunningdale	23 50 (Sat) to 07 50 (Sun) Down (BLOCKED) 00 25 to 08 15 (Sun) Up (BLOCKED)	23 50 (Sat) to 08 15 (Sun). Repairs to Sunningdale level crossing between 26½ and 27m.p.
SUNDAY 23 APRIL		
Barnes and Feltham Jn.	00 30 to 06 10 Down (BLOCKED) 00 05 to 06 30 Up (BETWEEN TRAINS)	00 05 to 06 30. Repairs to Hounslow station footbridge, also trolleying materials, installing block joints and changing sole plates.
Feltham East and Feltham West	Down and Up	01 05 to 06 20. Trolleying and renewing timbers between 14m. 50chs. and 15m. 10chs.
Staines	Down and Up (BLOCKED)	01 00 to 04 20 and 04 55 to 06 30. Renewing signal wires and examining bridge No. 58 between 18¾ and 19¼ m.p.
Egham and Virginia Water	Down and Up (BLOCKED)	00 30 to 06 30. Loading material. Crane in use. Rusham crossing barriers manned.
Staines and Virginia Water	Down and Up (BLOCKED)	00 30 to 06 30. Trolleying materials, installing block joints and changing sole plates.
Wokingham and Reading	Down (BLOCKED)	00 20 to 07 50. Trolleying materials, installing block joints and sole plates.
Earley and Wokingham	Up (BLOCKED)	
Wokingham	All (BLOCKED)	00 20 to 07 50. Material trains and tamping and lining machine movements.
Wokingham and Earley	Down and Up (BLOCKED)	00 20 to 07 50. Unloading materials.
MONDAY to FRIDAY 24 to 28 APRIL		
Staines and Egham	Up (BLOCKED)	23 55 (Mon to Thu) to 05 40 (Tue to Fri). Installing cable route over bridges Nos. 2 and 4 and trolleying materials.
TUESDAY to FRIDAY 25 to 28 APRIL		
Bracknell and Wokingham	Down and Up (BLOCKED)	00 10 to 16 00 (daily). Tamping and lining

SECTION B—TEMPORARY ENGINEERING WORKS—continued

At or between	Lines affected	Remarks
SOUTHERN REGION — continued		
VIRGINIA WATER TO MICHELDEVER		
DAILY UNTIL FURTHER NOTICE		
Virginia Water and Addlestone	Down and Up	Preparing for colour light signalling.
Woking	All	00 05 to 07 00 (Tuesdays). Overhauling lever contacts.
Basingstoke 'A' and Basingstoke 'B'	All Platforms, Up Bay and No.6 Siding	08 00 to 17 00. Re-surfacing station platforms. Mechanical plant in use.
Micheldever	Down and Up	07 30 to 17 00. Demolition of former Down platform. Mechanical plant working.
SATURDAY 22 APRIL		
Woking (London End) and Byfleet Jn.	Up Slow (BLOCKED)	00 15 to 04 10 and 04 25 to 05 30. Alteration to station buildings and demolition of canopies at West Byfleet Station between 23 $\frac{1}{4}$ and 21 $\frac{3}{4}$ m.p. Trains to travel on Fast line.
Brookwood and Farnborough	Down Slow (BLOCKED)	00 25 to 05 15. Rerailing, welding and tamping and lining. Main line trains to travel on Fast line.
Winchfield and Basingstoke 'A'	00 20 to 02 10 and 03 40 to 06 00 Down Fast (BLOCKED) 00 20 to 04 30 Down Slow (BLOCKED to electric trains) and between others	00 20 to 06 00. Cleaning drains. Trains to travel on Slow line.
SATURDAY to SUNDAY 22 to 23 APRIL		
Brookwood and Farnborough	Down Slow and Down Fast (BLOCKED)	22 00 (Sat) to 20 00 (Sun). Relaying ballast cleaning and tamping and lining. Crane in use. Single line working over Up Fast for Down trains between the emergency trailing crossover at Brookwood and ground frame 'B' (Farnborough) 5/6 points. Up trains on Up Slow line between Winchfield and Woking 72 points.
Basingstoke 'A' and Winchfield	Up Slow (BLOCKED)	23 30 (Sat) to 07 50 (Sun). Trolleying and adjusting rails between 42m. 10chs. and 41 m.p. Trains to travel on Fast line.
SUNDAY 23 APRIL		
Basingstoke 'B' and Worting Jn.	All (BLOCKED)	04 30 to 06 30. Removing overhead cables. Trains cannot pass.
Worting Jn. and Basingstoke 'B'	Up Slow (BLOCKED)	00 01 to 08 00. Adjusting and changing rails. Trains to travel on Fast line.
MONDAY 24 APRIL		
Basingstoke 'A' and Winchfield	Up Fast (BLOCKED)	09 30 to 15 00. Tamping and lining. Trains to travel on Slow lines.
TUESDAY to FRIDAY 25 to 28 APRIL		
Winchfield and Farnborough	Up Fast (BLOCKED)	09 35 to 15 10. Tamping and lining. Trains to travel on Slow line.
Brookwood and Farnborough	Down Slow (BLOCKED)	00 30 to 05 00. Tamping and lining and unloading materials. Main line trains to travel on Fast line.

SECTION B – TEMPORARY ENGINEERING WORKS—continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
WOKING JUNCTION TO GUILDFORD		
SATURDAY 22 APRIL		
Shalford Jn. and Farncombe	Down and Up (BLOCKED)	00 15 to 04 55. Repairs to bridge 25 and welding between 31¼ and 33m. 30 chs. Trestles and trolleys in use.
SUNDAY 23 APRIL		
Guildford and Farncombe	Down Affected 01 15 to 06 30 Up (BLOCKED)	00 30 to 06 30. Turning rails, erecting conductor rails in Chalk Tunnel and repairs to bridge No.24. Crane and trolley in use.

SECTION C**SIGNALLING AND PERMANENT WAY ALTERATIONS**

*** Items marked thus will not appear in future issues and a note must be taken of them by all concerned;*

DETAILS OF WORK REFERRED TO IN SECTION B

NIL

DETAILS OF WORK ALREADY CARRIED OUT

**** LONGHEDGE JUNCTION** – The diamond signs associated with the following signals have been removed and new telephones giving direct communication to the signal box have been provided close to the signals:—

Up Kensington to Up Eastern Home
Up Kensington to Up Ludgate Home
Up Ludgate to Up Eastern Home
Up Ludgate Home

(17)

SECTION D**GENERAL INSTRUCTIONS AND NOTICES**

*** Items marked thus will not appear in future issues and a note must be taken of them by all concerned;*

★ Denotes new or amended item:

BETWEEN CLAPHAM JN. 'A' AND CLAPHAM JN. 'C'

No.47 siding has been temporarily shortened by 60 ft.

(UFN)

A copy of this notice must be supplied to all Drivers, Guards, Signalmen and others concerned.

YORK
18 APRIL 1972

MO/45/S

F.J. BURGE
CHIEF OPERATING MANAGER

Receipt of this notice need not be acknowledged. If the 'S' Notice is not received by the normal time, advise your Superior Officer by wire as follows:—

NILE SIG. NOTICE S NO.—