



**British Rail**

**S**

**EASTERN REGION**

**No.34**

**TEMPORARY SPEED RESTRICTIONS  
PERMANENT WAY OPERATIONS  
SIGNAL ALTERATIONS  
APPENDIX INSTRUCTIONS ETC.**

**AFFECTING EASTERN REGION TRAINMEN  
WORKING OVER LONDON TRANSPORT  
AND SOUTHERN REGION.**

**SATURDAY 19 AUGUST  
TO  
FRIDAY 25 AUGUST 1972  
INCLUSIVE**

---

Trainmen must pay particular attention to works contained in this notice and keep a good look-out for hand signals, which will be exhibited at the various localities in accordance with the Rules and Regulations. Work at places other than those mentioned may be in progress of which it may not have been possible to give previous notice, and drivers must be on the look-out and be prepared to stop or run at reduced speed when and where hand signals may be exhibited.

---

## TEMPORARY SPEED RESTRICTIONS

| Location of Work<br>at or between | Lines<br>affected | Mileage<br>at or between |         | Speed<br>Restriction | Remarks |
|-----------------------------------|-------------------|--------------------------|---------|----------------------|---------|
|                                   |                   | M. Chs.                  | M. Chs. |                      |         |

m.p.h.

## LONDON TRANSPORT

Temporary speed restrictions may be eased or withdrawn earlier than shown. At the start of the speed restriction, a sign will display figures indicating the maximum permissible speed in miles per hour. A second sign will display the letter "T" to indicate that normal speed may be resumed from that point.

Warning boards are not provided.

Certain signs will not be illuminated when the traction current is switched off.

## CITY WIDENED LINES

|            |      |      |      |    |              |
|------------|------|------|------|----|--------------|
| Farringdon | Both | 1 07 | 1 16 | 15 | Retimbering. |
|------------|------|------|------|----|--------------|

## SOUTHERN REGION

Temporary speed restrictions may be eased or withdrawn earlier than shown. Trainmen must, therefore, be prepared to find a higher speed (which may be the permanent speed restriction) indicated at the warning board and indicators and they must work to such speed.

Warning boards and indicators provided unless otherwise shown.

In the case of items marked \* the warning board(s) and indicators will be moved as the work progresses.

In the case of items marked † the warning board(s) will be lit by propane gas.

## LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD

|                                  |                      |       |       |    |                 |
|----------------------------------|----------------------|-------|-------|----|-----------------|
| Factory Jn. and<br>Longhedge Jn. | Down Ludgate<br>Loop | 00 22 | 00 05 | 15 | Track renewals. |
|----------------------------------|----------------------|-------|-------|----|-----------------|

## CLAPHAM JN. 'C' TO LATCHMERE JN.

|   |                     |      |      |    |                                   |
|---|---------------------|------|------|----|-----------------------------------|
| *Clapham Jn. 'C' and<br>West London Jn. | Up Windsor<br>Local | 3 70 | 3 65 | 30 | Pending permanent<br>restriction. |
|---|---------------------|------|------|----|-----------------------------------|

## LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON

|         |            |      |      |                 |  |
|---------|------------|------|------|-----------------|--|
| Norbury | Down Local | 7 31 | 7 70 | 10              | Condition of track.  |
| Norbury | Up Through | 7 41 | 7 30 | <u>20</u><br>40 | Condition of track.  |
| Norbury | Up Local   | 7 70 | 7 31 | 30              | Condition of track.<br>Commencing 05 00<br>Saturday 19 August. |

## SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

| Location of Work<br>at or between | Lines<br>affected | Mileage<br>at or between |         | Speed<br>Restriction | Remarks |
|-----------------------------------|-------------------|--------------------------|---------|----------------------|---------|
|                                   |                   | M. Chs.                  | M. Chs. | m.p.h.               |         |

## SOUTHERN REGION - continued

## LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON - continued

|                                |            |      |      |    |   |
|--------------------------------|------------|------|------|----|---|
| Thornton Heath<br>and Selhurst | Down Local | 9 23 | 9 36 | 35 | Pending permanent<br>restriction.<br>The Warning Board on<br>the Down Through line<br>applies only to trains<br>travelling to the Down<br>Local line. |
|--------------------------------|------------|------|------|----|---|

## BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE

|  |                        |       |       |                 |  |
|--|------------------------|-------|-------|-----------------|--|
| Purley Oaks and<br>Purley              | Down Local             | 12 44 | 12 60 | 40              | Track renewals.  |
| Star Lane and<br>Earlswood             | Down and Up<br>Quarry  | 18 62 | 18 78 | <u>20</u><br>40 | Bridgeworks.   |
| Merstham Tunnel<br>and Merstham        | Down and Up<br>Redhill | 20 40 | 20 53 | <u>20</u><br>40 | Bridge works.<br>The Warning Board on<br>the Down Redhill line<br>is situated adjacent to<br>signal ZC3 on the<br>London Side of Merstham<br>Tunnel at 19 m.p. |
| Gatwick Airport and<br>Three Bridges   | Down Through           | 28 02 | 28 14 | 30              | Track renewals.  |
| * Three Bridges and<br>Gatwick Airport | Up Through             | 28 02 | 26 56 | 20              | Track renewals.  |

## BRICKLAYERS ARMS TO CRYSTAL PALACE

|                            |            |      |      |    |  |
|----------------------------|------------|------|------|----|--|
| * Sydenham and<br>Brockley | Up Local   | 5 60 | 4 68 | 15 | P.W. Renewals.<br>The Warning Board does<br>not apply to trains<br>travelling to the Up<br>Through line. |
| * Sydenham and<br>Brockley | Up Through | 5 60 | 4 68 | 30 | Track renewals.<br>Commencing 17 55<br>Sunday 20 August.   |

## READING (SOUTHCOTE JN.) TO BASINGSTOKE

|                                  |    |       |       |                 |                 |
|----------------------------------|----|-------|-------|-----------------|-----------------|
| † * Bramley and<br>Southcote Jn. | Up | 42 70 | 38 50 | <u>30</u><br>60 | Track renewals. |
|----------------------------------|----|-------|-------|-----------------|-----------------|

## KEW EAST JN. TO EARLEY

|                            |             |       |       |    |                 |
|----------------------------|-------------|-------|-------|----|-----------------|
| Brentford and<br>Syon Lane | Down and Up | 11 28 | 11 40 | 20 | Track renewals. |
| Syon Lane and<br>Brentford | Up          | 11 40 | 11 28 | 20 | Track renewals. |

## SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

| Location of Work<br>at or between  | Lines<br>affected    | Mileage<br>at or between |         | Speed<br>Restriction | Remarks                           |
|------------------------------------|----------------------|--------------------------|---------|----------------------|-----------------------------------|
| SOUTHERN REGION—continued          |                      | M. Chs.                  | M. Chs. | m.p.h.               |                                   |
| KEW EAST JN. TO EARLEY – continued |                      |                          |         |                      |                                   |
| Thorpe Lane Crossing<br>and Egham  | Down                 | 20 59                    | 21 15   | 20                   | Track renewals.                   |
| *Virginia Water<br>and Egham       | Up                   | 21 61                    | 21 04   | <del>20</del><br>40  | Track renewals and<br>ballasting. |
| Wokingham and<br>Bracknell         | Up                   | 34 70                    | 34 50   | 20                   | Track renewals.                   |
| VIRGINIA WATER TO MILLBROOK        |                      |                          |         |                      |                                   |
| *Wallers Ash<br>and Weston         | Up Passenger<br>Loop | 61 52                    | 60 17   | 20                   | Track renewals.                   |
| Southampton and<br>Millbrook       | Down Local           | 79 38                    | 79 44   | <del>15</del><br>30  | Track renewals.                   |

## TEMPORARY ENGINEERING WORKS

(For details of Signalling or Permanent Way Alterations see Section C)

Where any work involves fixing, removing or repairing of signals, or the protection of the running line during renewals, repairs and obstructions. Handsignalmen will be provided by the Engineer to act in accordance with the Rules and Regulations.

Material may be lying about and disconnections may be made as required.

Unless otherwise shown, work will be carried out as traffic permits.

Although the S notice commences on Saturday of each week, items may be included which are shown to commence on the previous night, and were not available for inclusion in the previous notice.

All concerned must therefore not assume that items shown to commence before the operative date of each notice will have been published in the previous one, and on Friday nights must refer to both the current and following notices.

| At or between | Lines affected | Remarks |
|---------------|----------------|---------|
|---------------|----------------|---------|

## LONDON TRANSPORT

## CITY WIDENED LINES

## DAILY UNTIL FURTHER NOTICE

|          |                                |                       |
|----------|--------------------------------|-----------------------|
| Moorgate | No. 5 Engine Spur<br>(BLOCKED) | Storage of materials. |
|----------|--------------------------------|-----------------------|

|          |      |                           |
|----------|------|---------------------------|
| Moorgate | Both | Development over station. |
|----------|------|---------------------------|

## FRIDAY to SATURDAY 18 to 19 AUGUST

|                               |      |   |
|-------------------------------|------|---|
| Kings Cross and<br>Farringdon | Both | 23 00 (Fri) to 07 00 (Sat). Track drainage. |
|-------------------------------|------|---|

## SUNDAY 20 AUGUST

|                               |      |                                 |
|-------------------------------|------|---------------------------------|
| Kings Cross and<br>Farringdon | Both | 00 01 to 07 00. Track drainage. |
|-------------------------------|------|---------------------------------|

|   |      |  |
|---|------|--|
| Moorgate and Kings<br>Cross to LMR and ER<br>Boundaries | Both | 09 00 to 17 00. Track and signalling<br>maintenance. |
|---|------|--|

## TUESDAY to FRIDAY 22 to 25 AUGUST

|                               |      |  |
|-------------------------------|------|--|
| Kings Cross and<br>Farringdon | Both | 00 01 to 07 00 (each day). Track drainage. |
|-------------------------------|------|--|

## SOUTHERN REGION

## LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD

## DAILY UNTIL FURTHER NOTICE

|                  |     |  |
|------------------|-----|--|
| All signal boxes | All | 00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays).<br>10 00 to 16 00 (Mon to Fri). Maintenance of point<br>and signalling equipment. |
|------------------|-----|--|

|              |     |  |
|--------------|-----|--|
| Hither Green | All | 00 05 to 17 00 (each Sun) 00 05 to 05 00 and<br>10 00 to 16 00 (Weekdays). Work in connection<br>with resignalling also testing equipment. |
|--------------|-----|--|

|                    |                         |   |
|--------------------|-------------------------|---|
| Hither Green (MPD) | No. 9 Road<br>(BLOCKED) | Repairs to track between 7m. 33chs. and 7½ m.p.<br><b>All concerned to exercise care when working in<br/>this vicinity.</b> |
|--------------------|-------------------------|---|

**SECTION B – TEMPORARY ENGINEERING WORKS – continued**

| At or between  | Lines affected                                  | Remarks  |
|--|---|--|
| <b>SOUTHERN REGION – continued</b>                           |   |  |
| <b>LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD – continued</b> |   |  |
| <b>SATURDAY 19 AUGUST</b>                                    |   |  |
| Parks Bridge Jn. and Hither Green                            | Down and Up Through (BLOCKED)                   | 00 05 to 05 30. Reversing and changing rails and loading scrap. Crane in use.<br><b>Trains to travel on Local lines.</b> |
| <b>SUNDAY 20 AUGUST</b>                                      |   |  |
| Factory Jn. and Brixton                                      | Up Fast and Up Slow (BLOCKED)                   | 00 50 to 05 45. Repairing bridge 20.   |
| Hither Green   | All Down Sidings and Carriage Sidings (BLOCKED) | 11 00 to 20 00. Erecting conductor rails.  |
| <b>TUESDAY and WEDNESDAY 22 and 23 AUGUST</b>                |   |  |
| Factory Jn.  | All   | 10 00 to 16 00 each day. S & T work.   |

**CLAPHAM JN. 'C' TO LATCHMERE JN.****DAILY UNTIL FURTHER NOTICE**

|                                     |                   |  |
|-------------------------------------|-------------------|--|
| All signal boxes                    | All               | 00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment. |
| Clapham Jn. 'A' and Clapham Jn. 'C' | 47 and 48 Sidings | Continuous. Altering walking routes and demolition.  |
| Clapham Jn. 'A'                     | All               | 00 05 to 05 20 (Mon to Sat). 00 05 to 07 20 (Sun). Maintenance of point and signalling equipment.                            |
| Clapham Jn. 'C'                     | All               | 00 05 to 07 20 (Sun). 00 05 to 05 20 (weekdays). Overhauling lever springs and contacts.                                     |
| Clapham Jn. 'A' and Wimbledon 'A'   | All               | 09 00 to 15 30 (Mon to Fri). 00 05 to 16 00 (Sat). 00 05 to 17 00 (Sun). Maintenance of point and signal equipment.          |

**SATURDAY 19 AUGUST**

|                 |                           |   |
|-----------------|---------------------------|---|
| Clapham Jn. 'A' | Arrival to Departure Road | 00 05 to 05 20. Renewing point connections. |
|-----------------|---------------------------|---|

**SUNDAY 20 AUGUST**

|                 |               |   |
|-----------------|---------------|---|
| Clapham Jn. 'A' | Up Kensington | 00 05 to 04 00. Renewing point connections. |
|-----------------|---------------|---|

**THURSDAY to FRIDAY 24 to 25 AUGUST**

|  |                              |   |
|--|------------------------------|---|
| Point Pleasant Jn. and West London Jn. | Up Windsor Through (BLOCKED) | 00 05 to 05 30 each day. Repairs to Clapham Jn. platform roofs and gutters and station renovations.<br><b>Trains to travel on Windsor Local line. Ladders and trestles in use.</b><br><b>Passage available for crossing movements at Clapham Jn. 'A' and 'C'.</b> |
|--|------------------------------|---|

**CLAPHAM JN. 'A' TO LONGHEDGE JN.****DAILY UNTIL FURTHER NOTICE**

|                         |            |  |
|-------------------------|------------|--|
| All signal boxes        | All        | 00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment. |
| <b>SUNDAY 20 AUGUST</b> |            |  |
| Clapham Jn. 'A'         | Up Ludgate | 04 00 to 07 20. Renewing point connections.  |

## SECTION B – TEMPORARY ENGINEERING WORKS – continued

| At or between  | Lines affected   | Remarks   |
|--|--|---|
| <b>SOUTHERN REGION – continued</b>                               |  |   |
| <b>BRIXTON TO WEST NORWOOD JN.</b>                               |  |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                                |  |   |
| All signal boxes   | All  | 00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays).<br>10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.   |
| <b>SATURDAY 19 AUGUST</b>  |  |   |
| Tulse Hill   | Down and Up Main<br>(BLOCKED)  | 00 15 to 05 00. Changing stud bolts. Trolleys in use.<br><b>Trains between West Norwood Jn. and Peckham Rye diverted via Streatham, Streatham Common and Selhurst. Trains between Herne Hill and Streatham or Leigham Jn. not affected.</b>   |
| <b>LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON</b> |  |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                                |  |   |
| All signal boxes   | All  | 00 05 to 17 00 (Sun). 00 05 to 05 00 (Weekdays).<br>10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.   |
| Clapham Jn. 'B'  | All  | 00 05 to 05 00 (Tue to Fri). 00 05 to 07 00 (Sun).<br>Overhauling power frame locks and contacts.   |
| <b>SATURDAY 19 AUGUST</b>  |  |   |
| Balham and East Croydon or South Croydon                         | Down and Up Selhurst Through<br>(BLOCKED)  | 00 35 to 06 00. Renewing drains, Plasser tamping and lining, changing rails and welding. Trolleys in use.<br><b>Trains to travel on Local lines. Up trains may travel on Through line to East Croydon before crossing to Local line. Trains between Norwood Jn. and East Croydon not affected.</b>                                    |
| Norwood Jn. and South Croydon/Gloucester Road                    | Down Local, Down East Croydon, Down West Croydon, and Down Norwood Fork Spurs<br>(BLOCKED) | 00 20 to 05 00. Repairing fork bridge No.1 and trolleying materials. Ladders and trestles in use.<br><b>Trains between Norwood Jn. and South Croydon to travel on Relief/Reversible or Through lines. Trains between Norwood Jn. and Selhurst cannot pass except via Norwood Yard/Selhurst Depot and Selhurst Station.</b>            |
| <b>SUNDAY 20 AUGUST</b>  |  |   |
| Norwood Jn. and South Croydon                                    | Down Local, Down East Croydon, Down West Croydon and Down Norwood Fork Spurs<br>(BLOCKED)  | 00 20 to 06 00. Repairing Fork bridge No.1 and changing wheel timbers. Ladders, trestles and trolleys in use.<br><b>Trains between Norwood Jn. and South Croydon to travel on Relief/Reversible or Through lines. Trains between Norwood Jn. and Selhurst cannot pass except via Norwood Jn./Selhurst Depot and Selhurst Station.</b> |
| <b>TUESDAY and WEDNESDAY 22 and 23 AUGUST</b>                    |  |   |
| Balham and Thornton Heath  | Down and Up Local<br>(BLOCKED)   | 00 20 to 05 00 (each day). Loading material and reballasting.<br><b>Trains to travel on Through lines.</b>  |
| <b>WEDNESDAY 23 AUGUST</b>                                       |  |   |
| Clapham Jn. 'B' and Balham                                       | Down and Up Local<br>(BLOCKED)   | 00 05 to 05 00. Plasser tamping.<br><b>Trains to travel on Through lines.</b>   |
| <b>FRIDAY 25 AUGUST</b>  |  |   |
| Clapham Jn. 'B' and Balham                                       | Down and Up Local<br>(BLOCKED)   | 00 05 to 05 00. Plasser tamping.<br><b>Trains to travel on through lines.</b>   |
| Balham and Selhurst  | Down and Up Through<br>(BLOCKED)   | 00 25 to 05 00. Unloading material.<br><b>Trains to travel on Local lines.</b>  |

**SECTION B—TEMPORARY ENGINEERING WORKS—continued**

| At or between                                       | Lines affected  | Remarks   |
|---|---|---|
| <b>SOUTHERN REGION — continued</b>                  |   |   |
| <b>BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE</b> |   |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                   |   |   |
| All signal boxes                                    | All   | 00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.  |
| Coulsdon North                                      | All   | 00 05 to 06 00 (Sat), 00 05 to 17 00 (Sun), 10 00 to 16 00 (Mon to Fri). Rewiring signal box.   |
| Coulsdon North                                      | All   | 00 05 to 07 00 (Tue to Sat), 00 05 to 16 00 (Sun). Renewing cables.   |
| Coulsdon North and Merstham                         | Down and Up Redhill   | Falling chalk in Star Bridge Cutting between 18¼ and 19 m.p.  |
| Merstham  | Down and Up Redhill   | Constructing M25 Motorway Bridge. Cranes working, mechanical plant in use.  |
| Merstham  | No.5 Down Siding (BLOCKED)  | Continuously. Contractors constructing Reception Depot. Mechanical plant in use. <b>Drivers to keep a sharp lookout when working in adjacent sidings.</b>   |
| Merstham  | No.4 Down Siding  | Continuously. Shortening siding. (See Section 'D').   |
| Redhill 'A'   | All   | 00 05 to 17 00 (each Sun). 10 00 to 16 00 (each Mon to Fri). Renewing point rodding and connections.  |
| Coulsdon North and Earlswood                        | Down and Up Quarry  | Falling chalk in Star Lane Intermediate Cutting between 16¾ and 17¼ m.p.  |
| Earlswood   | All   | 00 05 to 07 00 (Tue to Sat), 00 05 to 16 00 (Sun). Renewing cables.   |
| Earlswood   | All   | 00 05 to 17 00 (Sun). 10 00 to 16 00 (Mon to Fri). Renewing point rodding and connections.  |
| <b>FRIDAY to SATURDAY 18 to 19 AUGUST</b>           |   |   |
| Earlswood and Gatwick Airport                       | Down and Up Through (BLOCKED)   | 23 50 (Fri) to 06 00 (Sat). Ballast cleaning, preparing for relaying and repairing footbridge and repairing joints. Ballast cleaner, trolleys, ladders and trestles in use. <b>Trains to travel on Local line.</b>  |
| <b>SATURDAY 19 AUGUST</b>                           |   |   |
| Balham and East Croydon or South Croydon            | Down and Up Selhurst Through (BLOCKED)  | 00 35 to 06 00. Renewing drains, Plasser tamping and lining, changing rails and welding. Trolleys in use. <b>Trains to travel on Local lines. Up trains may travel on Through line to East Croydon before crossing to Local line. Trains between Norwood Jn. and East Croydon not affected.</b>                         |
| Leigham Jn. and West Norwood Jn.                    | Down and Up Crystal Palace (BLOCKED)  | 00 15 to 05 00. Painting bridge. Ladders and trestles in use.   |
| Gloucester Road Jn. and Norwood Jn.                 | Up West Croydon Spur (BLOCKED)  | 00 15 to 05 00. Examining Fork bridge No.4. Ladders and trestles in use.  |
| Norwood Jn.   | Down Through (BLOCKED)  | 00 15 to 06 00. Changing rails. Trolleys in use. <b>Trains to travel on Local line.</b>   |
| Norwood Jn. and South Croydon/ Gloucester Road Jn.  | Down Local, Down East Croydon Down West Croydon and Down Norwood Fork Spurs (BLOCKED) | 00 20 to 05 00. Repairing Fork bridge No.1 and trolleying materials. Ladders and trestles in use. <b>Trains between Norwood Jn. and South Croydon to travel on Relief/Reversible or Through lines. Trains between Norwood Jn. and Selhurst cannot pass except via Norwood Yard/Selhurst Depot and Selhurst Station.</b> |

## SECTION B – TEMPORARY ENGINEERING WORKS – continued

| At or between   | Lines affected   | Remarks  |
|---|--|--|
| <b>SOUTHERN REGION—continued.</b>                               |  |  |
| <b>BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE – continued</b> |  |  |
| <b>SATURDAY 19 AUGUST – continued</b>                           |  |  |
| East Croydon  | Reversible and Down Siding No.1  | 00 45 to 05 45. Renewing point connections.  |
| South Croydon and Coulsdon North                                | Down and Up Local (BLOCKED)  | 00 25 to 05 00. Painting Purley station valances. Ladders and trestles in use.<br><b>Trains to travel on Through lines.</b>  |
| Coulsdon North and Earlswood                                    | Down and Up Quarry (BLOCKED)   | 00 55 to 06 20. Repairing bridge. Ladders and trestles in use.<br><b>Trains diverted via Redhill.</b>  |
| Redhill 'B'   | All  | 00 05 to 07 00. Overhauling and testing signalling equipment and locking.  |
| <b>SATURDAY to SUNDAY 19 to 20 AUGUST</b>                       |  |  |
| Earlswood and Gatwick Airport                                   | Down and Up Through (BLOCKED)  | 23 50 (Sat) to 08 00 (Sun). Changing timbers and block joints. Trolleys in use.<br><b>Trains to travel on Local lines.</b>   |
| Redhill 'B'   | All  | 23 00 (Sat) to 17 00 (Sun). Overhauling lever locks and controllers.   |
| <b>SUNDAY 20 AUGUST</b>   |  |  |
| Crystal Palace  | Down Sydenham Spur and Up Crystal Palace   | 00 05 to 07 00. Renewing point connections.  |
| East Croydon and Norwood Jn.                                    | Up Local (BLOCKED)   | 00 15 to 06 10. Plasser tamping and lining.<br><b>Trains to travel on Through line. Trains cannot pass to the Up Crystal Palace Spur and are diverted via Selhurst and Streatham.</b>  |
| Norwood Jn. and South Croydon                                   | Down Local, Down East Croydon, Down West Croydon and Down Norwood Fork Spurs (BLOCKED)   | 00 20 to 06 00. Repairing Fork bridge 1 and changing wheel timbers. Ladders, trestles and trolleys in use.<br><b>Trains between Norwood Jn. and South Croydon to travel on Relief/Reversible or through lines. Trains between Norwood Jn. and Selhurst cannot pass except via Norwood Jn./Selhurst Depot and Selhurst Station.</b> |
| East Croydon  | Up Loop (BLOCKED)  | 01 00 to 06 00. Trolleying materials and changing point motor. Trolleys in use.<br><b>Trains to travel on alternative Up lines.</b>  |
| Purley  | Down Through, Down and Up Loop and Down Sidings (BLOCKED)  | 00 30 to 06 50. Changing rails. Trolleys in use.   |
| <b>SUNDAY to MONDAY 20 to 21 AUGUST</b>                         |  |  |
| Earlswood and Gatwick Airport                                   | 23 50 (Sun) to 06 00 (Mon) Down Through (BLOCKED)<br>23 15 (Sun) to 06 00 (Mon) Up Through (BLOCKED)                             | 23 15 (Sun) to 06 00 (Mon). Plasser tamping.<br><b>Trains to travel on Local lines.</b>  |
| <b>MONDAY to FRIDAY 21 to 25 AUGUST</b>                         |  |  |
| Earlswood and Gatwick Airport                                   | 23 15 (Mon to Thu) to 06 00 (Tue to Fri) Down Through (BLOCKED)<br>23 50 (Mon to Thu) to 06 00 (Tue to Fri) Up Through (BLOCKED) | 23 15 (Mon to Thu) to 06 00 (Tue to Fri). Unloading material and long welded rails and Plasser tamping and lining. Trolleys in use.<br><b>Trains to travel on Local lines.</b>   |

## SECTION B—TEMPORARY ENGINEERING WORKS—continued

| At or between   | Lines affected  | Remarks   |
|---|---|---|
| <b>SOUTHERN REGION—continued</b>                                |   |   |
| <b>BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE — continued</b> |   |   |
| <b>TUESDAY 22 AUGUST</b>  |   |   |
| South Croydon and<br>Coulsdon North                             | 00 25 to 03 25<br>03 45 to 05 00<br>Down Local<br>(BLOCKED)<br>00 25 to 05 00<br>Up Local<br>(BLOCKED)                | 00 25 to 05 00. Painting Purley station roof<br>valances. Ladders and trestles in use.<br><b>Trains to travel over Through lines.</b>           |
| <b>WEDNESDAY to FRIDAY 23 to 25 AUGUST</b>                      |   |   |
| South Croydon and<br>Coulsdon North                             | Down and Up Local<br>(BLOCKED)  | 00 25 to 05 00 each day. Painting Purley station<br>roof valances. Ladders and trestles in use.<br><b>Trains to travel on Through lines.</b>    |
| <b>FRIDAY 25 AUGUST</b>   |   |   |
| Gipsy Hill and<br>West Norwood                                  | Up Crystal Palace<br>(BLOCKED)  | 00 05 to 05 00. Plasser tamping and lining.   |
| West Norwood and<br>Gipsy Hill                                  | Down Crystal Palace   | 00 05 to 05 00. Tamping and lining machine<br>movements.  |
| <b>BRICKLAYERS ARMS TO CRYSTAL PALACE</b>                       |   |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                               |   |   |
| All Signal boxes  | All   | 00 05 to 17 00 (Sun), 00 05 to 05 00 (weekdays);<br>10 00 to 16 00 (Mon to Fri). Maintenance of point<br>and signalling equipment.              |
| <b>SATURDAY 19 AUGUST</b>                                       |   |   |
| Sydenham and<br>Bricklayers Arms Jn.                            | Up Local<br>(BLOCKED)   | 00 05 to 05 00. Preparing for relaying. Trolleys<br>in use.<br><b>Trains to travel on Through lines.</b>  |
| <b>SUNDAY 20 AUGUST</b>   |   |   |
| Crystal Palace  | Down Sydenham Spur<br>and Up Crystal Palace   | 00 05 to 07 00. Renewing point connections.   |
| <b>TUESDAY to FRIDAY 22 to 25 AUGUST</b>                        |   |   |
| Sydenham and<br>Bricklayers Arms Jn.                            | Up Local<br>(BLOCKED)   | 00 05 to 05 00 (each day). Unloading material,<br>tamping, lining and ballasting. Trolleys in use.<br><b>Trains to travel on Through lines.</b> |
| <b>READING (SOUTHCOTE JN.) TO BASINGSTOKE.</b>                  |   |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                               |   |   |
| Bramley and<br>Basingstoke 'C'                                  | Down and Up   | 08 00 to 17 00. Erecting overbridge at 504m.p.<br>Mechanical plant in use.  |
| <b>SUNDAY 20 AUGUST</b>   |   |   |
| Southcote Jn. and<br>Basingstoke 'A'                            | 00 05 to 07 55<br>Down<br>(BLOCKED)<br>00 20 to 08 00<br>Up<br>(BLOCKED)<br>00 05 to 08 00<br>All<br>(BETWEEN TRAINS) | 00 05 to 08 00. Tamping, lining, changing rails<br>and trolleying.  |

## SECTION B – TEMPORARY ENGINEERING WORKS—continued

| At or between  | Lines affected   | Remarks   |
|--|--|---|
| <b>SOUTHERN REGION – continued</b>                   |  |   |
| <b>KEW EAST JN. TO EARLEY</b>                        |  |   |
| <b>DAILY UNTIL FURTHER NOTICE</b>                    |  |   |
| Barnes and Reading                                   | Down and Up  | Preparing for colour light signalling.  |
| All signal boxes between New Kew Jn. and Feltham Jn. | All  | 09 30 to 15 30. each Friday. Overhauling signal machines.   |
| Old Kew Jn. and Hounslow Jn.                         | All  | 00 05 to 17 00 (Sun). 09 00 to 15 30 (Weekdays SX) Overhauling Sykes locking and instruments.   |
| Staines  | All  | 00 05 to 08 00 (Each Sun). Overhauling locking.   |
| All signal boxes between Egham and Whitton Jn.       | All  | 10 00 to 15 30 (Fri). Changing and overhauling signal machines.   |
| Sunningdale  | Down   | 07 30 to 16 30. Repairs to Down platform between 26m. 67chs. and 26m. 76chs.  |
| Wokingham  | Down and Up  | 09 00 to 16 00 (except Sats) 00 05 to 16 00 (Sun). Overhauling and renewing gate connections.   |
| Winnersh and Earley                                  | Down and Up  | 07 00 to 19 00. Construction of new underbridge. near 65m.p.  |
| Wokingham and Earley                                 | All  | 00 05 to 17 00 (Sun) 09 00 to 16 00 (Weekdays SX). Changing pole route to cables.   |
| Wokingham and Earley                                 | Down and Up  | Continuous. Bridgeworks. Mechanical plant in use.   |
| Earley and Winnersh                                  | Down and Up  | Continuously. In connection with construction of Pond Head Subway at 65m. 50chs.  |
| <b>SATURDAY 19 AUGUST</b>                            |  |   |
| Ascot 'B' and Wokingham                              | Down and Up (BLOCKED)  | 00 05 to 06 10. Trolleying materials, installing block joints, changing sole plates, installing cable routes, alterations to conductor rails, etc. and unloading material Amen Corner, Waterloo and Star Lane crossing barriers manned.   |
| Wokingham and Reading                                | Down and Up  | 00 20 to 06 10. Trolleying materials.   |
| <b>SATURDAY to SUNDAY 19 to 20 AUGUST</b>            |  |   |
| Barnes and Feltham Jn.                               | 00 30 to 07 30 (Sun)<br>Down (BLOCKED)<br>23 30 (Sat) to 07 00 (Sun)<br>Up (BLOCKED) | 23 30 (Sat) to 07 30 (Sun). Repairs to bridge 24 ballasting and trolleying.   |
| <b>SUNDAY 20 AUGUST</b>                              |  |   |
| Staines and Virginia Water                           | Down and Up (BLOCKED)  | } 00 01 to 22 00. Unloading and installing long welded rails, welding, destressing, repairing drains, tamping, lining, trolleying, installing block joints and cable routes, changing sole plates and unloading material. Rusham crossing barriers manned.  |
| Staines Jn.  | All (BETWEEN TRAINS)   |   |
| Staines  | Down and Up (BLOCKED)  | 01 00 to 06 30. Examining bridge 58. Ladders in use.  |
| Ascot 'B' and Wokingham                              | Down and Up (BLOCKED)  | 00 05 to 08 05. Unloading and trolleying materials, installing block joints, changing sole plates, and installing cable routes, etc. repairing Amen Corner crossing, installing catchpoints, and welding and renewing bonds. Amen Corner, Waterloo and Star Lane crossing barriers manned. (See Section 'C'). |

**SECTION B—TEMPORARY ENGINEERING WORKS — continued**

| At or between                               | Lines affected   | Remarks  |
|---|--|--|
| <b>SOUTHERN REGION—continued</b>            |  |  |
| <b>KEW EAST JN. TO EARLEY—continued</b>     |  |  |
| <b>SUNDAY 20 AUGUST — continued</b>         |  |  |
| Wokingham<br>and Reading                    | Down and Up<br>(BLOCKED)                                     | 00 20 to 07 45. Trolleying materials, installing block joints, changing sole plates, installing cable routes, unloading material, adjusting rails and expansions and altering conductor rails. |
| <b>TUESDAY to FRIDAY 22 to 25 AUGUST</b>    |  |  |
| Wokingham                                   | Down and Up  | 00 10 to 06 00. Demolition of station buildings. Mechanical plant in use.  |
| <b>TUESDAY to WEDNESDAY 22 to 23 AUGUST</b> |  |  |
| Thorpe Lane Crossing<br>and Egham           | Down<br>(BLOCKED)  | 23 59 (Tue) to 01 55 (Wed). Unloading material. Rusham crossing barriers manned.   |
| <b>VIRGINIA WATER TO MILLBROOK</b>          |  |  |
| <b>DAILY UNTIL FURTHER NOTICE</b>           |  |  |
| Virginia Water and<br>Addlestone            | Down and Up  | Preparing for colour light signalling.   |
| Woking                                      | All  | 00 05 to 07 00 (Tuesdays). Overhauling lever contacts.   |
| Basingstoke 'A' and<br>Basingstoke 'B'      | All Platforms,<br>Up Bay and<br>No.6 Siding                  | 08 00 to 17 00. Re-surfacing station platforms. Mechanical plant in use.   |
| Micheldever                                 | Down and Up  | 07 30 to 17 00. Demolition of former Down platform. Mechanical plant working.  |
| Micheldever and<br>Winchester               | Down and Up  | 08 00 to 16 00. Cleaning and painting signal structures.   |
| Winchester                                  | Down   | 08 00 to 16 00. Erecting scaffolding and repairing and painting station valances between 66m. 10chs. and 66m. 50chs.   |
| <b>FRIDAY to SATURDAY 18 to 19 AUGUST</b>   |  |  |
| Eastleigh East and<br>Eastleigh West        | Down Slow<br>(BLOCKED)                                       | 23 05 to 23 45 (Fri), 01 15 to 06 45 (Sat). Painting valances and gutters.<br><b>Trains to travel on Fast line or via Portsmouth Loop. Ladders in use.</b>                                     |
| <b>SATURDAY to SUNDAY 19 to 20 AUGUST</b>   |  |  |
| Micheldever and<br>Worting Jn.              | Up<br>(BLOCKED)  | 23 55 (Sat) to 07 30 (Sun). Unloading material.  |
| Winchester Jn. and<br>Micheldever           | 23 55 (Sat) to 07 40 (Sun)<br>Up<br>(BLOCKED)                | 23 00 (Sat) to 17 40 (Sun). Relaying. Crane in use.  |
| Wallers Ash and<br>Weston                   | 23 00 (Sat) to 17 40 (Sun)<br>Up Passenger Loop<br>(BLOCKED) |  |

## SECTION B – TEMPORARY ENGINEERING WORKS – continued

| At or between   | Lines affected  | Remarks   |
|---|---|---|
| <b>SOUTHERN REGION—continued</b>                      |   |   |
| <b>VIRGINIA WATER TO MILLBROOK – continued</b>        |   |   |
| <b>SATURDAY to SUNDAY 19 to 20 AUGUST – continued</b> |   |   |
| Allbrook and Eastleigh West                           | 23 40 (Sat) to 14 00 (Sun)<br>Down and Up Fast<br>(BLOCKED)<br>00 20 to 09 00 (Sun)<br>Down Slow<br>(BLOCKED)               | 23 40 (Sat) to 14 00 (Sun). Removal of bridge 201, and painting and erecting scaffolding on footbridge 201B<br><b>23 40 (Sat) to 00 20 (Sun) Down trains to travel on Slow line.</b><br>00 20 to 01 20 (Sun), 03 20 (Sun) to 05 00 (Sun), and 07 10 to 09 00 (Sun) Down trains to travel via Reception Road No.1, Goods Road No.1, and Down Carriage Siding and shunt to Portsmouth Loop Platform via ZW.453/452/451 points.<br>09 00 to 14 00 (Sun) Down trains to travel via Down Slow and Portsmouth Loop. |
| Eastleigh East and Eastleigh West                     | 09 00 to 14 00 (Sun)<br>Down Slow<br>(BLOCKED)  | 23 40 (Sat) to 07 15 (Sun). Up trains will terminate in, and start back from, Salisbury Loop platform or be diverted.   |
| Eastleigh East  | 23 40 (Sat) to 07 15 (Sun)<br>Exit from Salisbury Loop<br>(BLOCKED)   | 07 15 to 14 00 (Sun) Up trains to travel via Salisbury Loop and Up Slow. Cranes in use.   |
| Eastleigh West and Allbrook                           | 23 40 (Sat) to 07 15 (Sun)<br>Up Slow<br>(BLOCKED)  |   |
| Eastleigh West and Eastleigh East                     | 07 15 to 14 00 (Sun)<br>Up Slow<br>(BLOCKED)  |   |
| Allbrook and Eastleigh West                           | 01 20 to 03 20 (Sun)<br>05 00 to 07 10 (Sun)<br>Reception Road No.1, Goods Road No.1, and Down Carriage Siding<br>(BLOCKED) |   |
| Eastleigh East and Eastleigh West                     | 00 20 to 09 00 (Sun)<br>Down Portsmouth Loop<br>(BETWEEN TRAINS)  |   |
| St. Denys and Northam Jn.                             | Down and Up Through<br>(BLOCKED)  | 22 00 (Sat) to 09 00 (Sun). Repairs to Mount Pleasant crossing.<br><b>Trains to travel on Local lines.</b> Mechanical plant in use.   |
| <b>SUNDAY 20 AUGUST</b>                               |   |   |
| Chertsey  | Down and Up<br>(BLOCKED)  | 00 15 to 06 30. Installing rail bearers.  |
| Brookwood and Woking (Country End)                    | Up Slow<br>(BLOCKED)  | } 00 05 to 07 20. Changing rails.<br><b>Trains to travel on Fast line.</b>  |
| Woking  | No.1 Reception Road<br>(BLOCKED)  |   |

**SECTION B - TEMPORARY ENGINEERING WORKS - continued**

| At or between                                | Lines affected   | Remarks  |
|--|--|--|
| <b>SOUTHERN REGION - continued</b>           |  |  |
| <b>VIRGINIA WATER TO MILLBROOK-continued</b> |  |  |
| <b>SUNDAY 20 AUGUST - continued</b>          |  |  |
| Brookwood and<br>Farnborough                 | 00 20 to 01 50,<br>02 10 to 02 45<br>Down Fast<br>(BLOCKED)<br>00 01 to 02 45<br>Up Fast<br>(BLOCKED)<br>02 45 to 04 20,<br>04 45 to 06 00<br>Down Slow<br>(BLOCKED)<br>02 45 to 05 50<br>Up Slow<br>(BLOCKED) | 00 01 to 06 00. Cleaning and painting bridge 100.<br>Trains to travel on alternative lines.  |
| Farnborough and<br>Winchfield                | Down Slow<br>(BLOCKED)   | 00 05 to 07 50. Unloading material.<br>Trains to travel on Fast line.  |
| <b>WOKING JN. TO GUILDFORD</b>               |  |  |
| <b>SATURDAY 19 AUGUST</b>                    |  |  |
| Woking Jn. and<br>Guildford Yard             | 00 45 to 04 10<br>04 35 to 05 30<br>Down<br>(BLOCKED)<br>00 45 to 05 20<br>Up<br>(BLOCKED)   | 00 45 to 05 30. Changing transformer at Woking<br>sub station. Repairing and painting Worplesdon<br>station valances. Crane, ladders and trestles in<br>use. |
| <b>SUNDAY 20 AUGUST</b>                      |  |  |
| Guildford Yard                               | Down and Up<br>Ash and Reversible<br>(BLOCKED)   | 00 50 to 07 00. Cleaning and rodding drains.<br>Trolleys in use.   |
| Guildford Yard and<br>Woking Jn.             | Up<br>(BLOCKED)<br>Down<br>(BETWEEN TRAINS)  | 00 45 to 08 00. Changing transformer at Woking<br>sub station and repairing Worplesdon station.<br>Crane in use.   |
| Guildford Yard and<br>Shalford Jn.           | 00 30 to 03 00<br>Down Main<br>(BLOCKED)<br>00 30 to 06 30<br>Up Main<br>(BLOCKED)   | 00 30 to 06 30. Unloading material.  |

## SIGNALLING AND PERMANENT WAY ALTERATIONS

*\* \* Items marked thus will not appear in future issues and a note must be taken of them by all concerned.*

## DETAILS OF WORK REFERRED TO IN SECTION B

## SUNDAY 20 AUGUST - BETWEEN WOKINGHAM AND BRACKNELL

New catch points will be provided in the Up Branch line between Waterloo and Amen level crossings. 4049 yards before reaching Bracknell Up Home Signal. The points will be secured out of use until further notice. (39)

## DETAILS OF WORK ALREADY CARRIED OUT

## MILLBROOK

A new 3 aspect colour light Up Home signal (MB2) together with a telephone in direct communication with the signal box has been provided 224 yards further from the signal box than the semaphore signals which have been removed. The red aspect is now 16 feet above rail level.

A junction indicator working in conjunction with the signal has been provided and will be illuminated for trains proceeding to the Up Local line.

A new position light Up Freightliner Terminal Home signal has been provided to the left of the new signal. A.W.S. equipment has been provided 200 yards before reaching the signal.

The distances between signals are as follows:-

|  |           |
|--|-----------|
| Signals WBX15 to MB2                                       | 889 yds.  |
| Signals MC2 to Up Local and<br>Up Through starting signals | 1280 yds. |

When signal MB2 displays a yellow aspect the line will be clear as far as the Up Local starting or Up Through starting or Advanced starting signals as the case may be.

When a green aspect is displayed the line will be clear as far as Southampton Up Local or Up Through Home signals.

The aspects displayed by Tanners Brook Intermediate Up Home signal (WBX15, incorporating Millbrook Up Distant signal) apply as hitherto.

The "Limit of Shunt" indicator for movements back along the Up line situated 983 yds. Redbridge side of the signal box has been repositioned 224 yds. further from the signal box. (38)

\*  
\* \* EGHAM

The trailing crossover between Down and Up lines, Virginia Water side of signal box, which was temporarily removed, has been replaced, but secured out of use. The crossover will be available for emergency use. (35/36)

## CRYSTAL PALACE

Signal CA238 at the Norwood Junction end of the down Crystal Palace platform line, together with the associated telephone, has been repositioned 12 yards nearer Norwood Junction. The red aspect of this signal remains 12 feet above rail level.

The distance between signals JC150 and CA238 and signals CA238 and CA240 is now 416 yards and 657 yards respectively.

GENERAL INSTRUCTIONS AND NOTICES

\* \* Items marked thus will not appear in future issues and a note must be taken of them by all concerned:  
★ Denotes new or amended item.

MERSTHAM

No. 4 Down Siding has been shortened by approximately 500 feet and the buffer stops replaced accordingly.

BETWEEN CLAPHAM JN. 'A' AND CLAPHAM JN. 'C'

No.47 siding has been temporarily shortened by 60 ft. (UFN)

INSTRUCTIONS AFFECTING EASTERN REGION STAFF WHEN WORKING OVER OTHER REGION LINES IN THE LONDON AREA

PART 2 – SOUTHERN REGION

TABLE A

| Description of Block Signalling on Main Lines Absolute Block unless otherwise shown. | Stations and Signal Boxes | Distance between signal boxes |     | Additional running lines |      | Loops and Refuge Sidings |                           | Permanent speed restrictions m.p.h. |     | Catch points, spring or unworked trailing points |   |
|--|---------------------------|-------------------------------|-----|--------------------------|------|--------------------------|---------------------------|-------------------------------------|-----|--|---|
|  |                           | M                             | Yds | Up                       | Down | Description              | Stand- age Wag- ons L.&V. | D o w n                             | U p | Position   | Gradient (Rising unless otherwise shown) 1 in |

Page 59 LATCHMERE JUNCTION TO HITHER GREEN VIA NUNHEAD

Factory Junction (E.B.)  
Delete permanent speed restrictions and Substitute:—

- 45 — Main line—Factory Junction to Shepherds Lane.
- 45 Fast and Slow lines—Shepherds Lane to Factory Junction.
- 15 Through junction to Slow line.

A copy of this notice must be supplied to all Drivers, Guards, Signalmen and others concerned.

YORK  
15 AUGUST 1972

MO/45/S

F.J. BURGE  
CHIEF OPERATING MANAGER

Receipt of this notice need not be acknowledged. If the 'S' Notice is not received by the normal time, advise your Superior Officer by wire as follows:—

NILE SIG. NOTICE S NO.—







# **AIR BRAKE CONTINUITY TEST**

**The Air Brake Continuity Test is VITAL—**

**your life may depend on it.**