



S

EASTERN REGION

**No.
34/35**

**TEMPORARY SPEED RESTRICTIONS
PERMANENT WAY OPERATIONS
SIGNAL ALTERATIONS
APPENDIX INSTRUCTIONS, ETC.**

**AFFECTING EASTERN REGION TRAINMEN
WORKING OVER LONDON TRANSPORT
AND SOUTHERN REGION**

★ THIS BOOKLET CONTAINS NOTICES FOR TWO WEEKS

**SATURDAY 25 AUGUST
TO
FRIDAY 7 SEPTEMBER 1973
INCLUSIVE**

Trainmen must pay particular attention to works contained in this notice and keep a good look-out for hand signals, which will be exhibited at the various localities in accordance with the Rules and Regulations. Work at places other than those mentioned may be in progress of which it may not have been possible to give previous notice, and drivers must be on the look-out and be prepared to stop or run at reduced speed when and where hand signals may be exhibited.

SECTION A

TEMPORARY SPEED RESTRICTIONS

Location of Work at or between	Lines affected	Mileage at or between	Speed Restriction	Remarks
		M. Chs. M. Chs.	m.p.h.	

LONDON TRANSPORT

Temporary speed restrictions may be eased or withdrawn earlier than shown. At the start of the speed restriction, a sign will display figures indicating the maximum permissible speed in miles per hour. A second sign will display the letter "T" to indicate that normal speed may be resumed from that point.

Warning boards are not provided.

Certain signs will not be illuminated when the traction current is switched off.

SOUTHERN REGION

Warning boards and indicators provided unless otherwise shown.

In the case of items marked * the warning board(s) and indicators will be moved as the work progresses

In the case of items marked † the warning board (s) will be lit by propane gas.

Where two speeds are shown for a restriction e.g. 20 the Rule Book Section T, clause 21.2 applies.

40

LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD

Peckham Rye and Nunhead	Down	05 15	05 38	20	Track renewals.
----------------------------	------	-------	-------	----	-----------------

CLAPHAM JN. 'C' TO LATCHMERE JN.

*Clapham Jn. 'C' and West London Jn.	Up Windsor Local	3 70	3 65	30	Permanent restriction. Cut out indicators erected.
-----------------------------------------	---------------------	------	------	----	----------------------------------------------------------

BRIXTON TO WEST NORWOOD JUNCTION

Tulse Hill	Down and Up Main	6 13	6 18	20	Point and crossing renewal. The warning boards on the Down Herne Hill, Up Main and Up Leigham Spur lines do not apply to trains travelling via Tulse Hill Loop lines. Commencing 04 00 Monday 3 September.
------------	---------------------	------	------	----	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

SECTION A – TEMPORARY SPEED RESTRICTIONS – continued

Location of Work at or between	Lines affected	Mileage at or between		Speed Restriction	Remarks
		M. Chs.	M. Chs.	m.p.h.	
SOUTHERN REGION – continued					
LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON					
Streatham Common	Up Local	6 58	6 53	20	Track renewals.
Norbury and Selhurst	Down Through	8 25	8 46	20	Track renewals. Commencing 10 00 Monday 3 September.
Selhurst and Norbury	Up Through	8 46	8 25	30	Track renewals. Commencing 10 00 Monday 3 September.
Gloucester Road Jn./ Selhurst and Norwood Fork Jn.	Down Norwood Fork Spur and Up West Croydon Fork Spur	9 33	9 27	15	Track renewal. The Warning board on the Down Local line at Selhurst applies only to trains travelling in the Norwood Jn. direction. The Warning boards on the Up West Croydon and Up Local lines apply only to trains travelling on the Up West Croydon Spur line. Commencing 10 00 Friday 31 August.
Gloucester Road Jn./ Norwood Fork Jn. and Windmill Bridge Jn.	Down and Up Local and Down and Up East Croydon Local Spur	9 50	9 59	20	Track renewals. The warning boards situated on the Down Selhurst and Down West Croydon Spurs apply only to trains travelling to the Down Local line. The warning board situated on the Up Local line at East Croydon does not apply to trains travelling to the Up Through line at Windmill Bridge Jn.
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE					
Streatham Hill and West Norwood	Down and Up Crystal Palace	6 30	6 33	15	Points renewal.
West Norwood and Gipsy Hill	Down Crystal Palace	7 15	7 30	20	Earth slip.
Gipsy Hill and West Norwood	Up Crystal Palace	7 30	7 15	20	Earth slip.
Gipsy Hill and West Norwood	Up Crystal Palace	7 44	7 30	35	Pending permanent restriction.

SECTION A – TEMPORARY SPEED RESTRICTIONS – continued

Location of Work at or between	Lines affected	Mileage at or between		Speed Restriction	Remarks		
		M.	Chs.	M.	Chs.	m.p.h.	
SOUTHERN REGION – continued							
BRICKLAYERS ARMS TO CRYSTAL PALACE							
Penge West and Forest Hill	Up Local Up Through and Up Sydenham Spur	6	54	6	48	20	Track renewals.
KEW EAST JN. TO EARLEY							
Wood Lane Crossing	Down	11	70	11	74	30	Condition of track.
Bracknell and Wokingham	Down	32	20	32	70	30	Track renewals.
VIRGINIA WATER TO MILLBROOK							
Virginia Water and Chertsey	Down	22	48	22	28	20	Track renewals.
Chertsey	Up	22	28	22	33	20	Track renewals.
Weybridge and Woking	Down Slow	19	20	19	55	20	Track renewals and ballasting.
Woking and Weybridge	Up Fast	20	30	20	20	40	Ballasting and track renewals.
Weybridge and Woking	Down Fast	21	50	21	74	15	Track renewals and ballasting.
Woking and Brookwood	Down Slow	25	00	26	30	20	Track renewals and ballasting. Commencing 10 00 Thursday 30 August.
Woking and Brookwood	Down Fast	26	00	26	35	40	Track renewals. Commencing 10 00 Sunday until 18 00 Sunday 2 September.
WOKING JUNCTION TO GUILDFORD AND NORTH CAMP							
Guildford Yard and Wanborough	Down Ash	30	37	31	08	20	Track renewals.

Warning boards located at London End of Guildford platforms 4, 5, 6, 7 and 8.

TEMPORARY ENGINEERING WORKS**(For details of Signalling or Permanent Way Alterations see Section C)**

Where any work involves fixing, removing or repairing of signals, or the protection of the running line during renewals, repairs and obstructions. Handsignalmen will be provided by the Engineer to act in accordance with the Rules and Regulations.

Material may be lying about and disconnections may be made as required.

Unless otherwise shown, work will be carried out as traffic permits.

Although the S notice commences on Saturday of each week, items may be included which are shown to commence on the previous night, and were not available for inclusion in the previous notice.

All concerned must therefore not assume that items shown to commence before the operative date of each notice will have been published in the previous one, and on Friday nights must refer to both the current and following notices.

At or between	Lines affected	Remarks
LONDON TRANSPORT		
MOORGATE TO KINGS CROSS (CITY WIDENED LINES) (LONDON TRANSPORT/BRITISH RAILWAYS BOUNDARY)		
DAILY UNTIL FURTHER NOTICE		
Farringdon	All	Redecorating station.
West of Farringdon	All	Erecting hoarding and boring rigs.
SATURDAY 25 AUGUST		
Farringdon	All	08 00 to 18 00. Strengthening bridge girders.
Farringdon and Barbican	All	00 01 to 07 00. Repairing manholes.
SUNDAY 26 AUGUST		
Farringdon and Barbican	All	00 01 to 07 00. Repairing manholes.
Kings Cross and Moorgate	All (BLOCKED)	09 00 to 17 00. Track maintenance.
SUNDAY to MONDAY 26 to 27 AUGUST		
Barbican	Down	08 30 (Sun) to 07 00 (Mon). Erecting scaffolding.
MONDAY 27 AUGUST to SATURDAY 1 SEPTEMBER		
Farringdon	All	08 00 to 18 00 each day. Strengthening bridge girders.
TUESDAY to SUNDAY 28 AUGUST to 2 SEPTEMBER		
Farringdon and Barbican	All	00 01 to 07 00 each day. Repairing manholes.
WEDNESDAY to SUNDAY 29 AUGUST to 2 SEPTEMBER		
Farringdon	All	00 01 to 07 00. Changing signal equipment.
Moorgate	All	00 01 to 07 00. Maintenance.
SUNDAY 2 SEPTEMBER		
Kings Cross and Moorgate	All (BLOCKED)	09 00 to 17 00. Track maintenance.
SUNDAY to MONDAY 2 to 3 SEPTEMBER		
Barbican	Down	08 30 (Sun) to 07 00 (Mon). Erecting scaffolding.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
LONDON TRANSPORT – continued		
MOORGATE TO KINGS CROSS (CITY WIDENED LINES) (LONDON TRANSPORT/BRITISH RAILWAYS BOUNDARY) – continued		
MONDAY to FRIDAY 3 to 7 SEPTEMBER		
Farringdon	All	08 00 to 18 00. Strengthening girders.
TUESDAY to SATURDAY 4 to 7 SEPTEMBER		
Farringdon and Barbican	All	00 01 to 07 00. Repairs to manholes.
Moorgate	All	00 01 to 07 00. Maintenance.

SOUTHERN REGION**LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD****DAILY UNTIL FURTHER NOTICE**

All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
Brixton and Cambria Jn.	Down and Up Catford Loop	Continuous. Demolition of East Brixton station.
New Cross and St. Johns	All Lines	Continuously. Construction of retaining walls and platform demolition between 5¼ and 5¾ m.p. Men working and materials lying around.
Hither Green	Nos. 1 to 9 Roads Cripple Road Feed Road	Continuous. Alterations to sidings. Crane in use.

SATURDAY 25 AUGUST

Victoria Eastern and Factory Jn.	Down and Up Fast (BLOCKED)	00 35 to 05 00. Renewing decking on bridge No.10 and changing sleepers and trolleying. Up trains to travel on Up Slow line. Down trains via Stewarts Lane.
Brixton and Herne Hill	Down and Up Main (BLOCKED)	00 50 to 04 30. Trolleying bridge timbers.

SUNDAY 26 AUGUST

Factory Jn. and Canterbury Rd. Jn.	All lines (BLOCKED)	00 50 to 05 50. Unloading ballast.
Brixton and Herne Hill	Down and Up Main (BLOCKED)	00 50 to 05 50. Trolleying and changing bridge timbers.
Canterbury Road Jn. and Nunhead	00 05 to 07 00 Up (BLOCKED) 00 50 to 06 35 Down (BLOCKED)	00 05 to 07 00. Loading rails. Crane in use.
Hither Green and Grove Park	Down and Up Fast, Up Reception Road (BLOCKED)	08 00 to 20 00. Removing catch points and welding and destressing. Crane in use. Trains to travel on Slow lines.

TUESDAY to FRIDAY 28 to 31 AUGUST

St. Johns and Parks Bridge Jn.	Down Through (BLOCKED)	22 05 (Tue to Thu) to 05 45 (Wed to Fri). Demolishing platform. Down trains to travel on Down Local line.
--------------------------------	---------------------------	---------------------------------------------------------------------------------------------------------------------

FRIDAY to SATURDAY 31 AUGUST to 1 SEPTEMBER

St. Johns and Parks Bridge Jn.	Down Through (BLOCKED)	22 05 (Fri) to 05 45 (Sat). Demolishing platform. Down trains to travel via Down Local line.
--------------------------------	---------------------------	--------------------------------------------------------------------------------------------------------

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
LATCHMERE JN. TO HITHER GREEN VIA NUNHEAD – continued		
SATURDAY to MONDAY 1 to 3 SEPTEMBER		
Hither Green and Grove Park	Down and Up Fast (BLOCKED) Arrival, departure Road and Continental Sidings	22 15 (Sat) to 04 00 (Mon). S and C renewals and deep digging. Crane in use. Trains to travel on Slow lines.
SUNDAY 2 SEPTEMBER		
Longhedge Jn. and Latchmere Jn.	Down and Up Kensington (BLOCKED)	08 00 to 17 00. Examination of bridge 337. Trolleys in use.
Factory Jn.	All	00 05 to 17 00. In preparation for clamp locks.
Canterbury Road Jn. and Nunhead	00 40 to 06 40 Down (BLOCKED) 00 05 to 06 40 Up (BLOCKED)	00 05 to 06 40. Track renewals. Tracklayer in use.
Lewisham and Ladywell	Down and Up (BLOCKED)	00 10 to 06 20. Unloading rails. Crane in use.
Nunhead and Lewisham	Down and Up Branch (BLOCKED)	08 00 to 17 30. Trolleying S & T materials.
MONDAY to FRIDAY 3 to 7 SEPTEMBER		
St. Johns and Parks Bridge Jn.	Down Through (BLOCKED)	22 05 (Mon to Thu) to 05 45 (Tue to Fri). Demolition of platform. Down trains to travel on Down Local line.
CLAPHAM JN. 'C' TO LATCHMERE JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment.
Clapham Jn. 'A' and Clapham Jn. 'C'	47 and 48 Sidings	Continuous. Altering walking routes and demolition.
Clapham Jn. 'A'	All	00 05 to 05 20 (Mon to Sat). 00 05 to 07 20 (Sun). Maintenance of point and signalling equipment.
Clapham Jn. 'C'	All	00 05 to 07 20 (Sun). 00 05 to 05 20 (weekdays). Overhauling lever springs and contacts.
CLAPHAM JN. 'A' TO LONGHEDGE JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 15 15 (Mon to Fri). Maintenance of point and signalling equipment.
SUNDAY 2 SEPTEMBER		
Clapham Jn. 'A'	Up Ludgate	03 30 to 07 20. Renewing point connections.
BRIXTON TO WEST NORWOOD JN.		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.

SECTION B — TEMPORARY ENGINEERING WORKS — continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
BRIXTON TO WEST NORWOOD JN. – continued		
SUNDAY 26 AUGUST		
Tulse Hill and West Norwood Jn./ Leigham Jn.	00 05 to 09 00 Down and Up Main and Down and Up Loop, Down and Up Leigham Spur (BLOCKED)	00 05 to 09 00. Relaying, unloading materials. Crane in use. For alterations to trains see STN.
Streatham Hill and West Norwood Jn.	00 05 to 06 30 Down and Up Crystal Palace (BLOCKED)	
SATURDAY 1 SEPTEMBER		
Tulse Hill and West Norwood Jn.	Down and Up Main and Down and Up West Norwood Spurs (BLOCKED)	01 10 to 05 10. Changing rails and preparing for P. and C. renewal. Crane in use.
SUNDAY to MONDAY 2 to 3 SEPTEMBER		
Tulse Hill	Down and Up Main and Down and Up Loop (BLOCKED)	00 05 (Sun) to 04 00 (Mon). Point and crossing renewals. Crane and trolleys in use. From 00 05 (Sun) until 06 30 (Sun). Trains cannot pass. From 06 30 (Sun). Trains between Herne Hill and Streatham via Tulse Hill loops not affected. For complete revision of services, See Special Traffic Notice.
LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
Clapham Jn.	No.16 and 17 Platforms	08 00 to 17 00. Altering coping stones.
Clapham Jn. 'B'	All	00 05 to 05 00 (Tue to Fri). 00 05 to 07 00 (Sun). Overhauling power frame locks and contacts.
Streatham Jn.	Down and Up Main	00 05 to 17 00 (each Sun). 00 05 to 05 00 (Tue to Sat). 10 00 to 16 00 (Mon to Sat). In connection with London Bridge resignalling. Testing points, signal cables and relays, renewing track circuits, impedence bonds, train describers, signal cables and remote control equipment.
SATURDAY 25 AUGUST		
Clapham Jn. 'B' and Balham	Down and Up Through (BLOCKED)	00 15 to 05 00. Plasser tamping. Trains to travel on Local lines.
Balham and Thornton Heath	Down and Up Local and Down and Up Local Spur (BLOCKED)	00 30 to 04 45. Changing rails. Crane and trolley in use. Trains to travel on Through lines. Trains between Balham and Mitcham Jn./Haydons Road direction to travel on Through and Through Spur lines.
SATURDAY to SUNDAY 25 to 26 AUGUST		
Victoria Central and Balham	Down and Up Through (BLOCKED)	22 00 to 09 00. Transposing CWR. Trolleys in use. Trains to travel on Local lines.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
LATCHMERE JN. TO GLOUCESTER ROAD JN. VIA STREATHAM COMMON – continued		
SUNDAY 26 AUGUST		
Balham and Selhurst	Down and Up Through and Down and Up Through Spur (BLOCKED)	00 15 to 07 00. Extending cable bridge. Ladders and trestles erected. Trains to travel on Local lines. Trains between Balham and Mitcham Jn./Haydons Road direction, to travel on Local and Local Spur lines.
THURSDAY 30 AUGUST		
Balham and Thornton Heath	Down and Up Local and Down and Up Local Spurs (BLOCKED)	00 35 to 04 15. Changing rails. Crane in use. Trains to travel on Through lines. Trains between Balham and Mitcham Jn./ Haydons Road direction to travel on Through and Through Spur lines.
Balham and Streatham Common	Down Through	00 35 to 04 15. Changing rails on Local lines. Crane in use.
SATURDAY 1 SEPTEMBER		
Balham and South Croydon	Down and Up Through (BLOCKED)	00 05 to 05 00. Rerailing and trolleying materials. Trains to travel on Local lines.
Selhurst	Access Road	00 05 to 06 00. Renewing connections.
Gloucester Road Jn. and Norwood Fork Jn.	Down Norwood Fork Spur (Selhurst to Norwood) (BETWEEN TRAINS)	00 30 to 05 00. Preparing for renewals.
SUNDAY 2 SEPTEMBER		
Balham and South Croydon	Down and Up Through (BLOCKED)	00 30 to 06 30. Renewing wheel timbers on bridge at 9m. 64chs. Trolleys in use. Trains to travel on Local lines. Trains between Selhurst and West Croydon via Emergency Spurs not affected.
Gloucester Road Jn.	All	00 05 to 08 00. Changing signal box indication diagram.
Selhurst/Gloucester Road Jn. and Norwood Jn.	Up West Croydon, Up East Croydon Local and Norwood Fork (Selhurst to Norwood) Spurs (BLOCKED)	00 15 to 16 00. Excavations and renewals. Excavator and crane in use. For alteration to trains see S.T.N.
TUESDAY 4 SEPTEMBER		
Balham and South Croydon	Down and Up Through (BLOCKED)	00 15 to 05 00. Unloading materials.
TUESDAY to FRIDAY 4 to 7 SEPTEMBER		
Balham and Selhurst	Down and Up Through (BLOCKED)	00 15 to 06 00 each day. Plasser tamping and lining. Ballast cleaning (Tues and Wed). Machine in use. Trains to travel on Local lines. Trains between Balham and Streatham North Jn. on Through lines not affected.
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE		
DAILY UNTIL FURTHER NOTICE		
All signal boxes	All	00 05 to 17 00 (Sun). 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE – continued		
DAILY UNTIL FURTHER NOTICE – continued		
Bromley Jn. and Norwood Jn.	Down Crystal Palace Spur	Continuously. Vehicles will be using the New Road Crossing adjacent to the former M.P.D. Drivers to keep a sharp lookout.
Coulsdon North	All	00 05 to 06 00 (Sat), 00 05 to 17 00 (Sun), 10 00 to 16 00 (Mon to Fri). Rewiring signal box.
Coulsdon North	Down and Up Local, Bay platforms, All Sidings	Continuously. Installing new lighting.
Coulsdon North and Merstham	Down and Up Redhill	Falling chalk in Star Bridge Cutting between 18¼ and 19m.p.
Coulsdon North and Earlswood	Down and Up Quarry	Falling chalk in Star Lane Intermediate Cutting between 16¼ and 17¼ m.p.
Merstham	Down and Up Redhill	Constructing M25 Motorway Bridge. Cranes working, mechanical plant in use.
Redhill	South Yard Sidings	Continuously. Installing lamp standards and lighting. Ladders in use.
Redhill 'A'	All	00 05 to 17 00 (each Sun). 10 00 to 16 00 (each Mon to Fri). Renewing point rodding and connections.
Redhill 'B'	Weighbridge Siding (BLOCKED)	Continuously. In connection with removal of Weighbridge Siding.
Earlswood	All	00 05 to 07 00 (Tue to Sat), 00 05 to 16 00 (Sun). Renewing cables.
Earlswood	Down and Up Local, Down and Up Through	07 00 to 18 00. Station reconstruction.
Earlswood	Down and Up Local and Up Siding South	Continuously. Track renewals, removing crossover and installing plain line.
Horley	All	Continuously. Renovating station. Ladders in use.
FRIDAY to SATURDAY 24 to 25 AUGUST		
Gatwick Airport	Up Local (BLOCKED)	23 30 (Fri) to 05 30 (Sat). Erecting footbridge. Ladders and trestles erected. Trains to travel on Reversible line.
Earlswood and Three Bridges	23 15 (Fri) to 06 00 (Sat) Up Through (BLOCKED) 00 50 to 06 00 (Sat) Down Through (BLOCKED)	23 15 (Fri) to 06 00 (Sat). Plasser tamping and lining. Trains to travel on Local lines. Movements via Gatwick Airport long crossover not affected.
SATURDAY 25 AUGUST		
Streatham Hill	Down Sidings (BLOCKED)	01 40 to 04 30. Changing crossing timbers. Trolleys in use.
Streatham Hill and West Norwood/Tulse Hill	Down and Up Crystal Palace and Down and Up Leigham Spur (BLOCKED)	00 15 to 05 00. Changing sleepers and preparing for P & C renewal. Trolleys in use. Trains diverted via Selhurst.
Gipsy Hill and Crystal Palace	Down and Up Crystal Palace (BLOCKED)	00 15 to 05 00. Repairing Crystal Palace Tunnel Trolleys in use. Trains diverted via Selhurst.
Norwood Jn.	Down and Up Through (BETWEEN TRAINS)	00 05 to 05 00. Changing sleepers.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE – continued		
SATURDAY 25 AUGUST—continued		
Selhurst and South Croydon	Down and Up Local (BLOCKED)	00 30 to 05 00. Loading and unloading materials. Trolleys in use. Down trains to travel on Through line. Up trains to travel on Through to East Croydon then via Up Loop to regain Local line.
Coulsdon North and Merstham	01 40 to 03 35 Down Redhill (BLOCKED) 02 05 to 04 15 Up Redhill (BLOCKED)	01 40 to 04 15. Plasser tamping on Down Redhill line.
SUNDAY 26 AUGUST		
Gipsy Hill and Crystal Palace	Down and Up Crystal Palace (BLOCKED)	00 15 to 06 00. Repairing Crystal Palace Tunnel. Trolleys in use. Trains diverted via Selhurst.
TUESDAY to FRIDAY 28 to 31 AUGUST		
Gatwick Airport	Up Local (BLOCKED)	23 30 (Tue to Thu) to 05 30 (Wed to Fri). Erecting new footbridge. Ladders and trestles erected. Trains to travel via Reversible line.
WEDNESDAY to FRIDAY 29 to 31 AUGUST		
Gipsy Hill and Bromley Jn.	Down and Up Crystal Palace (BLOCKED)	00 15 to 05 00 each day. Repairing Crystal Palace Tunnel and rerailing and loading service rails. Crane and material train working. Trolleys in use. Trains diverted via Selhurst.
Earlswood and Three Bridges	Down and Up Through (BLOCKED)	01 05 to 06 00 each day. Plasser tamping and lining. Trains to travel on Local lines.
WEDNESDAY 29 and FRIDAY 31 AUGUST		
Gatwick Airport	Down Loop (BETWEEN TRAINS)	09 00 to 16 00. Erecting new footbridge. Ladders and trestles erected. Trains to travel on Through line.
FRIDAY 31 AUGUST		
Coulsdon North and Earlswood	Down and Up Local and Down and Up Quarry (BLOCKED)	00 55 to 06 20. Unloading materials and plasser tamping. Trains diverted via Redhill. Up trains to travel on Through line between Coulsdon North and South Croydon.
FRIDAY to SATURDAY 31 AUGUST to 1 SEPTEMBER		
Gatwick Airport	Up Local (BLOCKED)	23 30 (Fri) to 05 30 (Sat). Erecting footbridge. Ladders and trestles erected. Trains to travel on Reversible line.
SATURDAY 1 SEPTEMBER		
Gipsy Hill and Crystal Palace	Down and Up Crystal Palace (BLOCKED)	00 15 to 05 00. Repairing Crystal Palace Tunnel. Trolleys in use. Trains diverted via Selhurst.
Windmill Bridge Jn. and South Croydon	Down Through (BLOCKED)	00 30 to 05 00. Changing rails. Trolleys in use. Trains to travel on Reversible line.
Merstham and Redhill 'A'	Down and Up	00 05 to 06 30. Overhauling and testing instruments.
Earlswood and Three Bridges	Down and Up Through (BLOCKED)	01 00 to 06 00. Plasser tamping and lining, packing and ballasting track. Trolleys in use. Trains to travel on Local lines. Movements via Gatwick Airport long crossover, not affected.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
BALHAM TO GATWICK AIRPORT VIA CRYSTAL PALACE – continued		
SATURDAY to SUNDAY 1 to 2 SEPTEMBER		
Earlswood and Three Bridges	Down and Up Through (BLOCKED)	23 50 (Sat) to 07 00 (Sun). Plasser tamping and lining. Trains to travel on Local lines. Movements via Gatwick Airport long crossover, not affected.
SUNDAY 2 SEPTEMBER		
Gipsy Hill and Crystal Palace	Down and Up Crystal Palace (BLOCKED)	00 15 to 06 00. Repairing Crystal Palace Tunnel Trolleys in use. Trains diverted via Selhurst.
Norwood Jn.	Up Local and Gullet	00 05 to 07 00. Renewing connections.
East Croydon	All	00 05 to 08 00. Changing signal box diagram.
East Croydon	Up Local and Up Loop	00 05 to 08 00. Renewing connections.
Merstham and Redhill 'A'	Down and Up Redhill (BLOCKED)	00 30 to 05 00. Plasser tamping.
MONDAY 3, WEDNESDAY 5 and FRIDAY 7 SEPTEMBER		
Gatwick Airport	Down Loop (BETWEEN TRAINS)	09 00 to 16 00. Erecting new footbridge. Ladders and trestles erected. Trains to travel on Through line.
MONDAY to FRIDAY 3 to 7 SEPTEMBER		
Gatwick Airport	Up Local (BLOCKED)	23 30 (Mon to Thu) to 05 30 (Tue to Fri). Erecting new footbridge. Ladders and trestles erected. Trains to travel via Reversible line.
TUESDAY and WEDNESDAY 4 and 5 SEPTEMBER		
Gipsy Hill and Crystal Palace	Down and Up Crystal Palace (BLOCKED)	00 15 to 05 00. Repairing Crystal Palace Tunnel. Trolleys in use. Trains diverted via Selhurst.
FRIDAY 7 SEPTEMBER		
Coulsdon North and Merstham	01 30 to 03 35 Down Redhill (BLOCKED) 02 15 to 04 40 Up Redhill (BLOCKED)	01 30 to 04 40. Plasser tamping.
SOUTH CROYDON TO SELSDON (VIA SANDERSTEAD)		
SATURDAY 25 AUGUST		
South Croydon and Oxted	Down and Up (BLOCKED)	00 45 to 05 00. Trolleying materials.
SUNDAY 26 AUGUST		
South Croydon and Oxted	Down and Up (BLOCKED)	00 05 to 08 00. Unloading materials.
SATURDAY 1 SEPTEMBER		
South Croydon and Oxted	Down and Up (BLOCKED)	00 05 to 05 00. Changing rails and trolleying materials.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
BRICKLAYERS ARMS TO CRYSTAL PALACE		
DAILY UNTIL FURTHER NOTICE		
All Signal boxes	All	00 05 to 17 00 (Sun), 00 05 to 05 00 (weekdays). 10 00 to 16 00 (Mon to Fri). Maintenance of point and signalling equipment.
New Cross Gate	No.3 Millers Siding	Continuously. This siding has been shortened to 60 feet. Temporary buffer stops have been provided.
Forest Hill	Down and Up Local	Continuously. Raising platform levels. Contractors working. 4 car stopping mark will be repositioned as the work progresses.
FRIDAY 31 AUGUST		
Bricklayers Arms Jn. and Norwood Jn.	Down Local (BLOCKED) Down Through (BETWEEN TRAINS)	00 15 to 04 45. Unloading materials. Crane and material train working. Trains to travel on Through line. Trains to Down Sydenham Spur not affected.
SATURDAY 1 SEPTEMBER		
Bricklayers Arms Jn.	Down Local to Down Through	00 05 to 06 00. Renewing connections, rodding and adjusting locks
TUESDAY 4 SEPTEMBER		
Sydenham and Bricklayers Arms Jn.	Up Local (BLOCKED)	00 15 to 05 00. Unloading materials. Trains to travel on Through line.
THURSDAY and FRIDAY 6 and 7 SEPTEMBER		
Norwood Jn. and Bricklayers Arms Jn.	Up Local and Up Through (BLOCKED)	00 15 to 05 00 each day. Loading rails. Track Relayer and material train working. Trains to travel on Through line.
KEW EAST JN. TO EARLEY		
DAILY UNTIL FURTHER NOTICE		
Barnes and Reading	Down and Up	Preparing for colour light signalling.
All signal boxes between Egham and Whitton Jn.	All	10 00 to 15 30(Fri). Changing and overhauling signal machines.
Sunningdale	Down	07 30 to 16 30. Repairs to Down platform between 26m. 67chs. and 26m. 76chs.
Wokingham	All	Continuous. Alterations to mechanical locking which will be disarranged.
SATURDAY 25 AUGUST		
Virginia Water and Ascot 'B'	Down and Up (BLOCKED)	} 00 20 to 06 00. Trolleying materials, installing block joints, changing sole plates, and installing cable routes.
Ascot 'B'	All (BLOCKED)	
Ascot 'B' and Wokingham	Down and Up (BLOCKED)	00 20 to 06 00. Trolleying materials, installing block joints, changing sole plates, installing cable routes.
SATURDAY to SUNDAY 25 to 26 AUGUST		
New Kew Jn. and Whitton Jn.	00 30 to 07 30 (Sun) Down Hounslow and Up Loop (BLOCKED) 23 20 (Sat) to 07 00 (Sun) Down Loop and Up Hounslow (BLOCKED)	23 20 (Sat) to 07 30 (Sun). Unloading and trolley- ing materials, installing block joints, changing sole plates, and installing cable routes.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
KEW EAST JN. TO EARLEY – continued		
SUNDAY 26 AUGUST		
Whitton Jn./ Hounslow Jn. and Staines	00 45 to 07 00 Down Windsor, Down Hounslow and Down (BLOCKED) 01 05 to 06 45 Up, Up Windsor and Up Hounslow (BLOCKED)	00 45 to 07 00. Trolleying materials, installing block joints, changing sole plates and installing cable routes.
Staines and Virginia Water	00 05 to 07 00 Down (BLOCKED) 00 05 to 06 35 Up (BLOCKED)	00 05 to 07 00. Unloading and trolleying materials, installing block joints, changing sole plates, installing cable routes.
Virginia Water and Ascot 'B'	Down and Up (BLOCKED)	} 00 20 to 07 50. Trolleying materials, installing block joints, changing sole plates and installing cable routes.
Ascot 'B'	All (BLOCKED)	
Wokingham and Earley	Down and Up (BLOCKED)	00 10 to 07 45. Relaying drains. Trolleys in use.
SATURDAY 1 SEPTEMBER		
Virginia Water and Ascot 'B'	Down and Up (BLOCKED)	} 00 20 to 06 00. Renewing bonds, unloading and trolleying materials, installing block joints, changing sole plates and installing cable routes.
Ascot 'B'	All (BLOCKED)	
Ascot 'B' and Wokingham	Down and Up (BLOCKED)	00 20 to 06 00. Unloading and trolleying materials, installing block joints, changing sole plates and installing cable routes.
SATURDAY to SUNDAY 1 to 2 SEPTEMBER		
Barnes and New Kew Jn.	00 30 to 07 25 (Sun) Down (BLOCKED) 23 20 (Sat) to 06 55 (Sun) Up (BLOCKED)	23 20 (Sat) to 07 25 (Sun). Unloading materials and installing barriers at Grove Park level crossing.
SUNDAY 2 SEPTEMBER		
Hounslow and Whitton Jn./ Feltham Jn.	Down and Up Hounslow and Down and Up Loop (BLOCKED)	00 30 to 06 50. Unloading and loading materials. Crane in use.
Whitton Jn./ Hounslow Jn. and Thorpe Lane Crossing	00 45 to 06 50 Down Windsor, Down Hounslow and Down (BLOCKED) 01 05 to 06 40 Up, Up Windsor and Up Hounslow (BLOCKED)	00 45 to 06 50. Erecting signal gantry, unloading and trolleying materials, installing block joints, changing sole plates, and installing cable routes.
Thorpe Lane Crossing and Egham	Down and Up (BLOCKED)	00 15 to 06 30. Repairs to Pooley Green level crossing.

SECTION B—TEMPORARY ENGINEERING WORKS—continued

At or between	Lines affected	Remarks
SOUTHERN REGION — continued		
KEW EAST JN. TO EARLEY — continued		
SUNDAY 2 SEPTEMBER — continued		
Virginia Water and Ascot 'B'	Down and Up (BLOCKED)	} 00 20 to 07 50. Unloading and trolleying materials, installing block joints, changing sole plates, and installing cable routes.
Ascot 'B'	All (BLOCKED)	
Wokingham and Earley	Down and Up (BLOCKED)	00 10 to 08 00. Constructing and erecting water mains, trolleying material and renewing drains.
Earley and Reading (Platform 4A)	Down and Up (BLOCKED)	00 20 to 07 45. Retimbering P. & C., trolleying and installing point heaters.
Thorpe Lane Crossing and Egham	Down and Up (BLOCKED)	00 15 to 06 30. Repairs to Pooley Green level crossing.
Wokingham and Earley	Down and Up (BLOCKED)	00 10 to 08 00. Constructing and erecting water mains, trolleying material and renewing drains. Crane in use.
Earley and Reading (Platform 4A)	Down and Up (BLOCKED)	00 20 to 07 45. Retimbering P. & C. trolleying and installing point heaters.
VIRGINIA WATER TO MILLBROOK		
DAILY UNTIL FURTHER NOTICE		
Virginia Water and Addlestone	Down and Up	Preparing for colour light signalling.
Woking	All	00 05 to 07 00(Tuesdays). Overhauling lever contacts.
Farnborough and Fleet	Down and Up Slow	Continuously. Removing Bramsholt Halt platforms. Mechanical plant in use.
Winchester	Up	08 00 to 16 30(Weekdays). Construction of car park in former Up Goods Yard. Mechanical plant in use.
Eastleigh West and East	Salisbury Loop	08 00 to 17 00(Except Saturdays). Contractors demolishing air raid shelters, Mechanical plant in use.
Eastleigh West and St. Denys	Down and Up	Continuously. Installing research equipment.
Southampton and Northam Jn.	Up	08 00 to 17 00(Weekdays). Erecting scaffolding.
Northam Jn.	All	Continuously. Overhauling mechanical locking. Various levers disconnected as required. Down and Up Distant signals disconnected. Commencing 23 00 Monday 3 September.
FRIDAY to SATURDAY 24 to 25 AUGUST		
Basingstoke 'A' and Winchfield	Up Slow (BLOCKED)	23 40 (Fri) to 05 05 (Sat). Trolleying, welding, and adjusting expansion switches. Trains to travel on Fast line.
SATURDAY 25 AUGUST		
Worting Jn. and Basingstoke 'B'	Up Slow (BLOCKED)	00 01 to 03 00. Unloading materials. Trains to travel on Fast line.
SATURDAY to SUNDAY 25 to 26 AUGUST		
Weybridge and Woking 106/88 Points	Down and Up Fast (BLOCKED)	23 00 (Sat) to 15 15 (Sun). Deep ballasting, re-railing, distressing, and tamping and lining. Crane in use. Trains to travel on Slow lines.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION – continued		
VIRGINIA WATER TO MILLBROOK – continued		
SUNDAY 26 AUGUST		
Millbrook	Down Local, Down Through, Down Main, Up Main, Up Local and Up Through (BLOCKED)	00 01 to 06 50. Fitting 'J' blocks for switch heaters.
MONDAY to WEDNESDAY 27 to 29 AUGUST		
Basingstoke 'A' and Basingstoke 'B'	Down Fast (BLOCKED)	23 30 (Mon and Tue) to 06 30 (Tue and Wed). Kango tamping and renewing fastenings. Trains to travel on Slow line.
WEDNESDAY to FRIDAY 29 to 31 AUGUST		
Weybridge and Woking 106 Points	Down Fast (BLOCKED)	00 30 to 06 00 each day. Tamping and lining, welding and loading rails. Crane in use. Trains to travel on Slow line.
Basingstoke 'A' and Basingstoke 'B'	Down Slow (BLOCKED)	23 30 (Wed and Thu) to 06 30 (Thu and Fri). Kango tamping and renewing fastenings. Trains to travel on Fast line.
FRIDAY to SATURDAY 31 AUGUST to 1 SEPTEMBER		
Weybridge and Woking 106/88 Points	Down and Up Fast (BLOCKED) Up Slow (BETWEEN TRAINS)	23 30 (Fri) to 05 30 (Sat). Repairs to bridge 82E. Trains to travel on Slow lines. Ladders in use.
SATURDAY to SUNDAY 1 to 2 SEPTEMBER		
Mount Pleasant Crossing	All	23 00 (Sat) to 08 00 (Sun). Overhauling lever locks.
Eastleigh (Ground Frame 'E')	All	23 00 (Sat) to 08 00 (Sun). Overhauling lever locks and controllers.
St. Denys	Down Main (BLOCKED)	23 35 (Sat) to 07 10 (Sun). Renewing station guttering.
SUNDAY 2 SEPTEMBER		
Woking and Brookwood	00 20 to 10 00 Down Slow and Down Fast (BLOCKED)	00 20 (Sun) to 18 00 (Sun). Ballast cleaning, welding and destressing. Crane and material train in use. From 00 20 (Sun) to 10 00 (Sun). Up trains to travel on Up Slow line.
Woking 101 Points and Brookwood	10 00 to 18 00 Down Slow (BLOCKED)	From 00 20 (Sun) to 10 00 (Sun). Single line working for Down trains over Up Fast line from Woking 89 Points to the emergency trailing crossover at Brookwood. From 10 00 (Sun) to 18 00 (Sun). Down trains to travel on Down Fast line.
Basingstoke 'B' and Basingstoke 'A'	Up Slow	08 00 to 16 00. Alterations to platform coping stones.
St. Denys and Mount Pleasant Crossing	00 10 to 06 30 Down Main, Down Through and Down Local (BLOCKED) 00 35 to 07 00 Up Local, Up Through and Up Main (BLOCKED)	00 35 to 07 00. Repairs to bridge 209A. Ladders and trestles in use.
Mount Pleasant Crossing	All	07 30 to 17 00. Overhauling barriers.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOUTHERN REGION—continued		
VIRGINIA WATER TO MILLBROOK—continued		
MONDAY to FRIDAY 3 to 7 SEPTEMBER		
Basingstoke 'B' and Basingstoke 'A'	Up Slow	08 00 to 16 00 each day. Alterations to platform coping stones.
TUESDAY to FRIDAY 4 to 7 SEPTEMBER		
Woking 94 Points and Brookwood	Down Slow (BLOCKED)	00 30 to 06 00 each day. Unloading materials, tamping and lining, rerailing and destressing. Trains to travel on Fast line.
WOKING JN. TO GUILDFORD AND NORTH CAMP		
SUNDAY 26 AUGUST		
Woking Jn. and Guildford Yard	00 55 to 06 45 Down (BLOCKED) 00 20 to 06 50 Up (BLOCKED)	00 20 to 06 50. Unloading materials.
Guildford Yard and Shalford Jn.	All (BLOCKED)	00 30 to 06 30. Fitting 'J' blocks.
Guildford Yard and Wanborough	Down (BLOCKED)	01 10 to 06 40. Unloading materials.
SATURDAY to SUNDAY 1 to 2 SEPTEMBER		
Shalford	All	23 30 (Sat) to 17 00 (Sun). Overhauling and renewing lever locks and controllers.
SUNDAY 2 SEPTEMBER		
Guildford Yard and North Camp	Down and Up (BLOCKED)	00 40 to 07 00. Tamping and lining and changing rails.
SUNDAY to MONDAY 2 to 3 SEPTEMBER		
Woking and Guildford Yard	Down and Up (BLOCKED)	} 00 20 (Sun) to 00 20 (Mon). Track renewals. Mechanical plant in use. Trains diverted.
Guildford Yard	No.4 Platform (BLOCKED)	
READING (SOUTHCOTE JN.) TO BASINGSTOKE		
DAILY UNTIL FURTHER NOTICE		
Bramley and Basingstoke 'C'	Down and Up	08 00 to 17 00. Erecting overbridge at 50½m.p. Mechanical plant in use.
SUNDAY 2 SEPTEMBER		
Southcote Jn. and Basingstoke 'A'	Down and Up (BLOCKED)	01 25 to 07 55. Unloading materials.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
---------------	----------------	---------

SECTION C**SIGNALLING AND PERMANENT WAY ALTERATIONS**

* * * Items marked thus will not appear in future issues and a note must be taken of them by all concerned.

DETAILS OF WORK REFERRED TO IN SECTION B**NIL****DETAILS OF WORK ALREADY CARRIED OUT****BRICKLAYERS ARMS JUNCTION**

A new facing connection, situated in No.3 Down Line leading to the Down Local line, 1031 yards London Bridge side of the signal box, has been laid in and secured out of use until further notice. (37)

CHERTSEY

A new trailing crossover between Down and Up Main lines has been provided Virginia Water side of the signal box, the points being secured out of use until further notice. (37)

CLAPHAM JUNCTION 'B'

A new facing connection between the Down Through and Up Local lines has been provided 91 yards, Battersea Park Junction side of the signal box.

A position 1 junction indicator has been provided above the Up Local Inner Home (Platform Starting) signal (EC.77) and will be illuminated for movements to the Up Through line.

A position 1 junction indicator has been provided above the Down Through Inner Home signal, (EC.8) and will be illuminated for movements to the Down Local line.

The shunting signal, Battersea Park Junction side of the signal box, controlling movements from Up Local line to Down Local line has been repositioned 62 yards further from the signal box, and will apply as hitherto.

The undermentioned connections at Pouparts Jn. have been clipped and padlocked out of use:—

DESCRIPTION**SITUATED**

Facing connection between Down Through line and Down Local line.)	Battersea Park Junction side of the signal box.
Facing connection between Up Local line and Up Through line.)	

The junction indicators associated with the following signals have been removed:—
Down Through 2nd Outer Home (EC.1)

Down Branch 2nd Outer Home (EC.3)

Up Local Advanced Starting (EC.74)

The undermentioned signals have been renumbered as follows:—

DESCRIPTION	EXISTING NO.	NEW NO.
Down Through 2nd Outer Home	EC1	EC2
Down Branch 2nd Outer Home	EC3	EC4
Up Local Inner Home (Platform Starting)	EC77	EC33

(37)

SECTION C – SIGNALLING AND PERMANENT WAY ALTERATIONS – continued**DETAILS OF WORK ALREADY CARRIED OUT – continued***** * ASCOT**

The connection in No.3 Platform Road (facing for Down trains) leading to No.4 Platform Road, station side of the former Ascot 'A' signal box, which has been secured out of use, is now abolished.

No.4 Platform Road has been removed together with the points therein formerly leading to No.5 Road, station side of the former Ascot 'A' signal box.

Down Siding No.1 has been realigned to connect with the points in No.5 Road formerly secured out of use and leading from No.4 Road, station side of the former Ascot 'A' signal box.

A new connection (facing for Up trains) leading to Down Siding No.1 has been provided in No.3 Road, Sunningdale side of Ascot 'B' signal box. The points have been secured out of use in the reverse position until further notice.

The temporary wheel stops in No.3 Road have been removed.

The connection in No.3 Road (facing for Down trains) leading to Down Main line, Bracknell side of Ascot 'B' signal box formerly secured out of use, has been abolished. (35)

*** * ASCOT 'B'**

A new facing crossover between the Down and Up Branch lines has been provided Bagshot side of the signal box, the points being temporarily secured out of use. (34)

SECTION D**GENERAL INSTRUCTIONS AND NOTICES**

* * Items marked thus will not appear in future issues and a note must be taken of them by all concerned:

★ Denotes new or amended item.

LOCOMOTIVE HAULED TRAINS – SPEED

Locomotive hauled trains travelling on the Down Local and Through lines are restricted to a maximum speed of **50 m.p.h.** between Norwood Junction signal box (8 m. 65 chs.) and Tennison Road Bridge (9 m. 0 chs.)

BETWEEN CLAPHAM JN. 'A' AND CLAPHAM JN. 'C'

No.47 siding has been temporarily shortened by 60 ft.

A copy of this notice must be supplied to all Drivers, Guards, Signalmen and others concerned.

YORK
21 AUGUST, 1973

MO/45/S

F.J. BURGE
CHIEF OPERATING MANAGER

Receipt of this notice need not be acknowledged. If the 'S' Notice is not received by the normal time, advise your Superior Officer by wire as follows :-

NILE SIG. NOTICE S NO. –

THIS CONCERNS YOU

Your Railway Rule Book instructs you how to deal with an operating emergency.

But could you deal with a personal injury?

At work? At home? Anywhere?

No? Then how about joining your local First Aid Class?

Contact your Staff Office or one of the Divisional Ambulance Secretaries.

**THEY WILL BE PLEASED TO
HELP YOU
TO HELP OTHERS**