



NS

EASTERN REGION

29

**TEMPORARY SPEED RESTRICTIONS
PERMANENT WAY OPERATIONS
SIGNAL ALTERATIONS
APPENDIX INSTRUCTIONS, ETC.**

SATURDAY 17 JULY

TO

FRIDAY 23 JULY 1976

INCLUSIVE

Trainmen must pay particular attention to works contained in this notice and keep a good look-out for hand signals, which will be exhibited at the various localities in accordance with the rules and regulations. Work at places other than those mentioned may be in progress of which it may not have been possible to give previous notice, and drivers must be on the lookout and be prepared to stop or run at reduced speed when and where hand signals may be exhibited.

TEMPORARY SPEED RESTRICTIONS

(Until further notice unless otherwise stated)

Warning Boards and Indicators provided unless otherwise shown.

In the case of items marked * the Warning boards and Indicators will be moved as the work progresses and the restrictions will not operate over more than $\frac{3}{4}$ mile at one time.

In the case of items marked † the Warning Board(s) will be lit by propane gas.

Where two speeds are shown for a restriction e.g. $\frac{20}{40}$ the Rule Book Section T clause 21.2 applies.

Location	Lines affected		Mileage at or between				Restriction m.p.h.	Remarks
			M.	Chs.	M.	Chs.		
DONCASTER (BLACK CARR JN.) TO SKELTON BRIDGE								
†Shaftholme Jn. and Selby Canal Jn.	Down	—	160	38	160	59	20	Trackwork. (76/27)
Selby Canal Jn. and Shaftholme Jn.	—	Up	160	59	160	38	20	Trackwork. (76/27)
†Holgate Jn. and Chaloners Whin Jn.	—	Up Doncaster	187	25	187	20	15	Trackwork. (76/28)
YORK (SKELTON) TO HARROGATE NORTH								
Poppleton and Cattal	Single/Up		6	06	9	60	<u>20</u> 40	Condition of track. (75/29)
DONCASTER (MARSHGATE JN.) TO LEEDS CITY (WEST JN.)								
South Elmsall and South Kirkby Jn.	Down Main	—	165	00	165	17	<u>30</u> 60	Condition of track. (76/25)
Lofthouse Ground Frame and Wakefield Westgate	—	Up	178	39	177	62	20	Trackwork. (76/27)
EASTWOOD (L.M.R.) (REGIONAL BOUNDARY AT 22m. 60chs.) TO NORMANTON (GOOSE HILL)								
Horbury Station Jn. and Thornhill Jn.	—	Up Fast	44	04	43	66	20	Trackwork. (76/29) Commencing 00 01 Sunday 18 July.
Horbury Station Jn. and Horbury Jn.	Down Fast Down Slow	—	45	05	45	38	30	Subsidence. (74/21)

SECTION A -- TEMPORARY SPEED RESTRICTIONS -- continued

Location	Lines affected		Mileage at or between				Restriction m.p.h.	Remarks
			M.	Chs.	M.	Chs.		
SOWERBY BRIDGE (MILNER ROYD JN.) TO BRADFORD (MILL LANE JN.)								
Milner Royd Jn. and Dryclough Jn.	Down	—	29	69	30	28	20	Trackwork. (76/25)
THORNHILL (LNW JN.) TO LEEDS CITY (HOLBECK EAST JN.)								
Dewsbury Wellingt on Road	—	Up	33	70	33	50	20	Earthwork. (76/28)
BARNSELY STATION JN. TO HORBURY JN.								
Woolley Coal Sidings and Crigglestone Jn.		Single	47	70	47	50	50	Trackwork. (76/18)
WATH ROAD JN. TO LEEDS CITY (NORTH JN.)								
Oakenshaw South Jn. and Goosehill Jn.	Down Main	—	182	38	182	41	20	Trackwork. (76/28) Until 15 00 Monday 19 July.
Goosehill Jn. and Oakenshaw South Jn.	—	Up Main	184	53	183	74	20	Trackwork. (76/27)
CUDWORTH (DEARNE VALLEY NORTH JN.) TO GRIMETHORPE COLLIERY (DEARNE VALLEY NORTH BRANCH)								
Grimethorpe Colliery	Arrival Line		57	00	58	00	10	Building work. (76/16)
METHLEY NORTH JN. TO PONTEFRACT (WEST JN.)								
*Cutsyke Jn. and Lofthouse Jn.	—	Up	59	04	60	09	20	Trackwork. (76/29) Commencing 06 00 Sunday 18 July.
LEEDS CITY TO SKIPTON STATION SOUTH LMR (REGIONAL BOUNDARY AT 219m. 5chs.)								
Apperley Jn.	Down	Up	201	70	202	05	40	Condition of track. (75/33)

SECTION A - TEMPORARY SPEED RESTRICTIONS - continued

Location	Lines affected		Mileage		Restriction m.p.h.	Remarks
			at or between M.	Chs. M.		
LEEDS CITY TO HULL (PARAGON)						
Neville Hill West Jn.	Down Main	—	19 10	18 70	40	Condition of track. (76/29) Commencing 08 00 Monday 19 July.
Howden and Eastrington	Down	—	22 27	22 19	20	Trackwork. (76/26)
Gilberdyke Jn. and Howden	—	Up	18 77	19 53	20	Trackwork. (76/27)
HULL WEST PARADE TO SEAMER WEST						
Lockington and Hutton Cranswick	Down	—	14 01	14 45	30	Condition of track. (76/25)

SECTION B

TEMPORARY ENGINEERING WORKS

(For details of Signalling or Permanent Way Alterations see Section C)

Where any work involves fixing, removing or repairing signals, or the protection of the running line during renewals, repairs and obstructions, Handsignalmen will be provided by the Engineer to act in accordance with the Rules and Regulations.

Material may be lying about and disconnections may be made as required.

Unless otherwise shown, work will be carried out as traffic permits.

At or between	Lines affected	Remarks
DONCASTER (BLACK CARR JN.) TO SKELTON BRIDGE		
UNTIL FURTHER NOTICE		
Doncaster R and M Depot	A Servicing Bay No.6 Rd. BLOCKED	08 00 to 16 00. Replacement of partition wall at 154m. 77chs. (76/28)
Marshgate Jn. and Arksey	All	06 00 to 18 00 daily. Bridgework at 156m. 44chs. (76/22)
SATURDAY 17 to SUNDAY 18 JULY		
Chaloners Whin Jn. and Holgate Jn.	Down and Up Doncaster and Up Holgate Loop BLOCKED Up Leeds Between Trains	22 00 Sat to 18 00 Sun. Trackwork between 187m. 21chs. and 187m. 26chs. Trains to travel on Leeds lines. Crane and on and off track machines in use.
SUNDAY 18 JULY		
Bridge Jn. and Carr S.B.	Nos.13 and 14 Sidings BLOCKED	07 00 to 17 00. Trackwork between 154m. 75chs. and 154m. 45chs. Crane in use.
Doncaster North (Marshgate Jn.) and Arksey	03 00 to 12 00 Down and Up BLOCKED 12 00 to 18 00 Down and Up	03 00 to 18 00. Bridgework at 156m. 44chs. Crane in use. Trains diverted.
Shaftholme Jn. and Selby Canal Jn.	00 01 to 03 15 Down and Up Between Trains 03 15 to 12 00 Down and Up BLOCKED	00 01 to 12 00. Trackwork and Earthwork between 160m. 38chs. and 169m. 41chs. 03 15 to 12 00 trains diverted. Cranes and on and off track machines in use.
Skelton Jn. and Skelton Bridge	Down and Up Main and Up Goods	06 00 to 16 00. Earthwork at 1m. 61chs. Off track machine in use.
York Station South	Down Main and No.9 Platform Line BLOCKED Between signals 102 and 120 and 124 and 100	04 00 to 12 00. Trackwork at 187m. 75chs. Trains to travel over alternative lines.
YORK YARDS HOLGATE JN. AND YORK SKELTON		
SUNDAY 18 JULY		
York Yard North and Skelton Jn.	All	08 00 to 16 00. Trackwork between 1m.p. and 1m. 50chs.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
YORK TO SCARBOROUGH		
SATURDAY 17 to SUNDAY 18 JULY		
Burton Lane and and Bootham	Down and Up BLOCKED	22 30 Sat to 09 00 Sun. Earthwork between 1m. 31chs. and 1m. 39chs. Off track machines in use.
MONDAY 19 JULY		
Seamer East	All	08 00 to 16 00. Signalling work.
DONCASTER (MARSHGATE JN.) TO LEEDS CITY (WEST JN.)		
UNTIL FURTHER NOTICE		
Doncaster North and Bentley Crossing	Down and Up	07 30 to 18 30. Bridgework at 156m. 44chs. Crane and off track machines in use. (76/7)
Wakefield Westgate South Jn.	Down and Up	07 00 to 18 00. Bridgework at 175m. 49chs. Cranes and off track machines in use. (75/33)
Lofthouse Ground Frame and Gelderd Rd. Jn.	Down and Up	07 00 to 18 00. Bridgework at 184m. 14chs. Cranes and off track machine in use. (74/48)
SATURDAY 17 to SUNDAY 18 JULY		
Wakefield Westgate North and Gelderd Road Jn.	22 45 Sat to 11 30 Sun Down and Up BLOCKED 11 30 to 13 30 Sun Down and Up Between Trains	22 45 Sat to 13 30 Sun. Trackwork between 177m. 67chs. and 178m. 39chs. 22 45 Sat to 11 30 Sun. Trains diverted. Arrangements made to R.R.T. of 5L91. Cranes and on track machines in use.
HARE PARK TO CROFTON WEST		
SUNDAY 18 JULY		
Hare Park Jn. and Crofton West Jn.	Down and Up BLOCKED	12 00 to 20 00. Trackwork between 172m. 55chs. and 172m. 65chs. On track machine in use.
LEEDS CITY (GELDERD ROAD JN.) TO LEEDS CITY (HOLBECK WEST JN.)		
UNTIL FURTHER NOTICE		
Wortley South Jn. and Holbeck West Jn.	All	07 30 to 17 00. Bridgework at 184m. 47chs. Ladders and scaffolding in use. (76/9)
LEEDS CITY ENGINE SHED JN. TO WHITEHALL JN.		
UNTIL FURTHER NOTICE		
Engine Shed Jn. and Whitehall Jn.	All	07 30 to 17 00. Bridgework at 195m. 40chs. Off track machines in use. (76/28)
SUNDAY 18 JULY		
Engine Shed Jn.	All	07 30 to 17 00. Signalling work.
EASTWOOD (L.M.R.) (REGIONAL BOUNDARY AT 22m. 60chs.) TO NORMANTON GOOSE HILL		
UNTIL FURTHER NOTICE		
Hebden Bridge	All	07 30 to 17 00. Building work and Platform work at 23m. 50chs. Ladders and trestles in use. (76/8)

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
EASTWOOD (L.M.R.) (REGIONAL BOUNDARY AT 22m. 60chs.) TO NORMANTON GOOSE HILL – continued		
UNTIL FURTHER NOTICE – continued		
Greetland Jn. and Elland	All	06 00 to 18 00. Bridgework between 31¼ and 32m.p. Cranes and off track machines in use. (76/11)
Healey Mills	All Sidings	08 00 to 16 00. Trackwork and earthwork. On and off track machines in use. (76/14)
Thornhill LNW Jn. and Goosehill Jn.	All	07 30 to 17 00. Bridgework between 39m. 79chs. and 50m. ½ch. Scaffolding in use. (76/16)
Horbury Station Jn. and Horbury Jn.	Down and Up Slow	08 00 to 17 00. Earthwork at 45m.p. Crane in use. (76/6)
Wakefield Kirkgate	No.1 and No.2 Platforms	07 30 to 17 00. Platformwork. (76/23)
SUNDAY 18 JULY		
Greetland and Elland	Down and Up BLOCKED	07 00 to 17 00. Bridgework between 31¼ and 32m.p. Possession given up to pass 1234 Mystery Excursion from Rochdale and 1223, 09 00 Mystery Excursion from Bolton and Engineer's trains. Cranes and off track machines in use.
Horbury Station Jn. and Healey Mills H.M.72 and H.M.73	00 01 to 16 00 Up Fast and Up Slow BLOCKED 16 00 to 18 00 Up Fast BLOCKED	00 01 to 18 00. Trackwork between 44m. 04chs. and 43m. 66chs. 00 01 to 16 00. Single line working on Down Slow/Down Fast between Horbury Jn. and Dewsbury East Jn. for Up trains. Down trains to travel over Down Fast/Down Slow between Thornhill Jn. and Horbury Jn. 16 00 to 18 00. Up trains to travel over the Up Loop. Cranes, on and off track machines in use.
WEDNESDAY 21 JULY		
Hebden Bridge	All	08 00 to 16 00. Signalling work.
THURSDAY 22 and FRIDAY 23 JULY		
Horbury Station Jn. and Healey Mills (H.M.73 Signal)	Up Fast BLOCKED	00 30 to 02 30 daily. Trackwork between 44m. 04chs. and 43m. 66chs. Up trains to travel on the Up Slow. On track machines in use.
SOWERBY BRIDGE (MILNER ROYD JN.) TO BRADFORD (MILL LAÑE JN.)		
UNTIL FURTHER NOTICE		
Halifax and Low Moor	Down and Up	07 30 to 17 00. Building work between 36¼ and 37m.p. (76/8)
SATURDAY 17 to SUNDAY 18 JULY		
Halifax and Low Moor	Down and Up BLOCKED	23 15 Sat to 08 45 Sun. Tunnelwork in Beacon Hill Tunnel between 32m. 40chs. and 33m. 10chs. Possession given up to pass 2E77, 23 15 Manchester Victoria to Bradford Exchange and 1E31, 01 30 Manchester Victoria to Bradford Exchange on the Down. Ladders and scaffolding in use.
Mill Lane Jn.	Down and Up	23 30 Sat to 09 00 Sun. Trackwork between 39m. 20chs. and 40m. 5chs.
SUNDAY 18 JULY		
Milner Royd Jn. and Dryclough Jn.	Down and Up BLOCKED	00 15 to 13 15. Trackwork between 29m. 69chs. and 30m. 55chs. Trains diverted. Cranes in use.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SOWERBY BRIDGE (MILNER ROYD JN.) TO BRADFORD (MILL LANE JN.) – continued		
SUNDAY 18 to FRIDAY 23 JULY		
Halifax and Low Moor	Down and Up BLOCKED	23 15 Sun to Thu to 05 15 Mon to Fri. Tunnelwork in Beacon Hill tunnel between 32m. 40chs. and 33m. 10chs. Possession given up to pass 1L02, 22 50 Kings Cross to Bradford Exchange and 1L89, 03 01 Huddersfield to Bradford on the Down. Ladders and scaffolding in use.
TUESDAY 20 and WEDNESDAY 21 JULY		
Milner Royd Jn. and Dryclough Jn.	Down BLOCKED	00 01 to 05 00 daily. Trackwork between 29m. 55chs. and 30m. 25chs. On track machines in use.
DIGGLE (REGIONAL BOUNDARY AT 15m. 11chs.) TO HEALEY MILLS (HEATON LODGE JN.)		
UNTIL FURTHER NOTICE		
Diggle and Marsden	All	00 01 to 24 00. Tunnelwork in Standedge Tunnel. Clearance reduced. Ladders in use. (75/23)
Diggle and Heaton Lodge South Jn.	All	07 00 to 17 00. Bridgework between 15m. 11chs. and 29m.p. Ladders and trestles in use.(76/11)
SUNDAY 18 JULY		
Diggle and Marsden	00 15 to 02 15 Up BLOCKED Down Between Trains 02 15 to 08 15 Down and Up BLOCKED	00 15 to 08 15. Tunnelwork in Standedge Tunnel between 15m. 11chs. and 18m. 15chs. On track machines and scaffolding in use.
SUNDAY 18 to THURSDAY 22 JULY		
Marsden	Up Loop BLOCKED	07 30 Sun to 16 00 Thu. Earthwork between 18m. 40chs. and 18m. 60chs. Crane and off track machines in use.
PENISTONE, HUDDERSFIELD JN. TO HUDDERSFIELD (SPRINGWOOD JN.)		
WEDNESDAY 21 JULY		
Clayton West Jn. and Springwood Jn.	Down BLOCKED	00 01 to 05 00. Trackwork between 1m. 45chs. and 0m. 70chs. On track machines in use.
THORNHILL LNW JN. TO LEEDS (HOLBECK EAST JN.)		
UNTIL FURTHER NOTICE		
Dewsbury Wellington Rd.	Up	07 30 to 16 30. Earthwork between 33m. 70chs. and 33m. 56chs. Crane in use. (76/28)
SATURDAY 17 to SUNDAY 18 JULY		
Holbeck East Jn. and Farnley Jn.	Up BLOCKED	23 30 Sat to 08 00 Sun. Trackwork between 42 and 40¾ m.p.
SUNDAY 18 JULY		
Thornhill L.N.W. Jn. and Morley	All	07 30 to 17 00. Signalling work.
Ravensthorpe	All Sidings BLOCKED	07 00 to 17 00. Trackwork at 32m. 40chs.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
THORNHILL L.N.W. JN. TO LEEDS (HOLBECK EAST JN.) – continued		
TUESDAY 20 JULY Morley and Holbeck East Jn. (Sig.L68)	Down BLOCKED	00 30 to 06 30. Trackwork between 39¼ m.p. and 41m. 70chs. Possession given up to pass 1E26, 02 15 Manchester Victoria to Leeds. Other Down trains diverted. On track machines in use.
WEDNESDAY 21 JULY Thornhill L.N.W. Jn. and Dewsbury Wellington Road Ground Frame	Down BLOCKED	00 15 to 02 45. Trackwork between 33m.p. and 33m. 76chs. Down trains diverted. On track machines in use.
Wellington Road G.F. and Morley	Down BLOCKED	03 45 to 06 15. Trackwork between 35¼ and 36m.p. On track machines in use.
THURSDAY 22 JULY Batley West Jn. and Thornhill L.N.W. Jn.	Up BLOCKED	00 30 to 05 00. Trackwork between 33m. 76chs. and 32¼m.p. Up trains diverted. On track machines in use.
THURSDAY 22 and FRIDAY 23 JULY Thornhill L.N.W. Jn. and Dewsbury Wellington Road Ground Frame	Down BLOCKED	03 30 to 06 30 daily. Trackwork between 32¼ and 33m.p. On track machines in use.
HORBURY STATION JN. TO CRIGGLESTONE JN.		
UNTIL FURTHER NOTICE Horbury Station Jn. and Crigglestone Jn.	All	07 30 to 17 00. Bridgework between 44m. 19chs. and 45m. 35chs. Ladders and scaffolding in use. (76/9)
BARNSELY STATION JN. TO HORBURY JN.		
UNTIL FURTHER NOTICE Crigglestone Jn. and Horbury Jn.	All	07 30 to 17 00. Bridgework between 0m. 43chs. and 0m. 58chs. Ladders and scaffolding in use.
THURSDAY 22 to FRIDAY 23 JULY Woolley Coal Sidings and Darton	Down and Up BLOCKED	23 15 Thu to 05 15 Fri. Trackwork between 49m. 36chs. and 48m. 52chs. Possession given up to pass trains as necessary. On track machines in use.
WATH ROAD JN. TO LEEDS CITY (NORTH JN.)		
UNTIL FURTHER NOTICE Houghton Colliery Sidings and Cudworth Station	All	08 00 to 18 00. Erecting overhead power cables at 173m. 53chs. Scaffolding and overhead safety nets in use. (76/21)
Hunslet Goods Jn. and Engine Shed Jn.	All	08 00 to 18 00. Bridgework between 194m. 71chs. and 194m. 75chs. Cranes and off track machines and scaffolding in use. (75/2)

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
WATH ROAD JN. TO LEEDS CITY (NORTH JN.) – continued		
SUNDAY 18 JULY		
Cudworth South Jn. and Oakenshaw South Jn.	06 00 to 14 00 Down Goods BLOCKED Down and Up Main Between Trains 14 00 to 19 00 Up Goods BLOCKED Down and Up Main Between Trains	06 00 to 19 00. Trackwork between 175½ and 182 m.p. Trains to travel on the Down and Up Main. Crane and on track machines in use.
Oakenshaw South Jn. and Goosehill Jn.	00 01 to 16 00 Down and Up BLOCKED 16 00 to 18 00 Up BLOCKED	00 01 to 18 00. Trackwork between 182¼ and 182¾ m.p. and 183m. 74chs. and 184m. 53chs. 00 01 to 16 00. Trains diverted. 16 00 to 18 00. Up trains diverted. Cranes and on track machines in use.
Waterloo Colliery Sidings	Down and Up Main and Down and Up Goods	07 30 to 17 00. Trackwork between 190m. 45chs. and 190m. 50chs.
Engine Shed Jn.	Down Main	07 00 to 17 00. Trackwork between 195m. 20chs. and 195m. 25chs.
Engine Shed Jn.	All	07 30 to 17 00. Signalling work.
TUESDAY 20 and WEDNESDAY 21 JULY		
Oakenshaw South Jn.	Down Main BLOCKED	03 00 to 08 00 daily. Trackwork at 181m. 75chs. Possession given up to pass trains as necessary. On track machine in use.
THURSDAY 22 and FRIDAY 23 JULY		
Oakenshaw South Jn.	Up Main BLOCKED	00 01 to 06 00 daily. Trackwork at 181m. 73chs. Possession given up to pass trains as necessary. On track machine in use.
Goosehill Jn. and Oakenshaw South Jn.	Up BLOCKED	01 00 to 06 00 daily. Trackwork between 184m. 53chs. and 183m. 74chs. Possession given up to pass 1M98, 22 50 Glasgow Central to Nottingham. Other Up trains diverted. On track machines in use

CUDWORTH (DEARNE VALLEY NORTH JN.) TO GRIMETHORPE (DEARNE VALLEY NORTH BRANCH)**UNTIL FURTHER NOTICE**

Grimethorpe Colliery	Departure BLOCKED Arrival Between Trains	Building work between 57 and 58 m.p. Crane in use. (76/16)
----------------------	---	---

CUDWORTH (DEARNE VALLEY SOUTH JN.) TO GOLDTHORPE COLLIERY (DEARNE VALLEY SOUTH BRANCH)**MONDAY 19 to FRIDAY 23 JULY**

Dearne Valley South Jn. and Goldthorpe	Down and Up BLOCKED	08 00 to 16 00 daily. Earthwork and trackwork. Crane in use.
---	-------------------------------	---

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
OAKENSHAW SOUTH JN. TO OAKENSHAW JN.		
TUESDAY 20 and WEDNESDAY 21 JULY		
Oakenshaw South Jn.	Down Main BLOCKED	03 00 to 08 00 daily. Trackwork at 181m. 75chs. Possession given up to pass trains as necessary. On track machines in use.
THURSDAY 22 and FRIDAY 23 JULY		
Oakenshaw South Jn.	Up Main BLOCKED	00 01 to 06 00 daily. Trackwork at 181m. 73chs. Possession given up to pass trains as necessary. On track machine in use.
NORMANTON (ALTOFTS JN.) TO YORK (CHALONERS WHIN)		
UNTIL FURTHER NOTICE		
Whitwood Jn. and Castleford Gates	All	07 00 to 18 00. Bridgework at 21m. 72chs. Cranes and off track machines in use. (75/45)
Castleford Station and Castleford Old Jn.	Down and Up	07 00 to 18 00. Bridgework at 20m. 49chs. Cranes and off track machines in use. (75/40)
Fryston	All	07 00 to 18 00. Bridgework at 19m. 7½chs. Cranes and off track machines in use. (75/45)
SUNDAY 18 JULY		
Sherburn North and Church Fenton	Down and Up Normanton	07 30 to 16 30. Replacing switch heaters between 10m. 74chs. and 10m. 70chs.
CASTLEFORD OLD JN. TO ALLERTON MAIN (BOWERS OPENCAST)		
UNTIL FURTHER NOTICE		
Castleford Old Jn. and Allerton Main	All	08 00 to 18 00. Laying water main over River Bridge No.24 and viaduct between 5¼ m.p. and 5½ m.p. Cranes in use. (76/29) Commencing Monday 19 July.
WAKEFIELD (KIRKGATE) EAST TO GOOLE (GOODS JUNCTION)		
UNTIL FURTHER NOTICE		
Wakefield Kirkgate East and Knottingley	Down and Up	07 30 to 17 00. Painting lineside equipment between 48½ and 57¾m.p. Ladders in use. (76/21)
Crofton East Jn. and Pontefract West Jn.	All	07 00 to 18 00. Bridgework at 55m. 60chs. Crane and off track machines in use. (76/3)
Pontefract Monkhill and Knottingley	All	07 30 to 16 30. Bridgework at 57m. 13chs. (75/52)
SUNDAY 18 JULY		
Oakenshaw Jn.	Down and Up	07 00 to 17 00. Trackwork between 48m. 76chs. and 49m.p.
Crofton East Jn. and Pontefract Monkhill	Down and Up BLOCKED	07 30 to 16 30. Trackwork and bridgework between 55m. 60chs. and 56m. 20chs. Crane in use.
Knottingley	Down Goods	06 00 to 18 00. Signalling work.
Hensall and Sudforth Lane	Up BLOCKED	07 00 to 17 00. Trackwork between 63m. 4chs. and 63m.p.
Eggborough Power Station Branch	Ingoing Line BLOCKED	07 00 to 17 00. Trackwork between 1m. 15chs. and 1¼m.p.
MONDAY 19 to FRIDAY 23 JULY		
Knottingley East Jn. and Sudforth Lane	Down	08 30 to 15 30 daily. Earthwork between 59¾ and 60½m.p. Off track machine in use.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
METHLEY (NORTH JN.) TO PONTEFRAC (WEST JN.)		
UNTIL FURTHER NOTICE		
Lofthouse Jn. and Cutsyke	Down and Up	07 00 to 17 00. Bridgework at 59¼m.p. Off track machines and scaffolding in use. (76/23)
Cutsyke and Prince of Wales	Down and Up	07 30 to 17 00. Bridgework at 57m 60chs. (76/27)
SUNDAY 18 JULY		
Cutsyke Jn. and Methley North Jn.	Down and Up BLOCKED	06 00 to 20 00. Trackwork between 59m. 4chs. and 60m. 9chs. Cranes and on track machines in use.
 WORTLEY SOUTH JN. TO WORTLEY WEST JN.		
UNTIL FURTHER NOTICE		
Wortley South Jn. and Wortley West Jn.	All	07 30 to 17 00. Bridgework at 184m. 47chs. Ladders and scaffolding in use. (76/9)
 LEEDS CITY TO SKIPTON STATION SOUTH L.M.R. (REGIONAL BOUNDARY AT 219m. 5chs.)		
UNTIL FURTHER NOTICE		
Apperley Viaduct and Skipton Station South	All	07 30 to 17 00. Bridgework between 203m. 28chs. and 219m. 5chs. Ladders and scaffolding in use. (75/7)
Keighley Station	Down and Up	08 00 to 16 00. Building work. Ladders and scaffolding in use. (76/11)
SUNDAY 18 JULY		
Keighley Station Jn. and Cononley	Down and Up BLOCKED	04 15 to 13 30. Trackwork between 214m. 40chs. and 216m. 70chs. Possession given up to pass 1M43 08 18 Leeds to Morecambe and 2M70, 10 25 Leeds to Skipton on the Down and 2E70, 09 24 Skipton to Leeds on the Up. Crane in use.
WEDNESDAY 21 JULY		
Leeds City North Jn. and Wortley Jn.	00 01 to 03 00 Down Shipley/Shiopley Fast BLOCKED 03 00 to 06 00 Up Shipley Fast/Shiopley BLOCKED	00 01 to 06 00. Trackwork between 195m. 60chs. and 196m. 4chs. 00 01 to 03 00 Down trains to travel on the Down Main/Shiopley Slow. 03 00 to 06 00. Up trains to travel via the Up Shipley Slow/Main. On track machines in use.
 APPERLEY JN. TO ILKLEY STATION		
MONDAY 19 to TUESDAY 20 JULY		
Esholt Jn. and Apperley Jn.	Up BLOCKED	22 30 Mon to 06 00 Tue. Trackwork between 204m. 30chs. and 203m. 50chs. On track machines in use.
 SHIPLEY (GUISELEY JUNCTION) TO GUISELEY (ESHOLT JUNCTION)		
UNTIL FURTHER NOTICE		
Guiseley Jn. and Esholt Jn.	Down and Up	07 00 to 17 00. Bridgework between 3m. 36chs. and 0m.p. Ladders and trestles in use. (75/52)

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
SHIPLEY (LEEDS JN.) TO BRADFORD (FORSTER SQUARE STATION)		
UNTIL FURTHER NOTICE		
Bradford Forster Square	All	07 30 to 17 00. Bridgework at 208m. 34chs. (75/21/22)
LEEDS CITY TO HULL (PARAGON)		
UNTIL FURTHER NOTICE		
Cross Gates and Garforth	All	07 30 to 17 00. Bridgework at 14m. 49chs. Clearance reduced. Ladders and scaffolding in use. (76/5)
Garforth	Down	07 30 to 17 00. Platformwork. (76/17)
SUNDAY 18 JULY		
Neville Hill East Jn. and Neville Hill West Jn.	Up Main BLOCKED	01 45 to 08 00. Trackwork between 18m. 37chs. and 18m. 44chs.
Garforth and Neville Hill	Down BLOCKED	00 01 to 08 15. Trackwork between 13 and 18½m.p. Possession given up to pass trains. On track machines in use.
Micklefield Jn. and Peckfield	Up BLOCKED Down Between Trains	00 01 to 10 00. Trackwork between 11m. 12chs. and 10m. 63chs. Possession given up to pass 1A47, 22 20 Newcastle to Kings Cross. Cranes in use.
Howden and Gilberdyke Jn.	Down and Up BLOCKED	00 01 to 13 00. Trackwork between 19m. 52chs. and 18m. 76chs. Possession given up to pass 1D52, 02 45 Leeds to Hull over the Down. Cranes and on track machines in use.
West Parade	'B' and 'D' Lines	09 00 to 17 00. Trackwork at 0m. 43chs.
MONDAY 19 to WEDNESDAY 21 JULY		
Wressle and Gilberdyke Jn.	Down BLOCKED	22 30 Mon and Tue to 03 45 Tue and Wed. Trackwork between 22m. 25chs. and 20m. 50chs. On track machines in use. Possession given up to pass trains as necessary.
WEDNESDAY 21 to FRIDAY 23 JULY		
Gilberdyke Jn. and Howden	Up BLOCKED	22 30 Wed and Thu to 06 15 Thu and Fri. Trackwork between 18m. 35chs. and 19¼ m.p. Possession given up to pass trains as necessary. On track machines in use.

LEEDS (NEVILLE HILL WEST JN.) TO HUNSLET GOODS LINES

UNTIL FURTHER NOTICE		
Neville Hill West Jn. and Hunslet East	Down and Up	08 00 to 16 00. Bridgework. Scaffolding and ladders in use. (76/11)
SUNDAY 18 JULY		
Neville Hill West Jn. and Hunslet East	Arrival and Departure BLOCKED	06 00 to 16 00. Earthwork between 0m. 72chs. and 1m. 3chs. Cranes in use.

SECTION B – TEMPORARY ENGINEERING WORKS – continued

At or between	Lines affected	Remarks
---------------	----------------	---------

LEEDS (NEVILLE HILL WEST JN.) TO HUNSLET GOODS LINES – continued**WEDNESDAY 21 JULY**

Neville Hill West Jn. and Hunslet East	Arrival BLOCKED	00 01 to 05 00. Trackwork between 0m. 50chs. and 1m. 13chs. Possession given up to pass trains. On track machines in use.
---	---------------------------	---

STAINFORTH (THORNE JN.) TO GILBERDYKE JN.**SUNDAY 18 JULY**

Goole and Goole Bridge	00 01 to 07 00 Down and Up BLOCKED 07 00 to 11 00 Down and Up Between Trains	00 01 to 11 00. Trackwork between 6m. 50chs. and 6m. 30chs. Bridgework at 5m. 2chs. Possession given up to pass 1D62, 04 02 Doncaster to Hull on the Down.
Goole Station	Down and Up	08 00 to 16 00. Bridgework at 6m. 53chs.

HULL WEST PARADE TO SEAMER WEST**SUNDAY 18 JULY**

Beverley Station	Down and Up Main	10 00 to 18 00. Signalling work.
------------------	------------------	----------------------------------

DAIRYCOATES WEST TO MANOR YARD**SUNDAY 18 JULY**

Dairycoates West and Manor House Yard	Down and Up Goods BLOCKED	07 00 to 16 30. Trackwork between 1m. 35chs. and 1m. 25chs. Crane in use.
--	-------------------------------------	---

SECTION C**SIGNALLING AND PERMANENT WAY ALTERATIONS**

*** Items marked thus will not appear in future issues and note must be taken of them by all concerned.*

DETAILS OF WORK REFERRED TO IN SECTION B**MONDAY 19 JULY – SEAMER EAST**

The trailing crossover will be secured out of use in the normal position pending removal. (32)

DETAILS OF WORK ALREADY CARRIED OUT**** YORK STATION**

The following points have been secured in the normal position pending removal:—
No.427 Up Leeds to Down Doncaster

No.428 Slip connection Up Holgate Loop to Up Leeds

All associated signal routes have been abolished. (29)

**** SHERBURN-IN-ELMET SOUTH**

The left-hand bracket post carrying the Up Main Home signals to Selby or Normanton direction, has been replaced 468 yards further from the signal box by a new right-hand bracket post carrying the Up Main Home to Selby on the left-hand doll and the Up Main Home to Normanton on the right-hand doll.

Telephone communication has been provided to the signal box.

The re-positioned home signals are 1,806 yards from the Outer Distant. (29)

ALTOFTS JN. AND WHITWOOD

Altofts Jn. Down Branch semaphore Starting signal, with Whitwood Down Main Distant below, has been replaced by a 4-aspect colour light signal (2nd yellow aspect for future use), situated 160 yards nearer Altofts Jn. signal box. The new signal plated No.AJ983 also acts as Whitwood Down Main Distant, 1,270 yards before reaching Whitwood Down Main 1st. Home signal.

A signal post telephone connected to Altofts Jn. signal box has been provided. (31)

**** HEADINGLEY – HORSFORTH**

* The Up Main Banner Repeating Signal RU2 has been abolished. (29)

STOURTON JUNCTION

The connection between the Down Goods and Lie-Bye has been secured out of use in the normal position pending removal and the associated signalling abolished. (30)

BENTLEY COLLIERY

New Rapid Loading facilities have been commissioned and the signalling arrangements are in accordance with the diagram included in this Notice. (30)

SECTION C – SIGNALLING AND PERMANENT WAY ALTERATIONS – continued

DETAILS OF WORK ALREADY CARRIED OUT – continued

BOWLING JUNCTION

An A.W.S. inductor has been installed 200 yards before reaching the Down semaphore Distant from Laisterdyke direction.
(New Item) (31)

SHARLSTON WEST (OAKENSHAW)

The trailing crossover between the Down and Up Crofton Branch lines has been repositioned 50 yards nearer Hare Park Jn.


Signalling Alterations:–

Ground position light signal No.O.304 applying set back – Down Crofton Branch to Down Siding has been repositioned 12 yards nearer Crofton West Jn.

Ground position light signal No.O.307 applying set back – Up Crofton Branch to Down Crofton Branch or to Down Sidings has been repositioned 50 yards nearer Hare Park Jn.

The “30 M.G.R.” marker board with attached bell, situated alongside the Up Crofton Branch, has been repositioned 50 yards nearer Hare Park Jn.
(New Item) (31)

BENTLEY COLLIERY.
NEW RAPID LOADING SIDING.



NOTE: TOTON SIGNALS AT 100Y APART.
MARKER BOARDS AT 40Y APART.

- | | | |
|--|--|--|
| | STOP (OUTSIDE LAMPS RED). | } TOTON INDICATIONS.
WHITE LAMPS UNLESS
SHOWN. |
| | PREPARE TO STOP. | |
| | MOVE IN LOADING DIRECTION. | |
| | MOVE IN OPPOSITE DIRECTION.
(FLASHING). | |

LIST OF SYMBOLS:

- TOTON SIGNAL.
- MARKER BOARD.
- GROUND SIGNAL.

SECTION D

GENERAL INSTRUCTIONS AND NOTICES

★ Denotes new or amended item

*** Items marked thus will not appear in future issues and a note must be taken of them by all concerned.

ALTERATIONS TO NORTHERN AREA SECTIONAL APPENDIX

Page ND23 (Page 288 – Page 93 Supp. Optg. Insts.)

YORK (SKELTON) TO HARROGATE NORTH

HESSAY W.D. (G.F.)

Delete existing instruction and **substitute:-**

When servicing this siding and part of the train is left on the single line, the trainmen thus retaining the token, the guard must advise the signalman at Poppleton when the train is ready to depart and obtain his permission before doing so. (30D)

MISCELLANEOUS NOTICES

*** GARFORTH AND MICKLEFIELD

Black Pitt's crossing at 12 $\frac{3}{4}$ m.p. has been removed together with the associated whistle boards. (29)

WAKEFIELD KIRKGATE STATION

NO.2 PLATFORM

Engine Drivers to be prepared to stop at indicator boards on Nos.1 and 2 platforms or work to Hand-signalman's instructions. (31)

ENGINEERS' "ON-TRACK" MACHINES

Until further notice the following Engineers' self-propelled "on-track" machines must not be relied upon to operate track circuits and instruction 11 of the "Instructions Regarding the Running and Working of Engineers' Self-propelled 'On-Track' Machines shown on pages 63/64 of the General Appendix must be observed:-

Tamping/lining Machines Type 07-16, 07-16 Special and 07-275 (S. & C.).

Ballast Regulating Machines Type USP 5000C.

(30D)

MO.45/NS

York

9 JULY, 1976

Chief Operating Manager

Receipt of this notice need not be acknowledge. If the NS notice is not received by the normal time, advise your superior Officer by telegram as follows :-

"NILE SIG. NOTICE NS NO.:-

